



Two Week Look Ahead



Project: **Parkside CRA Utility Improvements**
Owner: Charlotte County
Contractor: Andrew Sitework LLC.

From Date: 6/23/2016 To Date: 7/7/2016

Task:

- 1 Crew-1 Set last manhole (Manhole No. 8) and run small sewer from this manhole.
- 2 Crew-1 Install last of the 24" Force Main within W. Tarpon past manhole-8 to HDD Pit behind Circle-K
- 3 Crew-2 Start Water Line Tie-Ins
- 4 Crew-2 Start Connecting water services and setting meter boxes.
- 5 Crew-3 If a third crew is sent to the site, they will help set meter boxes and begin removing old AC water main.

Note:

- * Lift Station panel and electrical to be installed soon. Scheduled to be done in the next two to three weeks.
- * As always, continue to water the roads, and keep site as clean and organized as possible