



Two Week Look Ahead



Project: **Parkside CRA Utility Improvements**
Owner: Charlotte County
Contractor: Andrew Sitework LLC.

From Date: **9/1/2016** To Date: **9/15/2016**

Task:

- 1 Crew-1 Install water service and backflow to lift station
- 2 Crew-1 Form and pour slab at lift station
- 3 Crew-2 Install pipe culverts under driveways along East side Ambrose Ln.
- 4 Crew-2 Remove old sewer lines
- 5 Sub Make all final adjustments and connections at lift station to prepare for Lift Station Start-Up. Would like to schedule this within the next two weeks.

Note:

- * Need answers on Sidewalk project. We are ready to begin road restoration between Elkhams and Picnic
- * As always, continue to water the roads, and keep site as clean and organized as possible