



Two Week Look Ahead



Project: **Parkside CRA Utility Improvements**
Owner: Charlotte County
Contractor: Andrew Sitework LLC.

From Date: 8/4/2016 To Date: 8/18/2016

Task:

- 1 Crew-1 Well Point area at connection point for 24" Force Main at Elkcam and the (4) Manholes that need tie-ins
- 2 Crew-1 Make connection at Elkcam 24" Force Main and relocate Existing 24" Valve
- 3 Crew-1 Install 8" Water Main at US-41 crossing W. Tarpon
- 4 Crew-1 Start making connections at Manholes to existing mains
- 5 Crew-2 Continue installation of Reclaimed Main
- 6 Crew-2 Pressure test Reclaimed Main
- 7 Crew-2 Make Road repairs on W. Tarpon West of US-41
- 8 Crew-2 Start exposing and gathering densities at manholes

Note:

- * Need answers on Sidewalk project. We are ready to begin road restoration between Elkham and Picnic
- * As Directed, Flood light and concrete base has been placed on order.
- * As always, continue to water the roads, and keep site as clean and organized as possible
- * Surveyors making corrections to marked up set of As-Built Drawings. Shawn is meeting the Surveyors at their office 1:00 PM Thursday 8/4 to go over items that need corrected to speed up the process. We hope to have a As-Built of the Force Main for the County to submit to DEP by EOD Friday 8/5.