



Two Week Look Ahead



Project: **Parkside CRA Utility Improvements**
Owner: Charlotte County
Contractor: Andrew Sitework LLC.

From Date: 4/28/2016 To Date: 5/12/2016

Task:

- 1 Crew-1 Continue Laying down and preping Sewer Laterals and prepare for testing.
- 2 Crew-1 Start installation of Force Main along Linton Ln from W. Tarpon to the Lift Station site at Lakeshore Circle.
- 3 Crew-1 Install last of Tie-back assemblys
- 4 Crew-2 Continue installation of Water Main in Circle-K ROW.
- 5 Crew-2 Install water services up to ROW line and prepare for testing.
- 6 Crew-2 Pour invert in Lift Station 5/2/16 in preperation for lining contractor on 5/3/16

Note:

- * Will begin plumbing the lift station 5/9/16.
- * 2000 LF of Gravity Sewer has been inspected, TV-ed, cleaned and mandrel tested. Once the sewer laterals are raised and plugged, the remaining sewer will be TV-ed, Inspected and Mandrel Tested and the entire sewer system Pressure Tested.
- * As always, continue to water the roads, and keep site as clean and organized as possible