



## Two Week Look Ahead



Project: **Parkside CRA Utility Improvements**  
Owner: Charlotte County  
Contractor: Andrew Sitework LLC.

From Date: 7/7/2016 To Date: 7/21/2016

### Task:

- 1 Crew-1 Run New 8" Water Line to US-41 in front of Circle-K and install 2" Poly across W. Tarpon to plaza in casing pipe.
- 2 Crew-1 Monday Night, dig up Tie-Back on US-41 for new 8" GV
- 3 Crew-1 Bag and seal AC Pipe removed and stored in yard, load in Roll-Off container
- 4 Crew-1 remove AC water main pipe along Ambrose, bag and load in Roll-Off Container
- 5 Crew-1 Water main connection at W. Tarpon & Linton Wednesday 7-13-16
- 6 Crew-1 Remove AC water main along W. Tarpon by Circle-K, bag and load in Roll-Off
- 7 Crew-1 Start setting Meter Boxes along Ambrose and transfer services
- 8 Crew-2 HDD Pipe to PVC Connection West of 41. Set 20" Plug valves and fittings
- 9 Crew-2 HDD Pipe to PVC Connection East of 41. Set 20" Plug valves and fittings
- 10 Crew-2 Once 24" FM is connected to 20" Bores, begin pressure testing.

### Note:

- \* Lift Station panel being set. Electrician on site this week.
- \* As always, continue to water the roads, and keep site as clean and organized as possible