



## Two Week Look Ahead



Project: **Parkside CRA Utility Improvements**  
Owner: Charlotte County  
Contractor: Andrew Sitework LLC.

From Date: 7/21/2016 To Date: 8/4/2016

### Task:

- 1 Crew-1 Continue running 4" Reclaimed Water line along W. Tarpon Blvd to US-41 Intersection.
- 2 Crew-1 Once all Reclaimed main has been installed, crew will begin testing procedures
- 3 Crew-1 Install 8" Water Line crossing W. Tarpon at US-41.
- 4 Crew-1 Continue removing 6" AC Water Line.
- 5 Crew-1 Electrical pulling wire and continuing to work at lift station site.
- 6 Crew-1 Dump of AC Pipe that has been removed up to date, scheduled for Friday 7-22-16.
- 7 Crew-1 Surveyors to start staking out roadway for grading and restoration from Elkham to Picnic.

### Note:

- \* Need answers on Sidewalk project. We are ready to begin road restoration between Elkham and Picnic
- \* Electrician has a question: Discuss Flood Light
- \* As always, continue to water the roads, and keep site as clean and organized as possible
- \* Surveyors making corrections to first set of As-Built Drawings. Once corrections have been completed, we will submit to the County to except the force main. Hope to have this complete by end of next week 7-29-16