



## Two Week Look Ahead



Project: **Parkside CRA Utility Improvements**  
Owner: Charlotte County  
Contractor: Andrew Sitework LLC.

From Date: 5/26/2016 To Date: 6/9/2016

### Task:

- 1 Crew-1 Work with Bobs Barricades to make sure MOT is properly set up on 5/31/16
- 2 Crew-1 Work with Drillers to assist in the HDD of US-41 5/31/16
- 3 Crew-1 Install LPS at Linton & Lakeshore
- 4 Crew-1 (Possibly) Install 24" Force Main west of US-41 from N. Spring Lake to 24x4 Tee to LS-88
- 5 Crew-2 Continue Flushing/Testing Water Mains.
- 6 Crew-2 Start Testing Force Mains
- 7 All Once DOH has cleared the water main, start tie-ins

### Note:

- \* Some Manholes to be lined on 5/26/16
- \* Plumbing of lift station scheduled for the week of the 1st
- \* As always, continue to water the roads, and keep site as clean and organized as possible