



Two Week Look Ahead



Project: **Parkside CRA Utility Improvements**
Owner: Charlotte County
Contractor: Andrew Sitework LLC.

From Date: 8/18/2016 To Date: 9/1/2016

Task:

- 1 Crew-1 Install water service and backflow to lift station
- 2 Crew-1 Form and pour slab at lift station
- 3 Crew-1 Complete restoration on W. Tarpon from US-41 to N. Spring Lake Dr.
- 4 Crew-1 Making connections at Manholes to existing mains
- 5 N/A Electrician returning to make final connection to FPL's drop once FPL has completed their install. Anticipated to be complete by 8/25.
- 6 Crew-1 Start connecting sewer laterals sending through the new gravity lines to the existing lift station until the new lift station is operational and excepted by the County.

Note:

- * Need answers on Sidewalk project. We are ready to begin road restoration between Elkhart and Picnic
- * As always, continue to water the roads, and keep site as clean and organized as possible