



## Two Week Look Ahead



Project: **Parkside CRA Utility Improvements**  
Owner: Charlotte County  
Contractor: Andrew Sitework LLC.

From Date: 9/29/2016 To Date: 10/13/2016

### Task:

- 1 Crew-1 Finish installation of Driveway Culverts along Linton Lane.
- 2 Crew-1 Paint Backflow on Lift Station. Grade around Lift Station site to place stone and chain link fence.
- 3 Crew-1 Restore and Sod ditches along the East side of Ambrose.
- 4 Crew-1 Complete removal of existing sewer laterals.
- 5 Crew-2 Tie-in Master Manhole.
- 6 Crew-2 Start removing sewer main along Ambrose.
- 7 Crew-2 Set up connections for pumper to grout sewer main that is to be abandoned in place.

**This week, a 150-day extension to the project was approved in order to install a new storm drain inlet system and mulit-use pathways.**

### Note:

- \* Submit shop drawings for structures on the (Recreationl Trail Sidewalk Project)
- \* As always, continue to water the roads, and keep site as clean and organized as possible