



## Two Week Look Ahead



Project: **Parkside CRA Utility Improvements**  
Owner: Charlotte County  
Contractor: Andrew Sitework LLC.

From Date: 5/12/2016 To Date: 5/26/2016

### Task:

- 1 Crew-1 Continue Raising Manhole chiminies/tops and pour inverts
- 2 Crew-1 Install LPS at Lintone & Lakeshore to Lift Station
- 3 Crew-1 Install LPS at Tarpon & Ambrose
- 4 Crew-2 Continue installation of 4" Reclaimed Water Main along Ambrose to Elkcam
- 5 Crew-3 Chlorinate water main for testing next week.
- 6 All Once DOH has cleared the water main, start tie-ins

### Note:

- \* Dips in Gravity Sewer to be repaired starting 5/16/16
- \* Complete video of Gravity Sewer 5/17/16
- \* Manholes to be lined 5/23, 5/24, 5/25
- \* Plumbing of lift station scheduled for the week of the 23rd.
- \* As always, continue to water the roads, and keep site as clean and organized as possible