



Two Week Look Ahead



Project: **Parkside CRA Utility Improvements**
Owner: Charlotte County
Contractor: Andrew Sitework LLC.

From Date: 4/14/2016 To Date: 4/28/2016

Task:

- 1 Crew-1 Continue Water Main installation down Ambrose to Picnic. Then run Water Main along W. Tarpon to US-41.
- 2 Crew-1 Install Tie-back Assemblies at W. Tarpon & Ambrose, and at US-41. The US-41 Tie-backs are pending final changes in the Water Main Crossing design.
- 3 Crew-2 Finish installing the 24" Force Main down Ambrose to Picnic. Tie into the 24" 22.25" Bend just N. of the intersection.
- 4 Crew-2 Start raising sewer laterals and plug for sewer pressure testing.
- 5 Crew-2 Begin pouring inverts in Manholes and Lift Station.

Note:

- * 2000 LF of Gravity Sewer has been inspected, TV-ed, cleaned and mandrel tested. Once the sewer laterals are raised and plugged, the remaining sewer will be TV-ed, Inspected and Mandrel Tested and the entire sewer system Pressure Tested.
- * Once the Gravity lines have been tested and the inverts poured in the structures, we will have the Lift Station and Manholes lined per specification.
- * As always, continue to water the roads, and keep site as clean and organized as possible