

Lemon Bay Street and Drainage MSBU

Fund Financial Report
Oct. 1, 2024 - Mar. 31, 2025

	Actual FY202	Adopted Budget FY2025	YTD Actual FY2025	Encumbered FY2025	Balance FY2025
Beginning Balance	\$3,486,216	\$9,913,926	\$10,338,341		
Revenues					
Assessments & Earnings	1,004,127	949,078	943,051		
Grant & Subsidy Revenue	-	-	-		
Loans & Borrowing	7,403,000	7,403,000	-		
Total Revenue	\$8,407,127	\$8,352,078	\$943,051		
Expenditures					
Contract Services	1,490	805	5,335	22,239	(26,769)
Pipe Lining	126,823	20,000	46,575	3,440	(30,015)
ROW Maintenance	7,177	7,614	2,705	5,843	(934)
ROW Reclamation	-	-	-	-	-
Speciality Mowing	3,294	3,667	1,350	2,700	(383)
Public Works Services	156,479	543,231	49,466	-	493,765
Internal Charges	9,905	2,606	2,606	-	-
Purchased Services	17,914	20,787	16,621	-	4,166
Materials and Supplies	-	-	-	-	-
Capital Outlay	-	-	-	-	-
Debt Services	28,087	894,103	165,703	-	728,400
Project Costs					
Lemon Bay Paving & Maint	1,203,833	9,375,840	4,622,571	3,058,599	1,694,670
Total Expenditures	\$1,555,003	\$10,868,653	\$4,912,933	\$3,092,821	\$2,862,899
Reserves (Ending Fund Balance)	\$10,338,341	\$7,397,351	\$6,368,459		
Reserve %	86.9%	40.5%	56.5%		

Date Prepared: 5/7/2025

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 1 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	87998	Asphalt Maintenance		02/12/2025	6.00	401.16	46.00	44.43	0.00		491.59
	Work Order 87998 Total		412006206003, 1510 PHILIP PL, ENGLEWOOD, FL		6.00	401.16	46.00	44.43	0.00	0.50	491.59
		Asphalt Maintenance Total			6.00	401.16	46.00	44.43	0.00	0.50	491.59
	93900	Brush Cutting		03/11/2025	6.00	418.32	0.00	14.25	0.00		432.57
	Work Order 93900 Total		6641 SAN CASA DR, ENGLEWOOD, FL, 34224		6.00	418.32	0.00	14.25	0.00	150.00	432.57
		Brush Cutting Total			6.00	418.32	0.00	14.25	0.00	150.00	432.57
	85943	Camera/Video		01/09/2025	13.00	854.24	0.00	342.30	0.00		1,196.54
	Work Order 85943 Total		1601 RIVERSIDE DR, Charlotte, FL, 34223		13.00	854.24	0.00	342.30	0.00	1.00	1,196.54
		Camera/Video Total			13.00	854.24	0.00	342.30	0.00	1.00	1,196.54
	90235	Concrete (Driveways)		02/12/2025	2.00	159.58	0.00	0.00	0.00		159.58
	Work Order 90235 Total		1005 ALSTON LN, ENGLEWOOD, FL, 34223		2.00	159.58	0.00	0.00	0.00	0.00	159.58
		Concrete (Driveways) Total			2.00	159.58	0.00	0.00	0.00	0.00	159.58
	82538	Concrete Catch Basin Repair		01/21/2025	2.00	135.28	0.00	5.19	0.00		140.47
	82538	Concrete Catch Basin Repair		02/17/2025	3.00	209.16	0.00	7.79	0.00		216.95
	82538	Concrete Catch Basin Repair		03/10/2025	4.00	270.56	0.00	19.64	0.00		290.20
	82538	Concrete Catch Basin Repair		03/19/2025	18.00	1,224.32	500.00	196.83	0.00		1,921.15
	82538	Concrete Catch Basin Repair		03/20/2025	21.00	1,432.59	54.48	165.96	0.00		1,653.03

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 2 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomplished	Total Cost
	82538	Concrete Catch Basin Repair		03/21/2025	6.00	405.84	0.00	39.33	0.00		445.17
	82538	Concrete Catch Basin Repair		03/24/2025	0.75	59.84	0.00	3.12	0.00		62.96
Work Order 82538 Total			1444 DEER CREEK DR, ENGLEWOOD, FL, 34223		54.75	3,737.59	554.48	437.86	0.00	1.00	4,729.93
Concrete Catch Basin Repair Total					54.75	3,737.59	554.48	437.86	0.00	1.00	4,729.93
	69256	Contracted - Concrete (Driveways)		02/12/2025	0.00	0.00	0.00	0.00	5,000.00		5,000.00
	69256	Contracted - Concrete (Driveways)		02/03/2025	1.00	79.79	0.00	4.16	0.00		83.95
	69256	Contracted - Concrete (Driveways)		02/12/2025	1.00	79.79	0.00	4.16	0.00		83.95
Contract Inspection Total					2.00	159.58	0.00	8.32	0.00		167.90
	69256	Contracted - Concrete (Driveways)		02/12/2025	0.50	43.21	0.00	0.00	0.00		43.21
Contract Management Total					0.50	43.21	0.00	0.00	0.00		43.21
Work Order 69256 Total			1330 TUDOR RD, ENGLEWOOD, FL, 34224		2.50	202.79	0.00	8.32	5,000.00	250.00	5,211.11
#23-603 Concrete Flatwork											
Contracted - Concrete (Driveways) Total					2.50	202.79	0.00	8.32	5,000.00	250.00	5,211.11
	48402	Contracted - Landscaping		01/14/2025	0.00	0.00	0.00	0.00	270.00		270.00
	48402	Contracted - Landscaping		01/24/2025	0.00	0.00	0.00	0.00	270.00		270.00
Work Order 48402 Total			West County Landscape Maintenance		0.00	0.00	0.00	0.00	540.00	324.00	540.00
#24-030 Landscape Maintenance ROW - West County											
	74087	Contracted - Landscaping		03/12/2025	0.00	0.00	0.00	0.00	540.00		540.00
	74087	Contracted - Landscaping		01/08/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		01/10/2025	0.25	21.60	0.00	1.04	0.00		22.64

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 3 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	74087	Contracted - Landscaping		01/14/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		01/15/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		01/16/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		01/17/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		01/22/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		01/28/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		01/29/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		01/30/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		01/31/2025	0.00	0.00	0.00	0.95	0.00		0.95
	74087	Contracted - Landscaping		02/05/2025	0.00	0.00	0.00	0.78	0.00		0.78
	74087	Contracted - Landscaping		02/06/2025	0.25	21.60	0.00	2.57	0.00		24.17
	74087	Contracted - Landscaping		02/07/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		02/11/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		02/12/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		02/13/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		02/14/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		02/19/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		02/20/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		02/21/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		02/26/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		02/27/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		02/28/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/04/2025	0.25	21.60	0.00	1.04	0.00		22.64

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	74087	Contracted - Landscaping		03/05/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/06/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/07/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/11/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/12/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/13/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/14/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/18/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/19/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/20/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/21/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/25/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/26/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/27/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74087	Contracted - Landscaping		03/28/2025	0.25	21.60	0.00	1.04	0.00		22.64
Contract Inspection Total					9.50	820.90	0.00	42.78	0.00		863.58
Work Order 74087 Total West County Landscape Maintenance					9.50	820.90	0.00	42.78	540.00	0.00	1,403.58
#24-030 Landscape Maintenance ROW - West County											
Contracted - Landscaping Total					9.50	820.90	0.00	42.78	1,080.00	324.00	1,943.58
	70955	Contracted Pipe Lining		03/25/2025	0.00	0.00	0.00	0.00	46,575.00		46,575.00
	70955	Contracted Pipe Lining		02/10/2025	0.75	64.81	0.00	3.12	0.00		67.93
Contract Inspection Total					0.75	64.81	0.00	3.12	0.00		67.93

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 5 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	70955	Contracted Pipe Lining		03/25/2025	0.50	43.21	0.00	0.00	0.00		43.21
		Contract Management Total			0.50	43.21	0.00	0.00	0.00		43.21
	Work Order 70955 Total		1379 FLAMINGO DR, ENGLEWOOD, FL, 34224		1.25	108.01	0.00	3.12	46,575.00	170.00	46,686.14
		Contracted Pipe Lining Total			1.25	108.01	0.00	3.12	46,575.00	170.00	46,686.14
	75825	Contracted Work		01/10/2025	0.00	0.00	0.00	0.00	342.90		342.90
	75825	Contracted Work		02/11/2025	0.00	0.00	0.00	0.00	342.90		342.90
	75825	Contracted Work		03/12/2025	0.00	0.00	0.00	0.00	342.90		342.90
	Work Order 75825 Total		West County Safety Mowing and Litter Removal		0.00	0.00	0.00	0.00	1,028.70	0.00	1,028.70
#22-530 Safety Mowing - West County											
	91316	Contracted Work		02/20/2025	0.25	21.60	0.00	0.00	0.00		21.60
	91316	Contracted Work		03/11/2025	0.50	43.21	0.00	0.00	0.00		43.21
		Contract Management Total			0.75	64.81	0.00	0.00	0.00		64.81
	Work Order 91316 Total		1341 TUDOR RD, ENGLEWOOD, FL, 34224		0.75	64.81	0.00	0.00	0.00	275.00	64.81
#23-603 Concrete Flatwork											
	92048	Contracted Work		02/25/2025	0.25	21.60	0.00	0.00	0.00		21.60
	92048	Contracted Work		03/11/2025	0.50	43.21	0.00	0.00	0.00		43.21
		Contract Management Total			0.75	64.81	0.00	0.00	0.00		64.81
	Work Order 92048 Total		1331 TUDOR RD, ENGLEWOOD, FL, 34224		0.75	64.81	0.00	0.00	0.00	275.00	64.81
#23-603 Concrete Flatwork											
	95280	Contracted Work		03/17/2025	2.00	151.48	0.00	8.32	0.00		159.80

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 6 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Work Order 95280 Total			RIVERVIEW AVE, ENGLEWOOD, FL, 34223		2.00	151.48	0.00	8.32	0.00	2.00	159.80
#22-530 Safety Mowing - West County											
	95343	Contracted Work		03/18/2025	0.25	21.60	0.00	0.00	0.00		21.60
	95343	Contracted Work		03/27/2025	0.25	21.60	0.00	0.00	0.00		21.60
Contract Management Total					0.50	43.21	0.00	0.00	0.00		43.20
Work Order 95343 Total			1290 MANOR RD, ENGLEWOOD, FL, 34223		0.50	43.21	0.00	0.00	0.00	200.00	43.20
#23-603 Concrete Flatwork											
	95345	Contracted Work		03/18/2025	0.25	21.60	0.00	0.00	0.00		21.60
	95345	Contracted Work		03/27/2025	0.25	21.60	0.00	0.00	0.00		21.60
Contract Management Total					0.50	43.21	0.00	0.00	0.00		43.20
Work Order 95345 Total			1280 MANOR RD, ENGLEWOOD, FL, 34223		0.50	43.21	0.00	0.00	0.00	315.00	43.20
#23-603 Concrete Flatwork											
Contracted Work Total					4.50	367.50	0.00	8.32	1,028.70	1,067.00	1,404.52
	87058	Contracted Work - Inspection		01/22/2025	2.47	187.02	0.00	10.27	0.00		197.29
Work Order 87058 Total			RIVERVIEW AVE, ENGLEWOOD, FL, 34223		2.47	187.02	0.00	10.27	0.00	2.50	197.29
#22-530 Safety Mowing - West County											
Contracted Work - Inspection Total					2.47	187.02	0.00	10.27	0.00	2.50	197.29
	67729	Drainage Maintenance - Swale Grading		02/19/2025	3.00	239.37	0.00	12.48	0.00		251.85
	67729	Drainage Maintenance - Swale Grading		02/20/2025	1.00	79.79	0.00	0.00	0.00		79.79
	67729	Drainage Maintenance - Swale Grading		02/25/2025	37.50	2,670.92	0.00	616.06	0.00		3,286.98
	67729	Drainage Maintenance - Swale Grading		02/27/2025	6.00	418.32	0.00	76.62	0.00		494.94
	67729	Drainage Maintenance - Swale Grading		03/05/2025	8.00	551.52	0.00	89.39	0.00		640.91

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 7 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	67729	Drainage Maintenance - Swale Grading		03/24/2025	0.00	0.00	1,125.00	0.00	0.00		1,125.00
	Work Order 67729 Total		1311 TUDOR RD, ENGLEWOOD, FL, 34224		55.50	3,959.92	1,125.00	794.55	0.00	2,480.00	5,879.47
	90190	Drainage Maintenance - Swale Grading		02/12/2025	27.00	1,908.09	0.00	243.36	0.00		2,151.45
	90190	Drainage Maintenance - Swale Grading		03/24/2025	0.00	0.00	270.00	0.00	0.00		270.00
	Work Order 90190 Total		1005 ALSTON LN, ENGLEWOOD, FL, 34223		27.00	1,908.09	270.00	243.36	0.00	500.00	2,421.45
	93765	Drainage Maintenance - Swale Grading		03/05/2025	6.00	452.71	0.00	4.75	0.00		457.46
	Work Order 93765 Total		1274 IBIS DR, ENGLEWOOD, FL, 34224		6.00	452.71	0.00	4.75	0.00	6,500.00	457.46
	Drainage Maintenance - Swale Grading Total				88.50	6,320.72	1,395.00	1,042.66	0.00	9,480.00	8,758.38
	84019	GIS Update		01/03/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 84019 Total		1444 DEER CREEK DR, ENGLEWOOD, FL, 34223		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	90021	GIS Update		02/11/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 90021 Total		1850 NEW POINT COMFORT RD, ENGLEWOOD, FL, 34223		0.50	36.95	0.00	0.00	0.00	1.00	36.95
	91299	GIS Update		02/20/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 91299 Total		1005 ALSTON LN, ENGLEWOOD, FL, 34223		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	93049	GIS Update		03/05/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 93049 Total		Edison Dr.		0.25	18.48	0.00	0.00	0.00	2.00	18.48

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 8 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	96393	GIS Update		03/26/2025	1.00	73.90	0.00	0.00	0.00		73.90
	Work Order 96393 Total		1379 FLAMINGO DR, ENGLEWOOD, FL, 34224		1.00	73.90	0.00	0.00	0.00	1.00	73.90
	GIS Update Total				2.25	166.28	0.00	0.00	0.00	6.00	166.29
	64387	Investigation		01/10/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 64387 Total		1965 TROUT CIR, ENGLEWOOD, FL, 34224		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	65208	Investigation		03/03/2025	1.75	132.54	0.00	7.28	0.00		139.83
	Work Order 65208 Total		412004107008, 1281 SEAGULL DR, ENGLEWOOD, FL		1.75	132.54	0.00	7.28	0.00	1.00	139.83
	65209	Investigation		03/03/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 65209 Total		1398 FLAMINGO DR, ENGLEWOOD, FL, 34224		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	65592	Investigation		03/05/2025	2.25	170.41	0.00	9.36	0.00		179.78
	Work Order 65592 Total		520 ALTA VISTA, ENGLEWOOD, FL, 34224		2.25	170.41	0.00	9.36	0.00	1.00	179.78
	65626	Investigation		03/05/2025	2.25	170.41	0.00	9.36	0.00		179.78
	Work Order 65626 Total		1411 SANDERLING DR, ENGLEWOOD, FL, 34224		2.25	170.41	0.00	9.36	0.00	1.00	179.78
	65652	Investigation		02/06/2025	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 65652 Total		8346 KINGLET DR, ENGLEWOOD, FL, 34224		1.00	75.74	0.00	4.16	0.00	1.00	79.90

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 9 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost	
	65960	Investigation	1600 MORNING DOVE LN, ENGLEWOOD, FL, 34224	03/07/2025	1.25	94.68	0.00	5.20	0.00		99.88	
	Work Order 65960 Total				1.25	94.68	0.00	5.20	0.00	1.00	99.88	
	66106	Investigation	2706 TANAGER LN, ENGLEWOOD, FL, 34224	03/10/2025	0.25	18.93	0.00	0.00	0.00		18.94	
	66106	Investigation		03/13/2025	1.50	113.61	0.00	6.24	0.00		119.85	
	Work Order 66106 Total				1.75	132.54	0.00	6.24	0.00	1.00	138.79	
	66150	Investigation	417 CAMINO REAL, ENGLEWOOD, FL, 34224	03/10/2025	0.25	18.93	0.00	0.00	0.00		18.94	
	Work Order 66150 Total				0.25	18.93	0.00	0.00	0.00	1.00	18.94	
	66238	Investigation	412004403002, 6276 BUNTING LN, ENGLEWOOD, FL	03/10/2025	0.25	18.93	0.00	0.00	0.00		18.94	
	66238	Investigation		03/13/2025	1.50	113.61	0.00	6.24	0.00		119.85	
	Work Order 66238 Total				1.75	132.54	0.00	6.24	0.00	1.00	138.79	
	66435	Investigation	412008130005, 1041 SCHOONER LN, ENGLEWOOD, FL	03/10/2025	0.25	18.93	0.00	0.00	0.00		18.94	
	Work Order 66435 Total				0.25	18.93	0.00	0.00	0.00	1.00	18.94	
	66654	Investigation	1851 NEW POINT COMFORT RD, ENGLEWOOD, FL, 34223	03/10/2025	0.25	18.93	0.00	0.00	0.00		18.94	
	Work Order 66654 Total				0.25	18.93	0.00	0.00	0.00	1.00	18.94	
	86673	Investigation		01/20/2025	3.50	258.65	0.00	16.63	0.00		275.28	

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 10 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 86673 Total		955 S MCCALL RD, Charlotte, FL, 34223		3.50	258.65	0.00	16.63	0.00	1.00	275.28
	86902	Investigation		01/22/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 86902 Total		412006278005, 1695 EDITH AVE, ENGLEWOOD, FL		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	87564	Investigation		01/30/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 87564 Total		1880 NEW POINT COMFORT RD, ENGLEWOOD, FL, 34223		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	88792	Investigation		01/30/2025	1.00	75.74	0.00	0.00	0.00		75.74
	Work Order 88792 Total		1850 NEW POINT COMFORT RD, ENGLEWOOD, FL, 34223		1.00	75.74	0.00	0.00	0.00	1.00	75.74
	90830	Investigation		02/17/2025	1.50	103.41	0.00	7.13	0.00		110.54
	90830	Investigation		02/18/2025	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 90830 Total		651 VIA CALA, ENGLEWOOD, FL, 34224		2.50	183.20	0.00	7.13	0.00	1.00	190.33
	91626	Investigation		02/05/2025	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 91626 Total		1005 ALSTON LN, ENGLEWOOD, FL, 34223		1.00	75.74	0.00	4.16	0.00	1.00	79.90
	93323	Investigation		03/05/2025	6.00	426.68	0.00	9.50	0.00		436.18
	Work Order 93323 Total		2667 LEAR RD, ENGLEWOOD, FL, 34224		6.00	426.68	0.00	9.50	0.00	1.00	436.18
	Investigation Total				32.75	2,440.13	0.00	110.21	0.00	19.00	2,550.40

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 11 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	19788	Large Pipe Repair (Pipes 31" And Up)		02/25/2025	2.00	159.58	0.00	0.00	0.00		159.58
	19788	Large Pipe Repair (Pipes 31" And Up)		03/06/2025	3.00	216.60	0.00	7.13	0.00		223.73
	19788	Large Pipe Repair (Pipes 31" And Up)		03/07/2025	0.75	59.84	0.00	0.00	0.00		59.84
	19788	Large Pipe Repair (Pipes 31" And Up)		03/10/2025	0.50	39.89	0.00	0.00	0.00		39.90
	Work Order 19788 Total		LEMON BAY RD, Englewood, 34223		6.25	475.92	0.00	7.13	0.00	1.00	483.05
	81800	Large Pipe Repair (Pipes 31" And Up)		01/06/2025	3.00	239.37	0.00	12.48	370.99		622.84
	81800	Large Pipe Repair (Pipes 31" And Up)		01/07/2025	24.00	1,599.75	0.00	115.59	0.00		1,715.34
	81800	Large Pipe Repair (Pipes 31" And Up)		01/08/2025	35.50	2,419.79	0.00	507.15	0.00		2,926.94
	81800	Large Pipe Repair (Pipes 31" And Up)		01/09/2025	35.50	2,419.79	869.88	420.68	0.00		3,710.35
	81800	Large Pipe Repair (Pipes 31" And Up)		01/13/2025	0.00	0.00	0.00	0.00	114.50		114.50
	81800	Large Pipe Repair (Pipes 31" And Up)		01/21/2025	3.00	206.82	0.00	38.31	34.17		279.30
	Work Order 81800 Total		1231 FLAMINGO DR, FL, 34224		101.00	6,885.52	869.88	1,094.21	519.66	1.00	9,369.27
	Large Pipe Repair (Pipes 31" And Up) Total				107.25	7,361.44	869.88	1,101.34	519.66	2.00	9,852.32
	72667	MSBU Administrative Work		01/16/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72667	MSBU Administrative Work		01/28/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72667	MSBU Administrative Work		02/04/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72667	MSBU Administrative Work		02/05/2025	4.00	295.60	0.00	0.00	0.00		295.60
	72667	MSBU Administrative Work		02/11/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72667	MSBU Administrative Work		02/14/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72667	MSBU Administrative Work		02/19/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72667	MSBU Administrative Work		02/21/2025	2.00	147.80	0.00	0.00	0.00		147.80

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 12 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	72667	MSBU Administrative Work		02/26/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72667	MSBU Administrative Work		02/28/2025	1.25	92.38	0.00	0.00	0.00		92.38
	72667	MSBU Administrative Work		03/17/2025	0.75	55.43	0.00	0.00	0.00		55.43
	72667	MSBU Administrative Work		03/18/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72667	MSBU Administrative Work		03/19/2025	0.75	55.43	0.00	0.00	0.00		55.43
	72667	MSBU Administrative Work		03/20/2025	0.25	18.48	0.00	0.00	0.00		18.48
	72667	MSBU Administrative Work		03/24/2025	0.50	36.95	0.00	0.00	0.00		36.95
Administrative Time Total					16.50	1,219.35	0.00	0.00	0.00		1,219.37
Work Order 72667 Total					16.50	1,219.35	0.00	0.00	0.00	0.00	1,219.37
MSBU Administrative Work Total					16.50	1,219.35	0.00	0.00	0.00	0.00	1,219.37
	40254	Paving Evaluation		03/12/2025	2.00	148.73	0.00	5.19	0.00		153.92
Work Order 40254 Total					2.00	148.73	0.00	5.19	0.00	0.01	153.92
Paving Evaluation Total					2.00	148.73	0.00	5.19	0.00	0.01	153.92
	2840	Project Management		01/21/2025	2.50	189.35	0.00	10.40	0.00		199.75
	2840	Project Management		01/24/2025	2.00	172.82	0.00	0.00	0.00		172.82
	2840	Project Management		01/29/2025	12.00	908.88	0.00	49.92	0.00		958.80
	2840	Project Management		02/04/2025	3.00	259.23	0.00	0.00	0.00		259.23
	2840	Project Management		02/06/2025	11.00	833.14	0.00	45.76	0.00		878.90
	2840	Project Management		02/11/2025	4.00	345.64	0.00	0.00	0.00		345.64

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 13 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	2840	Project Management		03/04/2025	4.00	345.64	0.00	0.00	0.00		345.64
	2840	Project Management		03/07/2025	4.00	345.64	0.00	0.00	0.00		345.64
	2840	Project Management		03/11/2025	4.00	345.64	0.00	0.00	0.00		345.64
	2840	Project Management		03/19/2025	4.00	345.64	0.00	0.00	0.00		345.64
	2840	Project Management		01/03/2025	3.00	259.23	0.00	12.48	0.00		271.71
	2840	Project Management		01/14/2025	2.00	172.82	0.00	8.32	0.00		181.14
	2840	Project Management		01/15/2025	3.00	259.23	0.00	12.48	0.00		271.71
	2840	Project Management		01/22/2025	3.00	259.23	0.00	12.48	0.00		271.71
	2840	Project Management		01/31/2025	5.00	432.05	0.00	20.80	0.00		452.85
		Site Visits Total			16.00	1,382.56	0.00	66.56	0.00		1,449.12
	2840	Project Management		01/06/2025	10.50	795.27	0.00	43.68	0.00		838.95
	2840	Project Management		01/07/2025	11.00	833.14	0.00	45.76	0.00		878.90
	2840	Project Management		01/08/2025	11.00	833.14	0.00	45.76	0.00		878.90
	2840	Project Management		01/09/2025	10.25	776.33	0.00	42.64	0.00		818.98
	2840	Project Management		01/10/2025	11.50	871.01	0.00	47.84	0.00		918.85
	2840	Project Management		01/13/2025	12.00	908.88	0.00	49.92	0.00		958.80
	2840	Project Management		01/14/2025	11.25	852.07	0.00	46.80	0.00		898.88
	2840	Project Management		01/15/2025	12.25	927.81	0.00	50.96	0.00		978.78
	2840	Project Management		01/16/2025	11.00	833.14	0.00	45.76	0.00		878.90
	2840	Project Management		01/17/2025	18.25	1,382.25	0.00	75.92	0.00		1,458.18
	2840	Project Management		01/20/2025	10.50	795.27	0.00	43.68	0.00		838.95
	2840	Project Management		01/22/2025	3.00	227.22	0.00	12.48	0.00		239.70
	2840	Project Management		01/23/2025	4.00	302.96	0.00	16.64	0.00		319.60

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 14 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	2840	Project Management		01/24/2025	19.50	1,476.93	0.00	81.12	0.00		1,558.05
	2840	Project Management		01/27/2025	14.50	1,098.23	0.00	60.32	0.00		1,158.55
	2840	Project Management		01/28/2025	11.50	871.01	0.00	47.84	0.00		918.85
	2840	Project Management		01/30/2025	10.75	814.20	0.00	44.72	0.00		858.93
	2840	Project Management		01/31/2025	10.25	776.33	0.00	42.64	0.00		818.98
	2840	Project Management		02/03/2025	10.75	814.20	0.00	44.72	0.00		858.93
	2840	Project Management		02/04/2025	10.50	795.27	0.00	43.68	0.00		838.95
	2840	Project Management		02/05/2025	10.75	814.20	0.00	44.72	0.00		858.93
	2840	Project Management		02/07/2025	9.75	738.46	0.00	40.56	0.00		779.03
	2840	Project Management		02/10/2025	10.50	795.27	0.00	43.68	0.00		838.95
	2840	Project Management		02/11/2025	9.50	719.53	0.00	39.52	0.00		759.05
	2840	Project Management		02/12/2025	11.00	833.14	0.00	45.76	0.00		878.90
	2840	Project Management		02/13/2025	12.00	908.88	0.00	49.92	0.00		958.80
	2840	Project Management		02/14/2025	10.00	757.40	0.00	41.60	0.00		799.00
	2840	Project Management		02/17/2025	10.50	795.27	0.00	43.68	0.00		838.95
	2840	Project Management		02/18/2025	9.75	738.46	0.00	40.56	0.00		779.03
	2840	Project Management		02/19/2025	10.75	814.20	0.00	44.72	0.00		858.93
	2840	Project Management		02/20/2025	10.50	795.27	0.00	43.68	0.00		838.95
	2840	Project Management		02/21/2025	10.50	795.27	0.00	43.68	0.00		838.95
	2840	Project Management		02/24/2025	2.00	151.48	0.00	8.32	0.00		159.80
	2840	Project Management		02/27/2025	2.50	189.35	0.00	10.40	0.00		199.75
	2840	Project Management		03/03/2025	2.00	151.48	0.00	8.32	0.00		159.80
	2840	Project Management		03/10/2025	2.00	151.48	0.00	8.32	0.00		159.80

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 15 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	2840	Project Management		03/21/2025	4.00	302.96	0.00	16.64	0.00		319.60
	2840	Project Management		03/25/2025	2.25	170.41	0.00	9.36	0.00		179.78
Project Inspection Total					364.47	27,607.21	0.00	1,516.30	0.00		29,123.58
Work Order 2840 Total					430.97	33,081.38	0.00	1,688.93	0.00	0.00	34,770.39
c410717 - Lemon Bay Paving											
Project Management Total					430.97	33,081.38	0.00	1,688.93	0.00	0.00	34,770.39
	92291	ROW - Clearing / Haul Debris		02/25/2025	5.00	352.50	0.00	67.60	93.75		513.85
	92291	ROW - Clearing / Haul Debris		02/26/2025	4.00	270.56	0.00	27.04	134.34		431.94
	92291	ROW - Clearing / Haul Debris		03/05/2025	1.50	105.75	0.00	20.28	0.00		126.03
	92291	ROW - Clearing / Haul Debris		03/07/2025	0.25	17.63	0.00	3.38	17.75		38.76
Work Order 92291 Total					10.75	746.44	0.00	118.30	245.84	5.81	1,110.58
BCC Control											
	93766	ROW - Clearing / Haul Debris		03/17/2025	2.50	176.25	0.00	33.80	9.75		219.80
Work Order 93766 Total					2.50	176.25	0.00	33.80	9.75	0.24	219.80
	94206	ROW - Clearing / Haul Debris		03/14/2025	1.50	105.75	0.00	20.28	0.00		126.03
	94206	ROW - Clearing / Haul Debris		03/17/2025	0.50	35.25	0.00	6.76	9.75		51.76
Work Order 94206 Total					2.00	141.00	0.00	27.04	9.75	0.24	177.79
	94723	ROW - Clearing / Haul Debris		03/14/2025	2.00	141.00	0.00	27.04	0.00		168.04
	94723	ROW - Clearing / Haul Debris		03/17/2025	0.50	35.25	0.00	6.76	9.75		51.76

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 16 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 94723 Total		1111 DRURY LN, ENGLEWOOD, FL, 34224		2.50	176.25	0.00	33.80	9.75	0.24	219.80
	95886	ROW - Clearing / Haul Debris		03/21/2025	4.00	294.86	0.00	13.51	0.00		308.37
	Work Order 95886 Total		1600 MORNING DOVE LN, FL, 34224		4.00	294.86	0.00	13.51	0.00	2.00	308.37
	96737	ROW - Clearing / Haul Debris		03/28/2025	1.50	105.75	0.00	20.28	0.00		126.03
	Work Order 96737 Total		6641 SAN CASA DR, ENGLEWOOD, FL, 34224		1.50	105.75	0.00	20.28	0.00	0.00	126.03
	ROW - Clearing / Haul Debris Total				23.25	1,640.55	0.00	246.73	275.09	8.53	2,162.37
	95426	ROW Watering		03/19/2025	1.00	68.94	0.00	9.82	0.00		78.76
	95426	ROW Watering		03/21/2025	0.50	34.47	0.00	4.91	0.00		39.38
	95426	ROW Watering		03/24/2025	1.00	68.94	0.00	9.82	0.00		78.76
	95426	ROW Watering		03/25/2025	1.00	68.94	0.00	9.82	0.00		78.76
	Work Order 95426 Total		1341 TUDOR RD, ENGLEWOOD, FL, 34224		3.50	241.29	0.00	34.37	0.00	8,500.00	275.66
	95427	ROW Watering		03/19/2025	1.00	68.94	0.00	9.82	0.00		78.76
	95427	ROW Watering		03/21/2025	0.50	34.47	0.00	4.91	0.00		39.38
	95427	ROW Watering		03/24/2025	1.00	68.94	0.00	9.82	0.00		78.76
	95427	ROW Watering		03/25/2025	1.00	68.94	0.00	9.82	0.00		78.76
	Work Order 95427 Total		412005429008, 1331 TUDOR RD, BRADENTON, FL		3.50	241.29	0.00	34.37	0.00	10,500.00	275.66
	95887	ROW Watering		03/21/2025	1.25	94.31	0.00	8.03	0.00		102.34

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 17 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	95887	ROW Watering		03/24/2025	2.00	137.88	0.00	19.64	0.00		157.52
	95887	ROW Watering		03/25/2025	1.00	68.94	0.00	9.82	0.00		78.76
	Work Order 95887 Total		1005 ALSTON LN, ENGLEWOOD, FL, 34223		4.25	301.13	0.00	37.49	0.00	9,500.00	338.62
	ROW Watering Total				11.25	783.71	0.00	106.23	0.00	28,500.00	889.94
	87928	Sign Fabrication		01/28/2025	0.67	48.10	38.81	1.71	0.00		88.62
	Work Order 87928 Total		GASPARILLA RD, PORT CHARLOTTE, FL, 33981		0.67	48.10	38.81	1.71	0.00	3.00	88.62
	93479	Sign Fabrication		03/05/2025	1.00	72.15	0.00	6.84	0.00		78.99
	93479	Sign Fabrication		03/06/2025	0.00	0.00	75.75	0.00	0.00		75.75
	Work Order 93479 Total		1440 HOMESTEAD ST, Charlotte, FL, 34223		1.00	72.15	75.75	6.84	0.00	4.00	154.74
	Sign Fabrication Total				1.67	120.25	114.56	8.55	0.00	7.00	243.36
	93026	Sign Inspection		03/03/2025	7.00	472.29	0.00	36.33	0.00		508.62
	Work Order 93026 Total		DRURY LN, ENGLEWOOD, FL, 34224		7.00	472.29	0.00	36.33	0.00	770.00	508.62
	Sign Inspection Total				7.00	472.29	0.00	36.33	0.00	770.00	508.62
	80148	Sign Installation		02/06/2025	0.00	0.00	98.94	0.00	0.00		98.94
	Work Order 80148 Total		1533 BLUE HERON DR, Charlotte, FL, 34224		0.00	0.00	98.94	0.00	0.00	4.00	98.94

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 18 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accompl	Total Cost
	93048	Sign Installation		03/03/2025	1.00	67.47	0.00	5.19	0.00		72.66
	Work Order 93048 Total		1570 EDISON DR, Charlotte, FL, 34224		1.00	67.47	0.00	5.19	0.00	2.00	72.66
	Sign Installation Total				1.00	67.47	98.94	5.19	0.00	6.00	171.60
	93029	Sign Maintenance		03/03/2025	2.00	134.94	0.00	10.38	0.00		145.32
	93029	Sign Maintenance		03/07/2025	0.00	0.00	140.59	0.00	0.00		140.59
	Work Order 93029 Total		DRURY LN, PUNTA GORDA, FL, 33950		2.00	134.94	140.59	10.38	0.00	5.00	285.91
	93504	Sign Maintenance		03/06/2025	1.50	99.19	0.00	3.89	0.00		103.08
	Work Order 93504 Total		1440 HOMESTEAD ST, Charlotte, FL, 34223		1.50	99.19	0.00	3.89	0.00	5.00	103.08
	Sign Maintenance Total				3.50	234.13	140.59	14.27	0.00	10.00	388.99
	66306	Small Pipe Install (Pipes 31" And Under)		03/11/2025	4.00	288.97	0.00	4.75	0.00		293.72
	66306	Small Pipe Install (Pipes 31" And Under)		03/12/2025	16.00	1,146.49	97.98	175.95	0.00		1,420.42
	66306	Small Pipe Install (Pipes 31" And Under)		03/13/2025	30.25	2,107.73	1,527.85	301.16	0.00		3,936.74
	66306	Small Pipe Install (Pipes 31" And Under)		03/18/2025	1.00	79.79	0.00	0.00	0.00		79.79
	66306	Small Pipe Install (Pipes 31" And Under)		03/20/2025	0.50	39.90	0.00	0.00	0.00		39.90
	66306	Small Pipe Install (Pipes 31" And Under)		03/24/2025	0.00	0.00	237.00	0.00	0.00		237.00
	Work Order 66306 Total		1280 MANOR RD, ENGLEWOOD, FL, 34223		51.75	3,662.88	1,862.83	481.86	0.00	24.00	6,007.57
	69114	Small Pipe Install (Pipes 31" And Under)		02/13/2025	5.50	400.87	0.00	0.00	0.00		400.87

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 19 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accompl	Total Cost
	69114	Small Pipe Install (Pipes 31" And Under)		02/25/2025	0.00	0.00	391.05	0.00	0.00		391.05
	Work Order 69114 Total		1330 TUDOR RD, ENGLEWOOD, FL, 34224		5.50	400.87	391.05	0.00	0.00	24.00	791.92
	89132	Small Pipe Install (Pipes 31" And Under)		02/05/2025	3.00	239.37	0.00	0.00	0.00		239.37
	89132	Small Pipe Install (Pipes 31" And Under)		02/11/2025	41.50	2,885.01	1,811.91	404.04	0.00		5,100.96
	89132	Small Pipe Install (Pipes 31" And Under)		02/12/2025	5.50	411.72	0.00	56.65	0.00		468.37
	89132	Small Pipe Install (Pipes 31" And Under)		02/13/2025	5.00	344.70	0.00	0.00	0.00		344.70
	89132	Small Pipe Install (Pipes 31" And Under)		02/20/2025	0.25	19.95	0.00	0.00	0.00		19.95
	89132	Small Pipe Install (Pipes 31" And Under)		03/24/2025	0.00	0.00	279.99	0.00	0.00		279.99
	Work Order 89132 Total		1005 Alston Lane		55.25	3,900.75	2,091.90	460.69	0.00	28.00	6,453.34
	91155	Small Pipe Install (Pipes 31" And Under)		02/19/2025	38.00	2,591.64	0.00	313.59	0.00		2,905.23
	91155	Small Pipe Install (Pipes 31" And Under)		02/20/2025	6.50	458.96	1,119.21	70.24	0.00		1,648.40
	91155	Small Pipe Install (Pipes 31" And Under)		02/28/2025	3.00	200.58	0.00	14.73	0.00		215.31
	91155	Small Pipe Install (Pipes 31" And Under)		03/10/2025	0.00	0.00	391.05	0.00	0.00		391.05
	91155	Small Pipe Install (Pipes 31" And Under)		03/20/2025	0.50	39.90	0.00	0.00	0.00		39.90
	Work Order 91155 Total		1341 TUDOR RD, ENGLEWOOD, FL, 34224		48.00	3,291.08	1,510.26	398.56	0.00	16.00	5,199.89
	91237	Small Pipe Install (Pipes 31" And Under)		02/20/2025	34.00	2,392.11	0.00	404.04	0.00		2,796.15
	91237	Small Pipe Install (Pipes 31" And Under)		02/21/2025	0.00	0.00	1,085.81	0.00	0.00		1,085.81
	91237	Small Pipe Install (Pipes 31" And Under)		02/28/2025	3.00	200.58	0.00	14.73	0.00		215.31
	91237	Small Pipe Install (Pipes 31" And Under)		03/04/2025	0.25	19.95	0.00	0.00	0.00		19.95
	91237	Small Pipe Install (Pipes 31" And Under)		03/10/2025	0.00	0.00	391.05	0.00	0.00		391.05

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 20 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	91237	Small Pipe Install (Pipes 31" And Under)		03/20/2025	0.50	39.90	0.00	0.00	0.00		39.90
	Work Order 91237 Total		1331 TUDOR RD, ENGLEWOOD, FL, 34224		37.75	2,652.53	1,476.86	418.77	0.00	16.00	4,548.17
	94338	Small Pipe Install (Pipes 31" And Under)		03/12/2025	18.00	1,295.22	0.00	192.01	0.00		1,487.23
	94338	Small Pipe Install (Pipes 31" And Under)		03/13/2025	19.50	1,353.77	891.91	338.70	0.00		2,584.38
	94338	Small Pipe Install (Pipes 31" And Under)		03/14/2025	15.00	1,058.90	313.54	175.95	0.00		1,548.39
	94338	Small Pipe Install (Pipes 31" And Under)		03/18/2025	1.00	79.79	0.00	0.00	0.00		79.79
	94338	Small Pipe Install (Pipes 31" And Under)		03/20/2025	9.00	620.46	0.00	114.93	0.00		735.39
	94338	Small Pipe Install (Pipes 31" And Under)		03/24/2025	0.00	0.00	391.05	0.00	0.00		391.05
	Work Order 94338 Total		1290 MANOR RD, ENGLEWOOD, FL, 34223		62.50	4,408.14	1,596.50	821.59	0.00	20.00	6,826.23
	Small Pipe Install (Pipes 31" And Under) Total				260.75	18,316.24	8,929.38	2,581.46	0.00	128.00	29,827.12
	16278	Small Pipe Repair (Pipes 31" And Under)		01/06/2025	0.00	0.00	391.05	0.00	0.00		391.05
	16278	Small Pipe Repair (Pipes 31" And Under)		01/11/2025	0.25	19.95	0.00	0.00	0.00		19.95
	16278	Small Pipe Repair (Pipes 31" And Under)		01/21/2025	0.25	19.95	0.00	0.00	0.00		19.95
	Work Order 16278 Total		1444 DEER CREEK DR, ENGLEWOOD, FL, 34223		0.50	39.90	391.05	0.00	0.00	1.00	430.95
	Small Pipe Repair (Pipes 31" And Under) Total				0.50	39.90	391.05	0.00	0.00	1.00	430.95
	94904	Standard Cuts		03/14/2025	15.00	1,058.90	0.00	431.35	0.00		1,490.25
	94904	Standard Cuts		03/18/2025	1.00	79.79	0.00	0.00	0.00		79.79
	94904	Standard Cuts		03/24/2025	0.00	0.00	420.00	0.00	0.00		420.00
	Work Order 94904 Total		1290 MANOR RD, ENGLEWOOD, FL, 34223		16.00	1,138.69	420.00	431.35	0.00	585.00	1,990.04

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 21 of 23

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
		Standard Cuts Total			16.00	1,138.69	420.00	431.35	0.00	585.00	1,990.04
	89494	Support (Post) Maintenance		02/07/2025	2.00	132.25	0.00	5.19	0.00		137.44
	89494	Support (Post) Maintenance		02/18/2025	0.00	0.00	87.27	0.00	0.00		87.27
	Work Order 89494 Total	1750 MANOR RD, Charlotte, FL, 34223			2.00	132.25	87.27	5.19	0.00	6.00	224.71
	96963	Support (Post) Maintenance		03/29/2025	2.25	145.76	0.00	11.68	0.00		157.43
	Work Order 96963 Total	800 E 2ND ST, Charlotte, FL, 34223			2.25	145.76	0.00	11.68	0.00	2.00	157.43
	96966	Support (Post) Maintenance		03/29/2025	2.25	145.76	0.00	11.68	0.00		157.43
	Work Order 96966 Total	1400 AQUA VIEW LN, Charlotte, FL, 34223			2.25	145.76	0.00	11.68	0.00	7.00	157.43
		Support (Post) Maintenance Total			6.50	423.76	87.27	28.55	0.00	15.00	539.57
	19045	Survey		01/08/2025	0.75	63.20	0.00	0.00	0.00		63.20
	19045	Survey		01/23/2025	0.25	23.30	0.00	0.00	0.00		23.30
	19045	Survey		01/24/2025	0.75	63.20	0.00	0.00	0.00		63.20
	19045	Survey		02/06/2025	0.50	43.25	0.00	0.00	0.00		43.25
	19045	Survey		02/27/2025	0.25	23.30	0.00	0.00	0.00		23.30
	Work Order 19045 Total	LEMON BAY DR, ENGLEWOOD, 34223			2.50	216.24	0.00	0.00	0.00	0.00	216.25
		Survey Total			2.50	216.24	0.00	0.00	0.00	0.00	216.25

Lemon Bay Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	51714	Vacuum Culvert Cleaning		01/28/2025	22.00	1,546.38	0.00	458.80	0.00		2,005.18
	Work Order 51714 Total		1767 NEW POINT COMFORT RD, ENGLEWOOD, FL, 34223		22.00	1,546.38	0.00	458.80	0.00	10.00	2,005.18
	70342	Vacuum Culvert Cleaning		03/17/2025	21.50	1,548.09	0.00	458.80	0.00		2,006.89
	Work Order 70342 Total		12 EAST POINT CIR, ENGLEWOOD, FL, 34224		21.50	1,548.09	0.00	458.80	0.00	10.00	2,006.89
	Vacuum Culvert Cleaning Total				43.50	3,094.47	0.00	917.60	0.00	20.00	4,012.07
	Lemon Bay Street and Drainage Unit Total				1,159.60	84,542.82	13,047.16	9,236.22	54,478.45		161,304.81

Monthly Funding Report

START DATE: 01/01/2025 END DATE: 03/31/2025

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Grand totals for all MSBUs reported					1,159.60	84,542.82	13,047.16	9,236.22	54,478.45		161,304.81