

Englewood East Street and Drainage MSBU

Fund Financial Report
Oct. 1, 2022 - Mar. 31, 2023

	Actual FY2022	Adopted Budget FY2023	YTD Actual FY2023	Projected FY2023
Beginning Balance	\$2,771,938	\$3,776,879	\$4,477,064	\$4,477,064
Revenues				
Assessments & Earnings	3,018,867	2,998,616	2,592,024	2,998,616
Grant & Subsidy Revenue	-	-	-	-
Loans & Borrowing	-	-	-	-
Total Revenue	\$3,018,867	\$2,998,616	\$2,592,024	\$2,998,616
Expenditures				
Contract Services	42,041	166,000	1,500	166,000
Pipe Lining	-	150,000	-	150,000
ROW Maintenance	85,699	109,701	15,226	109,701
ROW Reclamation	-	-	-	-
Speciality Mowing	42,492	26,723	16,289	26,723
Public Works Services	989,402	984,005	63,607	984,005
Internal Charges	33,725	12,012	12,012	12,012
Purchased Services	61,886	82,308	49,844	82,308
Materials and Supplies	-	-	-	-
Capital Outlay	-	-	-	-
Debt Services	-	-	-	-
Project Costs				
Eng. East Sidewalks	58,498	393,677	9,928	9,836
Eng. East Bridge Maint. Plan	-	1,772,935	540	540
Gulf Cove/Eng. East Bridge Mant. Plan	-	-	178	178
Total Expenditures	1,313,742	3,697,361	169,124	1,541,303
Reserves (Ending Fund Balance)	\$4,477,064	\$3,078,134	\$6,899,964	\$5,934,377
<i>Reserve %</i>	77.3%	45.4%	97.6%	79.4%

*Gulf Cove SD and Englewood East SD split bridge maintenance costs proportionately.

Date Prepared: 4/24/2023

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 1 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	3725	Asphalt Maintenance		03/17/2023	5.00	342.43	17.20	29.20	0.00		388.83
	Work Order 3725 Total		GULFSTREAM BLVD & COACH RD, PORT CHARLOTTE, 33981		5.00	342.43	17.20	29.20	0.00	0.20	388.83
	4406	Asphalt Maintenance		01/23/2023	3.00	203.94	119.98	14.01	0.00		337.93
	Work Order 4406 Total		4105 S ACCESS RD, ENGLEWOOD, 34224		3.00	203.94	119.98	14.01	0.00	0.15	337.93
	4547	Asphalt Maintenance		01/25/2023	5.00	329.50	30.10	31.60	0.00		391.20
	Work Order 4547 Total		12654 GULFSTREAM BLVD, PORT CHARLOTTE, 33981		5.00	329.50	30.10	31.60	0.00	0.35	391.20
	5062	Asphalt Maintenance		01/31/2023	4.00	263.60	32.25	25.28	0.00		321.13
	Work Order 5062 Total		GULFSTREAM BLVD & COACH RD, PORT CHARLOTTE, 33981		4.00	263.60	32.25	25.28	0.00	0.38	321.13
	5063	Asphalt Maintenance		01/31/2023	4.00	263.60	42.14	27.00	0.00		332.74
	Work Order 5063 Total		GULFSTREAM BLVD & MARATHON BLVD, PORT CHARLOTTE, 33981		4.00	263.60	42.14	27.00	0.00	0.47	332.74
	5683	Asphalt Maintenance		01/25/2023	6.00	395.40	30.96	37.92	0.00		464.28
	Work Order 5683 Total		9141 BIG STAR AVE, ENGLEWOOD, 34224		6.00	395.40	30.96	37.92	0.00	0.36	464.28
	7029	Asphalt Maintenance		01/12/2023	2.00	135.96	0.00	23.60	0.00		159.56
	Work Order 7029 Total		12000 GLADIOLA AVE, PORT CHARLOTTE, 33981		2.00	135.96	0.00	23.60	0.00	0.00	159.56

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 2 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	8594	Asphalt Maintenance		03/08/2023	4.00	271.92	25.80	25.28	0.00		323.00
	Work Order 8594 Total		10332 GULFSTREAM BLVD, ENGLEWOOD, 34224		4.00	271.92	25.80	25.28	0.00	0.30	323.00
	Asphalt Maintenance Total				33.00	2,206.35	298.43	213.89	0.00	2.21	2,718.67
	3457	Brush Cutting		02/22/2023	8.00	560.34	0.00	17.18	0.00		577.52
	Work Order 3457 Total		6126 OCONNEL ST, ENGLEWOOD, 34224		8.00	560.34	0.00	17.18	0.00	125.00	577.52
	3508	Brush Cutting		01/12/2023	6.00	421.26	0.00	26.88	0.00		448.14
	Work Order 3508 Total		SUNNYBROOK BLVD & S ACCESS RD, Englewood, 34224		6.00	421.26	0.00	26.88	0.00	500.00	448.14
	4249	Brush Cutting		01/12/2023	4.00	263.60	0.00	19.04	0.00		282.64
	Work Order 4249 Total		6953 MAMOUTH ST, ENGLEWOOD, 34224		4.00	263.60	0.00	19.04	0.00	500.00	282.64
	8452	Brush Cutting		03/29/2023	30.00	2,005.60	0.00	211.70	0.00		2,217.30
	Work Order 8452 Total		12765 BUFFING RD, PORT CHARLOTTE, 33981		30.00	2,005.60	0.00	211.70	0.00	50.00	2,217.30
	8874	Brush Cutting		02/08/2023	12.00	845.26	0.00	31.19	0.00		876.45
	Work Order 8874 Total		11111 KIMBERLY AVE, B, Englewood, 34224		12.00	845.26	0.00	31.19	0.00	3,700.00	876.45
	Brush Cutting Total				60.00	4,096.06	0.00	305.99	0.00	4,875.00	4,402.05

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 3 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accompl	Total Cost
	7650	Concrete - Armoring		02/15/2023	4.00	284.96	0.00	9.34	0.00		294.30
	7650	Concrete - Armoring		02/21/2023	24.00	1,683.68	1,167.24	193.20	0.00		3,044.12
	7650	Concrete - Armoring		02/22/2023	2.00	157.66	0.00	7.84	0.00		165.50
	Work Order 7650 Total		7068 MINEOLA RD, ENGLEWOOD, 34224		30.00	2,126.30	1,167.24	210.38	0.00	4.00	3,503.92
		Concrete - Armoring Total			30.00	2,126.30	1,167.24	210.38	0.00	4.00	3,503.92
	7695	Contracted - Mowing		02/01/2023	0.00	0.00	0.00	0.00	10,577.40		10,577.40
	7695	Contracted - Mowing		03/15/2023	0.25	21.36	0.00	0.98	0.00		22.34
		Contract Management Total			0.25	21.36	0.00	0.98	0.00		22.34
	Work Order 7695 Total	Safety Mowing & Litter Removal			0.25	21.36	0.00	0.98	10,577.40	0.00	10,599.74
#22-530 Safety Mowing - West County											
		Contracted - Mowing Total			0.25	21.36	0.00	0.98	10,577.40	0.00	10,599.74
	7784	Contracted Work - Inspection		02/09/2023	8.50	635.63	0.00	33.31	0.00		668.95
	Work Order 7784 Total	12169 GRETCHEN AVE, PORT CHARLOTTE, 33981			8.50	635.63	0.00	33.31	0.00	8.50	668.95
#22-530 Safety Mowing - West County											
	7832	Contracted Work - Inspection		02/10/2023	4.50	336.51	0.00	17.64	0.00		354.15
	Work Order 7832 Total	7221 SPINNAKER BLVD, Englewood, 34224			4.50	336.51	0.00	17.64	0.00	4.50	354.15
#22-530 Safety Mowing - West County											
	8662	Contracted Work - Inspection		03/09/2023	3.00	224.34	0.00	11.76	0.00		236.10
	Work Order 8662 Total	HELIOS AVE, PORT CHARLOTTE, 33981			3.00	224.34	0.00	11.76	0.00	3.00	236.10
#22-530 Safety Mowing - West County											

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 4 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
#22-530 Safety Mowing - West County	8664	Contracted Work - Inspection		03/10/2023	10.00	747.80	0.00	39.20	0.00		787.00
	Work Order 8664 Total		SHEFFIELD LN, ENGLEWOOD, 34224		10.00	747.80	0.00	39.20	0.00	10.00	787.00
#22-530 Safety Mowing - West County	8717	Contracted Work - Inspection		03/14/2023	7.49	560.85	0.00	29.40	0.00		590.25
	Work Order 8717 Total		12173 GRETCHEN AVE, PORT CHARLOTTE, 33981		7.49	560.85	0.00	29.40	0.00	7.50	590.25
#22-530 Safety Mowing - West County	8757	Contracted Work - Inspection		03/15/2023	3.49	261.72	0.00	13.72	0.00		275.45
	Work Order 8757 Total		BOCA GRANDE AVE, ENGLEWOOD, 34224		3.49	261.72	0.00	13.72	0.00	1.00	275.45
#22-530 Safety Mowing - West County	Contracted Work - Inspection Total				36.98	2,766.84	0.00	145.03	0.00	34.50	2,911.89
	7387	GIS Update		01/30/2023	0.25	18.24	0.00	0.00	0.00		18.24
	Work Order 7387 Total		7068 Mineola Rd		0.25	18.24	0.00	0.00	0.00	1.00	18.24
	GIS Update Total				0.25	18.24	0.00	0.00	0.00	1.00	18.24
	6884	Investigation		01/06/2023	1.50	112.17	0.00	5.88	0.00		118.05
	Work Order 6884 Total		3670 N ACCESS RD		1.50	112.17	0.00	5.88	0.00	1.00	118.05
	7299	Investigation		01/27/2023	2.00	149.56	0.00	7.84	0.00		157.40
	Work Order 7299 Total		12765 BUFFING RD, PORT CHARLOTTE, 33981		2.00	149.56	0.00	7.84	0.00	1.00	157.40
	7313	Investigation		02/16/2023	1.50	112.17	0.00	5.88	0.00		118.05
	Work Order 7313 Total		13040 RIDGELY CIR, Port Charlotte, 33981		1.50	112.17	0.00	5.88	0.00	1.00	118.05

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 5 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
☐ #20-001 Safety Mowing - West County ☐☐	7595	Investigation	6218 TIDE ST, Englewood, 34224	02/03/2023	7.50	560.85	0.00	29.40	0.00		590.25
	Work Order 7595 Total				7.50	560.85	0.00	29.40	0.00	1.00	590.25
	7837	Investigation	9349 FRUITLAND AVE, ENGLEWOOD, 34224	02/13/2023	1.50	112.17	0.00	5.88	0.00		118.05
	Work Order 7837 Total				1.50	112.17	0.00	5.88	0.00	1.00	118.05
	8403	Investigation	11111 KIMBERLY AVE, B, Englewood, 34224	02/24/2023	10.00	687.60	0.00	0.00	0.00		687.60
	8403	Investigation		03/03/2023	0.00	0.00	0.00	23.35	0.00		23.35
	Work Order 8403 Total				10.00	687.60	0.00	23.35	0.00	1.00	710.95
	8419	Investigation	11372 GULFSTREAM BLVD, PORT CHARLOTTE, 33981	02/22/2023	1.50	104.31	0.00	20.28	0.00		124.59
	Work Order 8419 Total				1.50	104.31	0.00	20.28	0.00	1.00	124.59
	8644	Investigation	9341 OCEANSPRAY BLVD	03/09/2023	1.50	112.17	0.00	5.88	0.00		118.05
	Work Order 8644 Total				1.50	112.17	0.00	5.88	0.00	1.00	118.05
8824	Investigation	WILLMINGTON BLVD & MCKINLEY TER	03/20/2023	1.50	112.17	0.00	5.88	0.00		118.05	
Work Order 8824 Total				1.50	112.17	0.00	5.88	0.00	1.00	118.05	
Investigation Total					28.50	2,063.17	0.00	110.27	0.00	9.00	2,173.44
6463	Large Pipe Install (Pipes 31" And Up)			01/28/2023	10.00	638.20	0.00	0.00	0.00		638.20

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 6 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	6463	Large Pipe Install (Pipes 31" And Up)		02/15/2023	20.00	1,359.60	0.00	236.00	0.00		1,595.60
	6463	Large Pipe Install (Pipes 31" And Up)		02/21/2023	10.00	679.80	0.00	118.00	0.00		797.80
	6463	Large Pipe Install (Pipes 31" And Up)		03/21/2023	0.00	0.00	720.00	0.00	0.00		720.00
	Work Order 6463 Total		Mayport St and S Access rd		40.00	2,677.60	720.00	354.00	0.00	40.00	3,751.60
	8541	Large Pipe Install (Pipes 31" And Up)		03/07/2023	4.00	284.96	0.00	9.34	0.00		294.30
	8541	Large Pipe Install (Pipes 31" And Up)		03/08/2023	4.00	284.96	0.00	9.34	0.00		294.30
	8541	Large Pipe Install (Pipes 31" And Up)		03/09/2023	31.00	2,174.72	9,140.77	451.62	0.00		11,767.11
	8541	Large Pipe Install (Pipes 31" And Up)		03/13/2023	46.00	3,183.23	233.21	624.16	0.00		4,040.60
	8541	Large Pipe Install (Pipes 31" And Up)		03/14/2023	45.00	3,115.25	97.24	634.08	0.00		3,846.57
	8541	Large Pipe Install (Pipes 31" And Up)		03/15/2023	65.00	4,474.85	4,662.31	870.08	0.00		10,007.24
	8541	Large Pipe Install (Pipes 31" And Up)		03/16/2023	63.50	4,371.32	415.58	687.85	37.71		5,512.46
	8541	Large Pipe Install (Pipes 31" And Up)		03/20/2023	43.50	3,044.03	3,150.00	230.33	0.00		6,424.36
	8541	Large Pipe Install (Pipes 31" And Up)		03/21/2023	0.00	0.00	0.00	164.70	0.00		164.70
	Work Order 8541 Total		6364 BLUEBERRY DR, ENGLEWOOD, 34224		302.00	20,933.32	17,699.11	3,681.50	37.71	144.00	42,351.64
	Large Pipe Install (Pipes 31" And Up) Total				342.00	23,610.92	18,419.11	4,035.50	37.71	184.00	46,103.24
	6119	MSBU Administrative Work		01/04/2023	0.50	36.47	0.00	0.00	0.00		36.47
	6119	MSBU Administrative Work		01/05/2023	1.50	109.41	0.00	0.00	0.00		109.41
	6119	MSBU Administrative Work		01/06/2023	0.75	54.71	0.00	0.00	0.00		54.71
	6119	MSBU Administrative Work		01/07/2023	0.25	18.24	0.00	0.00	0.00		18.24
	6119	MSBU Administrative Work		01/10/2023	0.50	36.47	0.00	0.00	0.00		36.47

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 7 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	6119	MSBU Administrative Work		01/11/2023	0.75	54.71	0.00	0.00	0.00		54.71
	6119	MSBU Administrative Work		01/13/2023	2.00	145.88	0.00	0.00	0.00		145.88
	6119	MSBU Administrative Work		01/24/2023	0.50	36.47	0.00	0.00	0.00		36.47
	6119	MSBU Administrative Work		01/25/2023	0.50	36.47	0.00	0.00	0.00		36.47
	6119	MSBU Administrative Work		02/14/2023	0.25	18.24	0.00	0.00	0.00		18.24
	6119	MSBU Administrative Work		02/16/2023	2.00	145.88	0.00	0.00	0.00		145.88
	6119	MSBU Administrative Work		02/17/2023	0.50	36.47	0.00	0.00	0.00		36.47
	6119	MSBU Administrative Work		02/22/2023	2.50	182.35	0.00	0.00	0.00		182.35
	6119	MSBU Administrative Work		02/23/2023	4.00	291.76	0.00	0.00	0.00		291.76
	6119	MSBU Administrative Work		03/14/2023	1.00	72.94	0.00	0.00	0.00		72.94
	6119	MSBU Administrative Work		03/16/2023	0.75	54.71	0.00	0.00	0.00		54.71
	6119	MSBU Administrative Work		03/17/2023	0.50	36.47	0.00	0.00	0.00		36.47
	6119	MSBU Administrative Work		03/24/2023	0.50	36.47	0.00	0.00	0.00		36.47
	6119	MSBU Administrative Work		03/29/2023	0.50	36.47	0.00	0.00	0.00		36.47
	6119	MSBU Administrative Work		03/31/2023	1.00	72.94	0.00	0.00	0.00		72.94
Administrative Time Total					20.75	1,513.51	0.00	0.00	0.00		1,513.53
Work Order 6119 Total					20.75	1,513.51	0.00	0.00	0.00	0.00	1,513.53
MSBU Administrative Work Total					20.75	1,513.51	0.00	0.00	0.00	0.00	1,513.53
2849		Project Management		02/13/2023	0.00	0.00	0.00	0.00	1,120.00		1,120.00
2849		Project Management		01/03/2023	2.00	170.90	0.00	0.00	0.00		170.90
2849		Project Management		01/12/2023	2.00	170.90	0.00	0.00	0.00		170.90

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 8 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	2849	Project Management		01/23/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		01/25/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		01/30/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		01/31/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		02/08/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		02/09/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		02/13/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		02/16/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		02/21/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		02/28/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		03/09/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		03/13/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		03/21/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		03/23/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		03/29/2023	1.00	85.45	0.00	0.00	0.00		85.45
		Plan/Spec Review Total			19.00	1,623.55	0.00	0.00	0.00		1,623.55
	2849	Project Management		03/07/2023	1.00	85.45	0.00	0.00	0.00		85.45
		Project Meetings Total			1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		01/05/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		01/11/2023	1.00	85.45	0.00	0.00	0.00		85.45
	2849	Project Management		02/07/2023	0.50	42.73	0.00	0.00	0.00		42.73
	2849	Project Management		02/20/2023	0.50	42.73	0.00	0.00	0.00		42.73
	2849	Project Management		03/20/2023	0.50	42.73	0.00	0.00	0.00		42.73

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 9 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Public Outreach Total					3.50	299.08	0.00	0.00	0.00		299.09
Work Order 2849 Total					23.50	2,008.08	0.00	0.00	1,120.00	0.00	3,128.09
C411806 - Englewood East Sidewalks											
	3818	Project Management		02/03/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3818	Project Management		02/07/2023	0.50	42.73	0.00	1.96	0.00		44.69
	3818	Project Management		02/08/2023	0.50	42.73	0.00	1.96	0.00		44.69
Project Inspection Total					1.25	106.81	0.00	4.90	0.00		111.72
Work Order 3818 Total					1.25	106.81	0.00	4.90	0.00	5.25	111.72
☐ #20-001 Safety Mowing - West County ☐☐											
	3850	Project Management		01/02/2023	0.00	0.00	0.00	0.00	3,541.00		3,541.00
	3850	Project Management		02/01/2023	0.00	0.00	0.00	0.00	3,541.00		3,541.00
	3850	Project Management		03/16/2023	0.25	21.36	0.00	0.00	0.00		21.36
Plan/Spec Review Total					0.25	21.36	0.00	0.00	0.00		21.36
	3850	Project Management		01/05/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		01/18/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		01/20/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		01/24/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		01/25/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		01/26/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		01/31/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		02/01/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		02/03/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		02/07/2023	0.25	21.36	0.00	0.98	0.00		22.34

Monthly Funding Report**START
DATE:**

01/01/2023

END DATE:

03/31/2023

Page 10 of 27**Englewood East (Non-Urban) Street and Drainage Unit**

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	3850	Project Management		02/08/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		02/09/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		02/14/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		02/15/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		02/16/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		02/17/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		02/28/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/01/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/02/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/03/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/07/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/08/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/09/2023	0.50	42.73	0.00	1.96	0.00		44.69
	3850	Project Management		03/10/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/14/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/15/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/16/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/17/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/21/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/22/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/23/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/24/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/28/2023	0.25	21.36	0.00	0.98	0.00		22.34

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 11 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	3850	Project Management		03/29/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/30/2023	0.25	21.36	0.00	0.98	0.00		22.34
	3850	Project Management		03/31/2023	0.25	21.36	0.00	0.98	0.00		22.34
Project Inspection Total					9.25	790.41	0.00	36.26	0.00		826.59
Work Order 3850 Total West County Landscape Maintenance					9.50	811.78	0.00	36.26	7,082.00	0.00	7,929.95
#21-054 Landscape Maintenance ROW - West County											
	5209	Project Management		01/25/2023	1.00	92.28	0.00	0.00	0.00		92.28
	5209	Project Management		01/26/2023	3.00	276.84	0.00	0.00	0.00		276.84
	5209	Project Management		02/03/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		02/09/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		02/10/2023	2.00	170.90	0.00	0.00	0.00		170.90
	5209	Project Management		02/14/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		02/15/2023	2.00	170.90	0.00	0.00	0.00		170.90
	5209	Project Management		02/23/2023	2.00	184.56	0.00	0.00	0.00		184.56
	5209	Project Management		02/28/2023	0.50	46.14	0.00	0.00	0.00		46.14
	5209	Project Management		03/01/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		03/08/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		03/09/2023	2.00	170.90	0.00	0.00	0.00		170.90
	5209	Project Management		03/22/2023	2.00	184.56	0.00	0.00	0.00		184.56
	5209	Project Management		03/29/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		01/31/2023	2.00	170.90	0.00	0.00	0.00		170.90
	5209	Project Management		02/16/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		02/17/2023	2.00	170.90	0.00	0.00	0.00		170.90

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 12 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	5209	Project Management		02/24/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		02/28/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		03/02/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		03/03/2023	2.00	170.90	0.00	0.00	0.00		170.90
	5209	Project Management		03/15/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		03/21/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		03/22/2023	1.00	85.45	0.00	0.00	0.00		85.45
	5209	Project Management		03/31/2023	1.00	85.45	0.00	0.00	0.00		85.45
Plan/Spec Review Total					14.00	1,196.30	0.00	0.00	0.00		1,196.30
Work Order 5209 Total					34.50	3,006.08	0.00	0.00	0.00	0.00	3,006.08
cmb2203 - Englewood East Bridge Maintenance Plan											
	6564	Project Management		01/10/2023	0.75	64.09	0.00	0.00	0.00		64.09
Plan/Spec Review Total					0.75	64.09	0.00	0.00	0.00		64.09
	6564	Project Management		01/17/2023	0.50	42.73	0.00	1.96	0.00		44.69
	6564	Project Management		02/14/2023	0.50	42.73	0.00	1.96	0.00		44.69
	6564	Project Management		03/09/2023	0.50	42.73	0.00	1.96	0.00		44.69
Site Visits Total					1.50	128.18	0.00	5.88	0.00		134.07
Work Order 6564 Total					2.25	192.26	0.00	5.88	0.00	2.50	198.16
#20-501 Concrete Flatwork											
Project Management Total					71.00	6,125.01	0.00	47.04	8,202.00	7.75	14,374.00
	6820	ROW - Clearing / Haul Debris		01/03/2023	4.00	275.04	0.00	27.04	0.00		302.08
	6820	ROW - Clearing / Haul Debris		01/04/2023	3.00	205.90	0.00	9.36	0.00		215.26
	6820	ROW - Clearing / Haul Debris		01/05/2023	0.00	0.00	0.00	0.00	27.50		27.50

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 13 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 6820 Total		KEVITT BLVD, PORT CHARLOTTE, 33981		7.00	480.94	0.00	36.40	27.50	0.25	544.84
	6986	ROW - Clearing / Haul Debris		01/12/2023	7.00	478.66	0.00	47.32	72.67		598.65
	6986	ROW - Clearing / Haul Debris		01/30/2023	0.00	0.00	0.00	47.32	0.00		47.32
	6986	ROW - Clearing / Haul Debris		02/23/2023	1.00	69.54	0.00	13.52	0.00		83.06
	Work Order 6986 Total		EMBRY ST & SURREY AVE, PORT CHARLOTTE, 33981		8.00	548.20	0.00	108.16	72.67	0.10	729.03
	7318	ROW - Clearing / Haul Debris		02/07/2023	2.00	139.08	0.00	27.04	0.00		166.12
	7318	ROW - Clearing / Haul Debris		02/09/2023	0.50	34.77	0.00	6.76	8.56		50.09
	Work Order 7318 Total		HAWKS BURY ST & CARNEGIE AVE, ENGLEWOOD, 34224		2.50	173.85	0.00	33.80	8.56	0.22	216.21
	7530	ROW - Clearing / Haul Debris		03/08/2023	3.00	213.72	0.00	7.01	0.00		220.73
	Work Order 7530 Total		VAN LOON AVE, PORT CHARLOTTE, 33981		3.00	213.72	0.00	7.01	0.00	0.19	220.73
	ROW - Clearing / Haul Debris Total				20.50	1,416.71	0.00	185.36	108.73	0.76	1,710.81
	6838	ROW - Vegetation / Boom Mowing		01/03/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 6838 Total		ANITA AVE, ENGLEWOOD, 34224		20.00	1,359.60	0.00	434.50	0.00	30,422.00	1,794.10
	6863	ROW - Vegetation / Boom Mowing		01/04/2023	20.00	1,359.60	0.00	387.80	0.00		1,747.40
	Work Order 6863 Total		WHELAN ST, ENGLEWOOD, 34224		20.00	1,359.60	0.00	387.80	0.00	22,200.00	1,747.40
	6893	ROW - Vegetation / Boom Mowing		01/05/2023	10.00	679.80	0.00	233.70	0.00		913.50

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 14 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 6893 Total		BOCA GRANDE AVE, ENGLEWOOD, 34224		10.00	679.80	0.00	233.70	0.00	11,980.00	913.50
6936		ROW - Vegetation / Boom Mowing		01/09/2023	19.93	1,355.03	0.00	386.50	0.00		1,741.53
	Work Order 6936 Total		BROOKHAVEN TER, ENGLEWOOD, 34224		19.93	1,355.03	0.00	386.50	0.00	19,700.00	1,741.53
6964		ROW - Vegetation / Boom Mowing		01/10/2023	31.00	2,069.94	0.00	481.69	0.00		2,551.63
	Work Order 6964 Total		HEARTWELLVILLE AVE, ENGLEWOOD, 34224		31.00	2,069.94	0.00	481.69	0.00	25,337.00	2,551.63
6991		ROW - Vegetation / Boom Mowing		01/11/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
6991		ROW - Vegetation / Boom Mowing		01/12/2023	2.00	157.66	0.00	7.84	0.00		165.50
	Work Order 6991 Total		STRAWBERRY ST, ENGLEWOOD, 34224		22.00	1,517.26	0.00	442.34	0.00	23,905.00	1,959.60
7026		ROW - Vegetation / Boom Mowing		01/12/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 7026 Total		QUIGLEY ST, ENGLEWOOD, 34224		20.00	1,359.60	0.00	434.50	0.00	24,850.00	1,794.10
7050		ROW - Vegetation / Boom Mowing		01/17/2023	11.00	747.78	0.00	110.44	0.00		858.22
	Work Order 7050 Total		LIGHTHOUSE ST, ENGLEWOOD, 34224		11.00	747.78	0.00	110.44	0.00	6,200.00	858.22
7078		ROW - Vegetation / Boom Mowing		01/18/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 7078 Total		PENDLETON AVE, ENGLEWOOD, 34224		20.00	1,359.60	0.00	434.50	0.00	25,930.00	1,794.10
7117		ROW - Vegetation / Boom Mowing		01/19/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 15 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 7117 Total		YARDLEY ST, ENGLEWOOD, 34224		20.00	1,359.60	0.00	434.50	0.00	28,122.00	1,794.10
	7140	ROW - Vegetation / Boom Mowing		01/20/2023	20.00	1,359.60	0.00	280.40	0.00		1,640.00
	Work Order 7140 Total		SANDRIFT AVE, ENGLEWOOD, 34224		20.00	1,359.60	0.00	280.40	0.00	14,960.00	1,640.00
	7167	ROW - Vegetation / Boom Mowing		01/23/2023	20.00	1,359.60	0.00	473.70	0.00		1,833.30
	Work Order 7167 Total		STONECROP AVE, ENGLEWOOD, 34224		20.00	1,359.60	0.00	473.70	0.00	26,660.00	1,833.30
	7207	ROW - Vegetation / Boom Mowing		01/24/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 7207 Total		PENDLETON AVE, ENGLEWOOD, 34224		20.00	1,359.60	0.00	434.50	0.00	33,522.00	1,794.10
	7253	ROW - Vegetation / Boom Mowing		01/25/2023	20.00	1,359.60	0.00	427.00	0.00		1,786.60
	Work Order 7253 Total		PENDLETON AVE, ENGLEWOOD, 34224		20.00	1,359.60	0.00	427.00	0.00	31,900.00	1,786.60
	7297	ROW - Vegetation / Boom Mowing		01/26/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 7297 Total		BAYLOR ST, ENGLEWOOD, 34224		20.00	1,359.60	0.00	434.50	0.00	31,980.00	1,794.10
	7356	ROW - Vegetation / Boom Mowing		01/27/2023	10.00	679.80	0.00	280.40	0.00		960.20
	Work Order 7356 Total		ROSEMONT DR, ENGLEWOOD, 34224		10.00	679.80	0.00	280.40	0.00	20,160.00	960.20
	7423	ROW - Vegetation / Boom Mowing		01/30/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	7423	ROW - Vegetation / Boom Mowing		01/31/2023	2.00	135.96	0.00	45.32	0.00		181.28
	Work Order 7423 Total		HENLEY AVE, PORT CHARLOTTE, 33981		22.00	1,495.56	0.00	479.82	0.00	29,205.00	1,975.38

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 16 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	7461	ROW - Vegetation / Boom Mowing		01/31/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 7461 Total		STACY LN, PORT CHARLOTTE, 33981		20.00	1,359.60	0.00	434.50	0.00	31,620.00	1,794.10
	7497	ROW - Vegetation / Boom Mowing		02/01/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 7497 Total		CASTILLA ST, PORT CHARLOTTE, 33981		20.00	1,359.60	0.00	434.50	0.00	35,235.00	1,794.10
	7529	ROW - Vegetation / Boom Mowing		02/02/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 7529 Total		7250 PRINTER ST, Port Charlotte, 33981		20.00	1,359.60	0.00	434.50	0.00	37,223.00	1,794.10
	7588	ROW - Vegetation / Boom Mowing		02/03/2023	7.50	509.85	0.00	224.32	0.00		734.17
	Work Order 7588 Total		FRUITLAND AVE, ENGLEWOOD, 34224		7.50	509.85	0.00	224.32	0.00	12,970.00	734.17
	7611	ROW - Vegetation / Boom Mowing		02/06/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 7611 Total		FRUITLAND AVE, ENGLEWOOD, 34224		20.00	1,359.60	0.00	434.50	0.00	31,500.00	1,794.10
	7663	ROW - Vegetation / Boom Mowing		02/07/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 7663 Total		FRUITLAND AVE, ENGLEWOOD, 34224		20.00	1,359.60	0.00	434.50	0.00	30,810.00	1,794.10
	7723	ROW - Vegetation / Boom Mowing		02/08/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 7723 Total		FRUITLAND AVE, ENGLEWOOD, 34224		20.00	1,359.60	0.00	434.50	0.00	30,730.00	1,794.10
	7764	ROW - Vegetation / Boom Mowing		02/09/2023	24.00	1,631.52	0.00	525.14	0.00		2,156.66

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 17 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 7764 Total		FRUITLAND AVE, ENGLEWOOD, 34224		24.00	1,631.52	0.00	525.14	0.00	37,648.00	2,156.66
	7803	ROW - Vegetation / Boom Mowing		02/10/2023	18.75	1,274.62	0.00	259.22	0.00		1,533.85
	Work Order 7803 Total		FRUITLAND AVE, ENGLEWOOD, 34224		18.75	1,274.62	0.00	259.22	0.00	19,250.00	1,533.85
	7852	ROW - Vegetation / Boom Mowing		02/13/2023	23.00	1,596.09	0.00	212.56	0.00		1,808.65
	Work Order 7852 Total		FRUITLAND AVE, ENGLEWOOD, 34224		23.00	1,596.09	0.00	212.56	0.00	17,400.00	1,808.65
	7889	ROW - Vegetation / Boom Mowing		02/14/2023	23.00	1,596.09	0.00	212.56	0.00		1,808.65
	Work Order 7889 Total		ST REGIS CIR, PORT CHARLOTTE, 33981		23.00	1,596.09	0.00	212.56	0.00	16,700.00	1,808.65
	7934	ROW - Vegetation / Boom Mowing		02/15/2023	22.00	1,517.26	0.00	442.34	0.00		1,959.60
	Work Order 7934 Total		TREADWAY ROAD, ENGLEWOOD, 34224		22.00	1,517.26	0.00	442.34	0.00	39,773.00	1,959.60
	7971	ROW - Vegetation / Boom Mowing		02/16/2023	20.00	1,359.60	0.00	434.50	0.00		1,794.10
	Work Order 7971 Total		FRUITLAND AVE, ENGLEWOOD, 34224		20.00	1,359.60	0.00	434.50	0.00	37,317.00	1,794.10
	8013	ROW - Vegetation / Boom Mowing		02/17/2023	12.00	837.46	0.00	288.24	0.00		1,125.70
	Work Order 8013 Total		CHEERFUL STREET, ENGLEWOOD, 34224		12.00	837.46	0.00	288.24	0.00	21,400.00	1,125.70
	8062	ROW - Vegetation / Boom Mowing		02/21/2023	12.00	837.46	0.00	280.74	0.00		1,118.20
	Work Order 8062 Total		FREEBURG CIRCLE, ENGLEWOOD, 34224		12.00	837.46	0.00	280.74	0.00	23,260.00	1,118.20

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 18 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	8102	ROW - Vegetation / Boom Mowing		02/22/2023	19.98	1,328.84	0.00	270.48	0.00		1,599.32
	Work Order 8102 Total		SAN DOMINGO BLVD, ENGLEWOOD, 34224		19.98	1,328.84	0.00	270.48	0.00	19,120.00	1,599.32
	8430	ROW - Vegetation / Boom Mowing		01/02/2023	10.00	679.80	0.00	200.80	0.00		880.60
	Work Order 8430 Total		Berendo Ave, Big Star Ave, Forkland St, Fire Island St, Escondido St		10.00	679.80	0.00	200.80	0.00	10,222.00	880.60
	ROW - Vegetation / Boom Mowing Total				638.15	43,467.36	0.00	12,548.69	0.00	859,211.00	56,016.05
	5136	Shoulder Repair		03/06/2023	7.50	499.45	0.00	33.60	0.00		533.05
	Work Order 5136 Total		GULFSTREAM BLVD & S ACCESS RD, ENGLEWOOD, 34224		7.50	499.45	0.00	33.60	0.00	0.05	533.05
	7265	Shoulder Repair		01/26/2023	24.00	1,683.68	0.00	37.36	0.00		1,721.04
	7265	Shoulder Repair		01/31/2023	4.00	263.60	32.25	25.28	0.00		321.13
	Work Order 7265 Total		9261 SAN BERNANDINO AVE, Englewood, 34224		28.00	1,947.28	32.25	62.64	0.00	0.02	2,042.17
	8548	Shoulder Repair		03/06/2023	7.50	499.45	0.00	33.60	0.00		533.05
	Work Order 8548 Total		FRUITLAND AVE, ENGLEWOOD, 34224		7.50	499.45	0.00	33.60	0.00	0.05	533.05
	Shoulder Repair Total				43.00	2,946.18	32.25	129.84	0.00	0.12	3,108.27
	9062	Sign Inspection		03/24/2023	2.00	130.26	0.00	10.38	0.00		140.64
	Work Order 9062 Total		ROBERTA DR, ENGLEWOOD, 34224		2.00	130.26	0.00	10.38	0.00	2.00	140.64

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 19 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
		Sign Inspection Total			2.00	130.26	0.00	10.38	0.00	2.00	140.64
7730		Small Pipe Install (Pipes Under 31")		02/16/2023	31.00	2,112.98	618.22	352.92	0.00		3,084.12
7730		Small Pipe Install (Pipes Under 31")		03/22/2023	0.00	0.00	180.00	0.00	0.00		180.00
Work Order 7730 Total			7112 MAMOUTH ST, ENGLEWOOD, 34224		31.00	2,112.98	798.22	352.92	0.00	24.00	3,264.12
8997		Small Pipe Install (Pipes Under 31")		03/27/2023	5.50	384.97	0.00	15.22	0.00		400.19
Work Order 8997 Total			6338 SHALIMAR ST, PORT CHARLOTTE, 33981		5.50	384.97	0.00	15.22	0.00	24.00	400.19
		Small Pipe Install (Pipes Under 31") Total			36.50	2,497.95	798.22	368.14	0.00	48.00	3,664.31
9063		Support (Post) Maintenance		03/25/2023	2.00	130.26	59.34	10.38	0.00		199.98
Work Order 9063 Total			OCEANSPRAY BLVD, ENGLEWOOD, 34224		2.00	130.26	59.34	10.38	0.00	1.00	199.98
		Support (Post) Maintenance Total			2.00	130.26	59.34	10.38	0.00	1.00	199.98
2304		Vacuum Culvert Cleaning		01/23/2023	12.00	800.16	0.00	252.66	0.00		1,052.82
Work Order 2304 Total			9238 CASA GRANDE AVE		12.00	800.16	0.00	252.66	0.00	4.00	1,052.82
2307		Vacuum Culvert Cleaning		02/07/2023	6.00	410.28	0.00	126.33	0.00		536.61
Work Order 2307 Total			7154 BENSON ST		6.00	410.28	0.00	126.33	0.00	3.00	536.61
2580		Vacuum Culvert Cleaning		01/24/2023	3.00	200.04	0.00	63.17	0.00		263.21

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 20 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 2580 Total		10485 EUSTON AVE, ENGLEWOOD, 34224		3.00	200.04	0.00	63.17	0.00	1.00	263.21
3502		Vacuum Culvert Cleaning		01/24/2023	4.00	266.72	0.00	84.22	0.00		350.94
	Work Order 3502 Total		11815 CLAREMONT DR, PORT CHARLOTTE, 33981		4.00	266.72	0.00	84.22	0.00	2.00	350.94
3619		Vacuum Culvert Cleaning		03/07/2023	10.50	731.87	0.00	109.45	0.00		841.31
	Work Order 3619 Total		7204 SUNNYBROOK BLVD, ENGLEWOOD, 34224		10.50	731.87	0.00	109.45	0.00	4.00	841.31
3769		Vacuum Culvert Cleaning		01/23/2023	8.00	533.44	0.00	168.44	0.00		701.88
	Work Order 3769 Total		9358 FRUITLAND AVE, ENGLEWOOD, 34224		8.00	533.44	0.00	168.44	0.00	1.00	701.88
3777		Vacuum Culvert Cleaning		02/07/2023	4.00	273.52	0.00	84.22	0.00		357.74
	Work Order 3777 Total		11997 BOOTH AVE, PORT CHARLOTTE, 33981		4.00	273.52	0.00	84.22	0.00	2.00	357.74
4253		Vacuum Culvert Cleaning		02/08/2023	3.00	205.14	0.00	63.17	0.00		268.31
	Work Order 4253 Total		7307 SUNNYBROOK BLVD, ENGLEWOOD, 34224		3.00	205.14	0.00	63.17	0.00	1.00	268.31
4300		Vacuum Culvert Cleaning		01/24/2023	13.00	866.84	0.00	273.71	0.00		1,140.56
	Work Order 4300 Total		11311 POPLIN AVE, ENGLEWOOD, 34224		13.00	866.84	0.00	273.71	0.00	7.00	1,140.56
4902		Vacuum Culvert Cleaning		03/23/2023	4.00	273.52	0.00	84.22	0.00		357.74
	Work Order 4902 Total		2210 PETERBOROUGH RD, PORT CHARLOTTE, 33983		4.00	273.52	0.00	84.22	0.00	3.00	357.74

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 21 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	5023	Vacuum Culvert Cleaning		02/07/2023	8.00	547.04	0.00	168.44	0.00		715.48
	Work Order 5023 Total		7298 MAGUIRE LN, ENGLEWOOD, 34224		8.00	547.04	0.00	168.44	0.00	4.00	715.48
	5064	Vacuum Culvert Cleaning		01/30/2023	2.00	136.76	0.00	42.11	0.00		178.87
	Work Order 5064 Total		9291 TACOMA AVE, ENGLEWOOD, 34224		2.00	136.76	0.00	42.11	0.00	1.00	178.87
	5187	Vacuum Culvert Cleaning		02/16/2023	6.00	410.28	0.00	126.33	0.00		536.61
	Work Order 5187 Total		7030 FANCY ST, ENGLEWOOD, 34224		6.00	410.28	0.00	126.33	0.00	3.00	536.61
	5642	Vacuum Culvert Cleaning		02/07/2023	2.00	136.76	0.00	42.11	0.00		178.87
	Work Order 5642 Total		7432 TEABERRY ST, ENGLEWOOD, 34224		2.00	136.76	0.00	42.11	0.00	1.00	178.87
	5645	Vacuum Culvert Cleaning		02/08/2023	10.00	683.80	0.00	210.55	0.00		894.35
	Work Order 5645 Total		10420 GREENWAY AVE, ENGLEWOOD, 34224		10.00	683.80	0.00	210.55	0.00	3.00	894.35
	5690	Vacuum Culvert Cleaning		02/08/2023	4.00	273.52	0.00	84.22	0.00		357.74
	Work Order 5690 Total		7090 MAMOUTH ST, ENGLEWOOD, 34224		4.00	273.52	0.00	84.22	0.00	1.00	357.74
	5703	Vacuum Culvert Cleaning		03/07/2023	4.00	272.72	0.00	46.03	0.00		318.75
	Work Order 5703 Total		9709 GULFSTREAM BLVD, ENGLEWOOD, 34224		4.00	272.72	0.00	46.03	0.00	1.00	318.75

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 22 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	5853	Vacuum Culvert Cleaning		01/30/2023	6.00	410.28	0.00	126.33	0.00		536.61
	Work Order 5853 Total		7141 GASPARILLA RD, PORT CHARLOTTE, 33981		6.00	410.28	0.00	126.33	0.00	3.00	536.61
	5854	Vacuum Culvert Cleaning		02/08/2023	3.00	205.14	0.00	63.17	0.00		268.31
	Work Order 5854 Total		7085 TUXEDO ST, ENGLEWOOD, 34224		3.00	205.14	0.00	63.17	0.00	1.00	268.31
	5883	Vacuum Culvert Cleaning		03/08/2023	4.00	273.52	0.00	84.22	0.00		357.74
	Work Order 5883 Total		11317 OCEANSPRAY BLVD		4.00	273.52	0.00	84.22	0.00	2.00	357.74
	5888	Vacuum Culvert Cleaning		02/16/2023	4.00	273.52	0.00	84.22	0.00		357.74
	Work Order 5888 Total		11177 WATERFORD AVE, ENGLEWOOD, 34224		4.00	273.52	0.00	84.22	0.00	2.00	357.74
	5890	Vacuum Culvert Cleaning		02/06/2023	12.00	822.84	0.00	140.34	0.00		963.18
	Work Order 5890 Total		SANDRIFT AVE & SUNNYBROOK BLVD, ENGLEWOOD, 34224		12.00	822.84	0.00	140.34	0.00	2.00	963.18
	5970	Vacuum Culvert Cleaning		03/07/2023	8.00	545.44	0.00	92.06	0.00		637.50
	Work Order 5970 Total		11208 WILLMINGTON BLVD		8.00	545.44	0.00	92.06	0.00	3.00	637.50
	5971	Vacuum Culvert Cleaning		03/07/2023	8.00	545.44	0.00	92.06	0.00		637.50
	Work Order 5971 Total		9822 GULFSTREAM BLVD		8.00	545.44	0.00	92.06	0.00	3.00	637.50
	5979	Vacuum Culvert Cleaning		02/15/2023	6.00	410.28	0.00	126.33	0.00		536.61
	Work Order 5979 Total		9249 CLEWISTON TER		6.00	410.28	0.00	126.33	0.00	2.00	536.61

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 23 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	5981	Vacuum Culvert Cleaning		03/07/2023	8.00	545.44	0.00	92.06	0.00		637.50
	Work Order 5981 Total		9349 GULFSTREAM BLVD, ENGLEWOOD, 34224		8.00	545.44	0.00	92.06	0.00	3.00	637.50
	5993	Vacuum Culvert Cleaning		03/08/2023	18.00	1,251.74	0.00	344.72	0.00		1,596.46
	Work Order 5993 Total		9389 OCEANSPRAY BLVD, ENGLEWOOD, 34224		18.00	1,251.74	0.00	344.72	0.00	7.00	1,596.46
	5999	Vacuum Culvert Cleaning		02/16/2023	2.00	136.76	0.00	42.11	0.00		178.87
	Work Order 5999 Total		12014 CLAREMONT DR, PORT CHARLOTTE, 33981		2.00	136.76	0.00	42.11	0.00	2.00	178.87
	6003	Vacuum Culvert Cleaning		02/16/2023	2.00	136.76	0.00	42.11	0.00		178.87
	Work Order 6003 Total		6184 KAMBACH ST		2.00	136.76	0.00	42.11	0.00	2.00	178.87
	6019	Vacuum Culvert Cleaning		02/09/2023	2.00	136.76	0.00	42.11	0.00		178.87
	Work Order 6019 Total		9445 CRUGAR TER		2.00	136.76	0.00	42.11	0.00	1.00	178.87
	6026	Vacuum Culvert Cleaning		02/09/2023	2.00	136.76	0.00	42.11	0.00		178.87
	Work Order 6026 Total		9448 EL CAMPO AVE		2.00	136.76	0.00	42.11	0.00	1.00	178.87
	6176	Vacuum Culvert Cleaning		02/15/2023	13.00	920.29	0.00	222.31	0.00		1,142.60
	Work Order 6176 Total		6226 MCKINLEY TER, ENGLEWOOD, 34224		13.00	920.29	0.00	222.31	0.00	1.00	1,142.60

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 24 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	6432	Vacuum Culvert Cleaning		02/16/2023	6.00	410.28	0.00	126.33	0.00		536.61
	Work Order 6432 Total		11982 CLAREMONT DR		6.00	410.28	0.00	126.33	0.00	3.00	536.61
	6480	Vacuum Culvert Cleaning		02/21/2023	4.00	273.52	0.00	84.22	0.00		357.74
	Work Order 6480 Total		WORTHINGTON TER & WATERCREST AVE		4.00	273.52	0.00	84.22	0.00	1.00	357.74
	6513	Vacuum Culvert Cleaning		02/09/2023	2.00	136.76	0.00	42.11	0.00		178.87
	Work Order 6513 Total		7338 CASTLEBERRY TER, ENGLEWOOD, 34224		2.00	136.76	0.00	42.11	0.00	1.00	178.87
	6527	Vacuum Culvert Cleaning		02/09/2023	2.00	136.76	0.00	42.11	0.00		178.87
	Work Order 6527 Total		9104 BERENDO AVE		2.00	136.76	0.00	42.11	0.00	2.00	178.87
	6553	Vacuum Culvert Cleaning		02/22/2023	4.00	273.52	0.00	84.22	0.00		357.74
	Work Order 6553 Total		9326 CASA GRANDE AVE, ENGLEWOOD, 34224		4.00	273.52	0.00	84.22	0.00	2.00	357.74
	6760	Vacuum Culvert Cleaning		02/09/2023	4.00	273.52	0.00	84.22	0.00		357.74
	Work Order 6760 Total		7202 BURNSVILLE ST		4.00	273.52	0.00	84.22	0.00	3.00	357.74
	6945	Vacuum Culvert Cleaning		02/27/2023	14.00	978.22	0.00	260.50	0.00		1,238.72
	Work Order 6945 Total		7070 ENVIRONMENTAL WAY		14.00	978.22	0.00	260.50	0.00	3.00	1,238.72
	7470	Vacuum Culvert Cleaning		02/09/2023	3.00	205.14	0.00	63.17	0.00		268.31
	Work Order 7470 Total		6949 DENMARK ST, Englewood, 34224		3.00	205.14	0.00	63.17	0.00	3.00	268.31

Monthly Funding Report

START
DATE:

01/01/2023

END DATE:

03/31/2023

Page 25 of 27

Englewood East (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	7583	Vacuum Culvert Cleaning		02/22/2023	4.00	273.52	0.00	84.22	0.00		357.74
	7583	Vacuum Culvert Cleaning		02/23/2023	5.00	352.35	0.00	88.14	0.00		440.49
	Work Order 7583 Total		7106 MAMOUTH ST, ENGLEWOOD, 34224		9.00	625.87	0.00	172.36	0.00	7.00	798.23
	8000	Vacuum Culvert Cleaning		03/06/2023	3.00	205.14	0.00	63.17	0.00		268.31
	Work Order 8000 Total		6247 LOMAX ST, ENGLEWOOD, 34224		3.00	205.14	0.00	63.17	0.00	1.00	268.31
	8248	Vacuum Culvert Cleaning		03/06/2023	6.00	410.28	0.00	126.33	0.00		536.61
	Work Order 8248 Total		7121 SUMMER ST, ENGLEWOOD, 34224		6.00	410.28	0.00	126.33	0.00	2.00	536.61
	8402	Vacuum Culvert Cleaning		01/05/2023	19.50	1,335.69	0.00	421.10	0.00		1,756.79
	Work Order 8402 Total		West County Transfer Station		19.50	1,335.69	0.00	421.10	0.00	3.00	1,756.79
	8412	Vacuum Culvert Cleaning		03/24/2023	8.00	569.92	0.00	168.44	0.00		738.36
	Work Order 8412 Total		9398 SAN BERNANDINO AVE		8.00	569.92	0.00	168.44	0.00	2.00	738.36
	8766	Vacuum Culvert Cleaning		03/21/2023	4.00	273.52	0.00	84.22	0.00		357.74
	Work Order 8766 Total		8050 ALANSON ST, PORT CHARLOTTE, 33981		4.00	273.52	0.00	84.22	0.00	2.00	357.74
	8821	Vacuum Culvert Cleaning		03/22/2023	8.00	567.94	0.00	134.17	0.00		702.11
	Work Order 8821 Total		6327 BROOKRIDGE ST, ENGLEWOOD, 34224		8.00	567.94	0.00	134.17	0.00	4.00	702.11

Monthly Funding Report

START DATE: 01/01/2023 END DATE: 03/31/2023

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
		Vacuum Culvert Cleaning Total			298.00	20,449.45	0.00	5,622.29	0.00	116.00	26,071.77
		Englewood East (Non-Urban) Street and Drainage Unit Total			1,662.88	115,585.92	20,774.59	23,944.15	18,925.84		179,230.55

Monthly Funding Report

START DATE: 01/01/2023 END DATE: 03/31/2023

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Grand totals for all MSBUs reported					1,662.88	115,585.92	20,774.59	23,944.15	18,925.84		179,230.55