

MINUTES

GULF COVE STREET AND DRAINAGE MUNICIPAL SERVICE BENEFIT UNIT (MSBU)

**ADVISORY BOARD REGULAR MEETING
WEDNESDAY, APRIL 23, 2025
1:30 p.m. – 3:14 p.m.**

**Mac V. Horton West County Annex, Room 120
6868 San Casa Dr. Room 120, Englewood, Florida**

Members Present: Robert Parkinson, Chair
Scott Cummings, Vice Chair
Joanna Marino
Shirley Slaughter
James Wernicke
County Staff: Lorraine Moneypenny, Community Liaison
Guests: Sign-in sheet attached

Call to Order / Roll Call:

The meeting was called to order at 1:30 pm. A roll call was taken, and a quorum was present.

Changes to Agenda / Motion to Approve Change:

Ms. Marino motioned to reschedule the August 14 meeting to August 27. Mr. Wernicke seconded, and the motion passed unanimously.

Citizen Input to Agenda:

Mr. Van Acker remarked that home builders should be required to build sidewalks; new homes are too elevated and cause drainage issues; and drainage throughout the unit should be comprehensively re-engineered.

Approval of Minutes:

The January 22, 2025 minutes were unanimously approved as submitted.

Florida Sunshine Law/Robert's Rules of Order

Board members watched Charlotte County Attorney videos about Florida Sunshine Law and Robert's Rules of Order.

Unfinished Business:

Gillot Boulevard Over Blitman Waterway: This is outside the purview of the MSBU but important to Gulf Cove residents. On March 25, V & H Construction was awarded a \$435,840 contract to restore Gillot Boulevard north of Blitman Street to pre-Hurricane Ian conditions: roadway, guardrail, asphalt pad, storm pipe replacement, concrete, unpaved shoulder, swale, drainage and embankment washout. Charlotte County has all permits in place. State of Florida as completed its review of the project documents. The Federal Highway Administration (FHWA) is currently completing its review. This takes time and could delay the start of the project. Mr. Parkinson declared that another delay is unacceptable and County administrators should do everything possible to expedite the review. Ms. Marino added that the closed road is a public safety issue.

Gillot Median Landscaping: Public Works published a Request for Letters of Interest in landscaping the median. There is no word yet on responses. Board members discussed the challenges of landscaping such a narrow median with no irrigation, and the unavoidable risk of cars running over it anyway. Drivers now drive on it to get around temporarily-parked delivery trucks, which have no place to pull over. During the morning rush, cars back up along Gillot Boulevard. Mr. Wernicke said Holton St. should be one way from Fillmore Ave. to Gillot Blvd. Ms. Marino motioned that County engineers explore removing the first of two medians on Gillot to create a left turn lane. Ms. Slaughter seconded and the motion passed unanimously. The second median would be landscaped as planned.

SWITCH
DIRECTION
(PSP)

New Business

Financial Reports: The Board examined the maintenance activity report for Jan-Mar 2025. Ms. Marino questioned a discrepancy in labor rates. Mr. Parkinson pointed out an hour of work labeled "East Englewood" that might have been erroneously charged to Gulf Cove. He expressed regret that the Board was not able to add more drainage work to the FY26/27 budget. The community liaison explained that Public Works does not have the capacity to do more, and severe storms can overwhelm a system in perfect repair. There are 33 open drainage work orders and Public Works will get to them all. Ms. Marino surmised that a hodgepodge of driveway pipe sizes and missing pipes may contribute to flooding. Mr. Wernicke said the Gulf Cove drainage system was built in 1979 to handle a 25-year storm; County permittees specify pipe diameters, swale depths, and grades. Mr. Parkinson stated that drainage is a concern; the advisory board should have the option to direct MSBU funds to hire a contractor to redesign drainage in the entire unit and to hire a company to execute the redesign. After pointing out the unit's roughly three million dollars in reserves, the community liaison said she would inquire about the possibility.

Citizen Input

Mr. Van Acker stated that the delay in repairing the road over the Blitman Waterway is unacceptable. The County should require new home builders to install sidewalks. (This idea was forwarded to the County Engineer.) The public did not have an opportunity to weigh in on the approval of the FY26/27 budget.

Advisory Board Open Discussion: Mr. Wernicke informed the Board that a property in the unit has bee hives, is zoned agricultural, and therefore pays no MSBU taxes except for fire protection. The Board discussed a map showing the final proposed path of Florida Sun Trail through Gulf Cove.

Meeting Schedule

Future meetings are scheduled at 1:30 p.m. at the Mac V. Horton West County Annex:

- Thursday, August 27, 2025
- Thursday, October 22, 2025

The meeting adjourned at 3:14 p.m.

Submitted by: Lorraine Money Penny
Public Works Department

Chair Signature

Date

[illegible]

AGENDA

GULF COVE STREET AND DRAINAGE MUNICIPAL SERVICE BENEFIT UNIT (MSBU)

ADVISORY BOARD REGULAR MEETING WEDNESDAY, APRIL 23, 2025

**1:30 p.m., Mac V. Horton West County Annex
6868 San Casa Dr. Room 120, Englewood, Florida**

BOARD MEMBERS: Robert Parkinson, Chair
Scott Cummings, Vice Chair
Joanna Marino
Shirley Slaughter
James Wernicke

COUNTY STAFF: Lorraine Moneypenny, Community Liaison

PURPOSE: Regular Meeting

1. Call to Order / Roll Call
2. Pledge of Allegiance
3. Changes to the Agenda / Motion to Approve Changes
4. Citizen Input on Agenda Items (3 Minute Limit)
5. Approval of Minutes: January 22, 2025
6. Robert's Rules of Order / Sunshine Law review
7. Unfinished Business:
 - a. Gillot / Blitman Waterway
 - b. Median Landscaping (Gillot Boulevard)
8. New Business:
 - a. Financial Reports & Long-term Plan
 - b. Future Paving
 - c. Drainage Issues Caused by New Construction
9. Citizen Input on MSBU Items (3 Minute Limit)
10. Advisory Board Open Discussion
11. Items for Next Agenda
12. Motion to Adjourn

Gulf Cove Street and Drainage MSBU

Adopted Budget
FY2025

Estimated ERU's and Cost per ERU

Vacant and Occupied

Estimated ERU's

Cost per ERU

Current FY24 Rate

Current Maximum Rate

Approved FY2025	Adopted FY2025	Changes FY2025
8,236.350	8,204.950	(31.400)
\$ 125.00	\$ 125.00	\$ -
\$ 125.00		
\$ 166.00		

Beginning Balance

Revenues

Assessments & Earnings

Assessments

Interest

Interest Earnings-L.G.S.F.T.F.

Less 5% Reserve - FS 129.01(2)b

Grant & Subsidy Revenue

State Grant

Loans & Borrowing

Debt Proceeds

Total Revenue

Approved Budget FY2025	Adopted Budget FY2025	Budget Changes FY2025
\$ 1,793,621	\$ 2,526,447	\$ 732,826
1,029,544	1,025,619	(3,925)
6,278	8,843	2,565
-	-	-
(51,792)	(51,724)	68
-	-	-
-	-	-
\$ 984,030	\$ 982,738	\$ (1,292)
-	-	-
-	-	-
15,000	15,000	-
-	-	-
2	240	238
-	-	-
-	-	-
20,000	20,000	-
58,090	58,090	-
-	-	-
6,884	6,884	-

Expenditures

Contract Services

Engineering

Other Contractual Svcs

Concrete Flatwork

Drainage

Street Sweeping

Installed Sod

Paving

Contract Services; other

Pipe Lining

Right of Way Maint

ROW Reclamation

Specialty Mowing

	Approved Budget FY2025	Adopted Budget FY2025	Budget Changes FY2025
Public Works Services			
Equip Repl Charges-PubWrks	91,573	91,573	-
Operating Exp-PubWrks	456,646	456,646	-
Road & Bridge Materials	155,288	155,288	-
Sign Materials	19,322	19,322	-
Internal Charges			
Central/Indirect Svcs	9,494	4,260	(5,234)
Purchased Services			
Postage	-	-	-
Personal Svcs-InterDept	-	-	-
Postage	-	-	-
Utility Service-Electricity	-	-	-
Other Current Chrgs and Oblig	-	-	-
Advertising-Legal	-	-	-
Fees-Landfill	4,000	4,000	-
Collection Fee-Tax Collector	20,591	20,591	-
Materials and Supplies			
Capital Outlay			
Imprv-Other Than Bldgs	-	-	-
Debt Services			
Principal	-	-	-
Interest	-	-	-
Other Debt Service Costs	-	-	-
Project Costs			
Gulf Cove/Eng. East Bridge Mant. Plan			
Engineering	5,000	12,375	7,375
Construction	12,000	159,777	147,777
Labor	2,000	4,482	2,482
Total Expenditures	875,890	1,028,528	152,638
Reserves (Ending Fund Balance)	\$ 1,901,761	\$ 2,480,657	\$ 578,896
Reserve %	68.5%	70.7%	

*Gulf Cove SD and Englewood East SD split bridge maintenance costs proportionately.

Version Date

9/8/2024

Capital Maintenance Schedule Public Works - MSBU/TU Bridges 2025

Project Costs (in thousands)

Project Name	2025	2026	2027	2028	2029	2030	TOTAL
Don Pedro Bridge Maintenance Plan	58	0	53	0	53	0	164
Englewood East Bridge Maintenance Plan	2,440	47	33	0	0	0	2,520
GPC Bridge Maintenance and Rehabilitation Program	772	790	705	336	0	0	2,603
Grove City Bridge Rehabilitation	110	0	18	0	0	0	128
Gulf Cove/Englewood East Bridge Maintenance	353	0	38	0	0	0	391
NWPC Bridge Maintenance and Rehabilitation Program	2,137	680	0	0	0	0	2,817
Placida Bridge Rehabilitation Plan	0	39	49	0	0	0	88
Rotonda West Bridge Maintenance Program	8,863	171	565	0	0	0	9,598
South Gulf Cove Bridge Maintenance and Rehabilitation Program	4,844	1,305	720	0	0	0	6,869
TOTAL	19,578	3,032	2,181	336	53	0	25,179

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 1 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	77515	Brush Cutting		01/27/2025	11.50	771.75	0.00	118.44	0.00		890.19
	Work Order 77515 Total										
			MONTEGO LN & CRESTLINE TER, PORT CHARLOTTE, FL, 33981		11.50	771.75	0.00	118.44	0.00	400.00	890.19
	88099	Brush Cutting		01/29/2025	16.00	1,113.89	0.00	96.40	0.00		1,210.29
	88099	Brush Cutting		02/03/2025	0.50	39.90	0.00	0.00	0.00		39.90
	Work Order 88099 Total										
			3432 GILLOT BLVD, PORT CHARLOTTE, FL, 33981		16.50	1,153.79	0.00	96.40	0.00	4.00	1,250.19
	Brush Cutting Total										
					28.00	1,925.54	0.00	214.84	0.00	404.00	2,140.38
	48398	Contracted - Landscaping		01/14/2025	0.00	0.00	0.00	0.00	1,250.00		1,250.00
	48398	Contracted - Landscaping		01/24/2025	0.00	0.00	0.00	0.00	370.00		370.00
	Work Order 48398 Total										
			West County Landscape Maintenance		0.00	0.00	0.00	0.00	1,620.00	2,472.00	1,620.00
#24-030 Landscape Maintenance ROW - West County ☐											
	74078	Contracted - Landscaping		02/11/2025	0.25	21.60	0.00	0.00	0.00		21.60
	74078	Contracted - Landscaping		02/21/2025	0.50	43.21	0.00	0.00	0.00		43.21
	74078	Contracted - Landscaping		02/25/2025	1.00	86.41	0.00	0.00	0.00		86.41
	74078	Contracted - Landscaping		03/28/2025	0.25	21.60	0.00	0.00	0.00		21.60
	Contract Management Total										
					2.00	172.82	0.00	0.00	0.00		172.82
	74078	Contracted - Landscaping		01/09/2025	0.75	64.81	0.00	3.12	0.00		67.93
	74078	Contracted - Landscaping		01/10/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		01/14/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		01/15/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		01/16/2025	0.25	21.60	0.00	1.04	0.00		22.64

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 2 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	74078	Contracted - Landscaping		01/17/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		01/22/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		01/28/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		01/30/2025	0.50	43.21	0.00	2.08	0.00		45.29
	74078	Contracted - Landscaping		01/31/2025	0.25	21.60	0.00	0.95	0.00		22.56
	74078	Contracted - Landscaping		02/05/2025	0.25	21.60	0.00	0.78	0.00		22.38
	74078	Contracted - Landscaping		02/06/2025	0.25	21.60	0.00	2.57	0.00		24.17
	74078	Contracted - Landscaping		02/11/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		02/12/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		02/13/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		02/14/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		02/19/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		02/20/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		02/21/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		02/26/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		02/27/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		02/28/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/04/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/05/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/06/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/07/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/11/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/12/2025	0.25	21.60	0.00	1.04	0.00		22.64

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	74078	Contracted - Landscaping		03/13/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/14/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/18/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/19/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/20/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/21/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/25/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/26/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/27/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74078	Contracted - Landscaping		03/28/2025	0.75	64.81	0.00	3.12	0.00		67.93
Contract Inspection Total											974.74
	74078	Contracted - Landscaping		03/12/2025	0.00	0.00	0.00	0.00	740.00		740.00
Work Order 74078 Total											1,887.56
#24-030 Landscape Maintenance ROW - West County											
Contracted - Landscaping Total											3,507.56
	75823	Contracted Work		01/10/2025	0.00	0.00	0.00	0.00	2,616.20		2,616.20
	75823	Contracted Work		02/11/2025	0.00	0.00	0.00	0.00	2,616.20		2,616.20
	75823	Contracted Work		03/12/2025	0.00	0.00	0.00	0.00	2,616.20		2,616.20
	75823	Contracted Work		01/09/2025	0.25	21.60	0.00	1.04	0.00		22.64
	75823	Contracted Work		03/26/2025	0.50	43.21	0.00	2.08	0.00		45.29
	75823	Contracted Work		03/27/2025	0.50	43.21	0.00	2.08	0.00		45.29
Contract Inspection Total											113.22

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 4 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	75823	Contracted Work		03/07/2025	0.25	21.60	0.00	0.00	0.00		21.60
	Contract Management Total										
	West County Safety Mowing and Litter Removal										
					0.25	21.60	0.00	0.00	0.00		21.60
					1.50	129.62	0.00	5.20	7,848.60	0.00	7,983.42
#22-530 Safety Mowing - West County											
	91631	Contracted Work		02/21/2025	0.50	43.21	0.00	0.00	0.00		43.21
	91631	Contracted Work		02/26/2025	0.50	43.21	0.00	0.00	0.00		43.21
	Contract Management Total										
					1.00	86.41	0.00	0.00	0.00		86.42
	91631	Contracted Work		03/04/2025	1.00	86.41	0.00	0.00	0.00		86.41
	Project Meetings Total										
					1.00	86.41	0.00	0.00	0.00		86.41
	Gillot Boulevard Median Landscaping										
					2.00	172.82	0.00	0.00	0.00	0.00	172.83
#22-530 Safety Mowing - West County											
	93106	Contracted Work		03/03/2025	3.75	284.03	0.00	15.60	0.00		299.63
	Work Order 93106 Total										
			RISKEN TER, PORT CHARLOTTE, FL, 33981		3.75	284.03	0.00	15.60	0.00	3.75	299.63
#22-530 Safety Mowing - West County											
	93284	Contracted Work		03/04/2025	2.50	189.35	0.00	10.40	0.00		199.75
	Work Order 93284 Total										
			DIVERSEY AVE, PORT CHARLOTTE, FL, 33981		2.50	189.35	0.00	10.40	0.00	2.50	199.75
#22-530 Safety Mowing - West County											
	93670	Contracted Work		03/06/2025	3.00	227.22	0.00	12.48	0.00		239.70
	Work Order 93670 Total										
			KIRSTEN LN, PORT CHARLOTTE, FL, 33981		3.00	227.22	0.00	12.48	0.00	3.00	239.70
#22-530 Safety Mowing - West County											
	96452	Contracted Work		03/26/2025	0.25	21.60	0.00	0.00	0.00		21.60
	Contract Management Total										
					0.25	21.60	0.00	0.00	0.00		21.60

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 5 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
#23-603 Concrete Flatwork	Work Order 96452 Total		5497 GILLOT BLVD, PORT CHARLOTTE, FL		0.25	21.60	0.00	0.00	0.00	0.00	21.60
	Contracted Work Total				13.00	1,024.63	0.00	43.68	7,848.60	9.25	8,916.93
	85382	Contracted Work - Inspection		01/10/2025	4.00	302.96	0.00	16.64	0.00		319.60
	Work Order 85382 Total		HOWE RD, PORT CHARLOTTE, FL, 33981		4.00	302.96	0.00	16.64	0.00	4.00	319.60
#22-530 Safety Mowing - West County	Contracted Work - Inspection			01/13/2025	4.25	321.89	0.00	17.68	0.00		339.58
	Work Order 85735 Total		KEMPSON LN, PORT CHARLOTTE, FL, 33981		4.25	321.89	0.00	17.68	0.00	4.25	339.58
	Contracted Work - West County			01/14/2025	3.75	284.02	0.00	0.00	0.00		284.03
	85964	Contracted Work - Inspection		02/06/2025	0.00	0.00	0.00	15.60	0.00		15.60
#22-530 Safety Mowing - West County	Work Order 85964 Total		FORESMAN BLVD, PORT CHARLOTTE, FL, 33981		3.75	284.02	0.00	15.60	0.00	3.75	299.63
	Contracted Work - Inspection			02/06/2025	1.25	94.67	0.00	5.20	0.00		99.88
	Work Order 89599 Total		JENNINGS BLVD, PORT CHARLOTTE, FL, 33981		1.25	94.67	0.00	5.20	0.00	1.25	99.88
	Contracted Work - West County			02/07/2025	5.49	416.57	0.00	22.88	0.00		439.44
#22-530 Safety Mowing - West County	Work Order 89803 Total		EDWARDS RD, PORT CHARLOTTE, FL, 33981		5.49	416.57	0.00	22.88	0.00	5.50	439.44
	Contracted Work - Inspection			02/10/2025	3.75	284.02	0.00	15.60	0.00		299.63
	Work Order 89957 Total		EARLY TER, PORT CHARLOTTE, FL, 33981		3.75	284.02	0.00	15.60	0.00	3.75	299.63

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 6 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
#22-530 Safety Mowing - West County											
Contracted Work - Inspection Total											
	6720	Drainage Maintenance - Swale Grading		03/06/2025	22.49	1,704.14	0.00	93.59	0.00	22.50	1,797.76
	6720	Drainage Maintenance - Swale Grading		03/11/2025	10.00	702.65	0.00	14.25	0.00		716.90
	6720	Drainage Maintenance - Swale Grading		03/12/2025	6.00	418.36	0.00	9.50	0.00		427.86
	6720	Drainage Maintenance - Swale Grading		03/18/2025	1.00	79.79	0.00	0.00	0.00		79.79
	6720	Drainage Maintenance - Swale Grading		03/19/2025	38.00	2,670.39	0.00	332.77	0.00		3,003.16
	6720	Drainage Maintenance - Swale Grading		03/20/2025	41.00	2,850.14	0.00	384.45	0.00		3,234.59
	6720	Drainage Maintenance - Swale Grading		03/21/2025	51.00	3,550.39	0.00	483.76	0.00		4,034.15
	6720	Drainage Maintenance - Swale Grading		03/26/2025	25.00	1,774.03	0.00	285.68	0.00		2,059.71
	6720	Drainage Maintenance - Swale Grading		03/27/2025	23.00	1,612.92	0.00	254.65	0.00		1,867.57
	6720	Drainage Maintenance - Swale Grading			0.50	39.89	0.00	0.00	0.00		39.90
Work Order 6720 Total					195.50	13,698.56	0.00	1,765.06	0.00	6,750.00	15,463.63
5181 ANDERSON RD, PORT CHARLOTTE, FL, 33981											
	42544	Drainage Maintenance - Swale Grading		02/18/2025	0.50	39.89	0.00	0.00	0.00		39.90
	42544	Drainage Maintenance - Swale Grading		03/03/2025	3.00	239.37	0.00	0.00	0.00		239.37
	42544	Drainage Maintenance - Swale Grading		03/06/2025	37.50	2,617.05	0.00	411.09	0.00		3,028.15
	42544	Drainage Maintenance - Swale Grading		03/07/2025	43.50	3,038.57	0.00	372.78	0.00		3,411.36
	42544	Drainage Maintenance - Swale Grading		03/24/2025	0.00	0.00	1,200.00	0.00	0.00		1,200.00
Work Order 42544 Total					84.50	5,934.89	1,200.00	783.88	0.00	2,000.00	7,918.78
5505 MONTEGO LN											
	45488	Drainage Maintenance - Swale Grading		03/27/2025	2.00	159.58	0.00	8.32	0.00		167.90
Work Order 45488 Total					2.00	159.58	0.00	8.32	0.00	3,880.00	167.90
3455 DWIGHT ST											

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 7 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	46315	Drainage Maintenance - Swale Grading		02/18/2025	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 46315 Total										
			NORLANDER DR & GILLOT BLVD		1.00	79.79	0.00	0.00	0.00	0.00	79.79
	49388	Drainage Maintenance - Swale Grading		03/06/2025	14.50	1,014.08	0.00	21.37	0.00		1,035.46
	49388	Drainage Maintenance - Swale Grading		03/07/2025	2.50	184.75	0.00	0.00	0.00		184.75
	49388	Drainage Maintenance - Swale Grading		03/11/2025	21.00	1,510.05	0.00	36.82	0.00		1,546.87
	49388	Drainage Maintenance - Swale Grading		03/12/2025	40.25	2,785.55	0.00	479.60	0.00		3,265.15
	49388	Drainage Maintenance - Swale Grading		03/13/2025	41.00	2,845.39	0.00	479.60	0.00		3,324.99
	49388	Drainage Maintenance - Swale Grading		03/14/2025	40.00	2,765.60	0.00	479.60	0.00		3,245.20
	49388	Drainage Maintenance - Swale Grading		03/24/2025	0.00	0.00	4,248.00	0.00	0.00		4,248.00
	Work Order 49388 Total										
			402119381025, 3579 GILLOT BLVD, PORT CHARLOTTE, FL		159.25	11,105.42	4,248.00	1,496.99	0.00	11,800.00	16,850.42
	Drainage Maintenance - Swale Grading Total										
					442.25	30,978.24	5,448.00	4,054.25	0.00	24,430.00	40,480.52
	84471	GIS Update		01/06/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 84471 Total										
			4394, 4386, 4370, 4346 JENNINGS BLVD, PORT CHARLOTTE, FL, 33981		0.50	36.95	0.00	0.00	0.00	4.00	36.95
	85947	GIS Update		01/14/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 85947 Total										
			12159 DUVAL BLVD, PORT CHARLOTTE, FL, 33981		0.50	36.95	0.00	0.00	0.00	2.00	36.95
	86553	GIS Update		01/21/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 86553 Total										
			4793 & 4801 SINES LN		0.50	36.95	0.00	0.00	0.00	2.00	36.95

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 8 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	87043	GIS Update		01/22/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 87043 Total										
			5025 WHITE AVE, PORT CHARLOTTE, FL, 33981		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	88314	GIS Update		01/31/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 88314 Total										
			5361 WINFREE ST, PORT CHARLOTTE, FL, 33981		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	92308	GIS Update		02/24/2025	0.07	5.06	0.00	0.00	0.00		5.06
	92308	GIS Update		02/25/2025	0.03	2.02	0.00	0.00	0.00		2.02
	92308	GIS Update		02/26/2025	0.07	5.06	0.00	0.00	0.00		5.06
	Work Order 92308 Total										
					0.16	12.15	0.00	0.00	0.00	146.00	12.15
	94332	GIS Update		03/12/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 94332 Total										
			12372 KROME AVE, PORT CHARLOTTE, FL, 33981		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	95411	GIS Update		03/19/2025	1.00	73.90	0.00	0.00	0.00		73.90
	Work Order 95411 Total										
					1.00	73.90	0.00	0.00	0.00	9.00	73.90
	GIS Update Total										
					3.41	252.32	0.00	0.00	0.00	166.00	252.34
	64008	Investigation		02/28/2025	2.75	208.28	0.00	11.44	0.00		219.73
	Work Order 64008 Total										
			4354 JENNINGS BLVD, PORT CHARLOTTE, FL, 33981		2.75	208.28	0.00	11.44	0.00	1.00	219.73

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 9 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	65454	Investigation		01/16/2025	1.75	132.55	0.00	7.28	0.00		139.83
	Work Order 65454 Total										
			3411 MILLER ST, PORT CHARLOTTE, FL, 33981		1.75	132.55	0.00	7.28	0.00	1.00	139.83
	66543	Investigation		03/18/2025	1.75	132.54	0.00	7.28	0.00		139.83
	Work Order 66543 Total										
			3482 BLITMAN ST, PORT CHARLOTTE, FL, 33981		1.75	132.54	0.00	7.28	0.00	1.00	139.83
	67074	Investigation		03/25/2025	2.00	151.48	0.00	8.32	0.00		159.80
	Work Order 67074 Total										
			12158 ALUMNA AVE, PORT CHARLOTTE, FL, 33981		2.00	151.48	0.00	8.32	0.00	1.00	159.80
	71513	Investigation		03/25/2025	2.00	151.48	0.00	8.32	0.00		159.80
	Work Order 71513 Total										
			402130380007, 4468 MUNSTER ST, PORT CHARLOTTE, FL		2.00	151.48	0.00	8.32	0.00	1.00	159.80
	95785	Investigation		03/21/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 95785 Total										
			4210 GILLOT BLVD, PORT CHARLOTTE, FL, 33981		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	Investigation Total										
					11.75	889.94	0.00	48.88	0.00	6.00	938.84
	72648	MSBU Administrative Work		03/25/2025	5.00	432.05	0.00	20.80	0.00		452.85
	72648	MSBU Administrative Work		03/28/2025	2.00	172.82	0.00	8.32	0.00		181.14
	72648	MSBU Administrative Work		01/03/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72648	MSBU Administrative Work		01/07/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72648	MSBU Administrative Work		01/09/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72648	MSBU Administrative Work		01/10/2025	3.50	258.65	0.00	0.00	0.00		258.65

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 10 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	72648	MSBU Administrative Work		01/15/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72648	MSBU Administrative Work		01/17/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72648	MSBU Administrative Work		01/22/2025	0.75	55.43	0.00	0.00	0.00		55.43
	72648	MSBU Administrative Work		01/23/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72648	MSBU Administrative Work		01/24/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72648	MSBU Administrative Work		02/19/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72648	MSBU Administrative Work		02/21/2025	0.75	55.43	0.00	0.00	0.00		55.43
	72648	MSBU Administrative Work		02/25/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72648	MSBU Administrative Work		02/27/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72648	MSBU Administrative Work		03/04/2025	2.50	184.75	0.00	0.00	0.00		184.75
	72648	MSBU Administrative Work		03/05/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72648	MSBU Administrative Work		03/11/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72648	MSBU Administrative Work		03/17/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72648	MSBU Administrative Work		03/18/2025	0.25	18.48	0.00	0.00	0.00		18.48
	72648	MSBU Administrative Work		03/19/2025	0.75	55.43	0.00	0.00	0.00		55.43
	72648	MSBU Administrative Work		03/24/2025	1.50	110.85	0.00	0.00	0.00		110.85
	72648	MSBU Administrative Work		03/25/2025	1.50	110.85	0.00	0.00	0.00		110.85
	72648	MSBU Administrative Work		03/26/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72648	MSBU Administrative Work		03/31/2025	0.50	36.95	0.00	0.00	0.00		36.95
Administrative Time Total					22.50	1,662.75	0.00	0.00	0.00		1,662.77
	72648	MSBU Administrative Work		01/22/2025	5.00	369.50	0.00	0.00	0.00		369.50
MSBU Meeting Total					5.00	369.50	0.00	0.00	0.00		369.50
	72648	MSBU Administrative Work		01/24/2025	3.00	221.70	0.00	0.00	0.00		221.70

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 11 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
MSBU Minutes Total											
Work Order 72648 Total					3.00	221.70	0.00	0.00	0.00		221.70
					37.50	2,858.82	0.00	29.12	0.00	0.00	2,887.96
MSBU Administrative Work Total											
70600		Project Management		01/07/2025	0.00	0.24	0.00	0.00	0.00		0.24
70600		Project Management		01/08/2025	0.00	0.18	0.00	0.00	0.00		0.18
70600		Project Management		01/23/2025	0.00	0.12	0.00	0.00	0.00		0.12
70600		Project Management		01/29/2025	0.00	0.24	0.00	0.00	0.00		0.24
70600		Project Management		03/12/2025	0.00	0.12	0.00	0.00	0.00		0.12
70600		Project Management		03/27/2025	0.00	0.12	0.00	0.01	0.00		0.12
Work Order 70600 Total					0.00	0.12	0.00	0.01	0.00		0.12
					0.01	1.00	0.00	0.01	0.00	0.00	1.01
Site Visits Total											
Work Order 70600 Total					0.01	1.00	0.00	0.01	0.00	0.00	1.01
cmr2212 Englewood East Paving											
Project Management Total					0.01	1.00	0.00	0.01	0.00	0.00	1.01
63195		ROW - Clearing / Haul Debris		02/14/2025	1.00	70.50	0.00	13.52	0.00		84.02
Work Order 63195 Total					1.00	70.50	0.00	13.52	0.00	0.00	84.02
78332		ROW - Clearing / Haul Debris		02/19/2025	1.00	70.50	0.00	13.52	0.00		84.02
Work Order 78332 Total					1.00	70.50	0.00	13.52	0.00	0.00	84.02
87294		ROW - Clearing / Haul Debris		01/24/2025	28.00	1,952.02	0.00	246.46	33.39		2,231.87

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 12 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Work Order 87294 Total											
			12169 ABRAMS AVE, PORT CHARLOTTE, FL, 33981		28.00	1,952.02	0.00	246.46	33.39	0.85	2,231.87
88152		ROW - Clearing / Haul Debris		01/30/2025	1.00	79.79	0.00	0.00	0.00		79.79
88152		ROW - Clearing / Haul Debris		02/25/2025	1.50	105.75	0.00	20.28	18.88		144.91
Work Order 88152 Total											
			3432 GILLOT BLVD, PORT CHARLOTTE, FL, 33981		2.50	185.54	0.00	20.28	18.88	0.47	224.70
90033		ROW - Clearing / Haul Debris		02/11/2025	5.00	355.55	0.00	19.64	0.00		375.19
90033		ROW - Clearing / Haul Debris		02/17/2025	0.50	39.90	0.00	0.00	0.00		39.90
Work Order 90033 Total											
			3490 BLITMAN ST, PORT CHARLOTTE, FL, 33981		5.50	395.45	0.00	19.64	0.00	0.10	415.09
90036		ROW - Clearing / Haul Debris		02/11/2025	3.00	217.67	0.00	19.64	0.00		237.31
90036		ROW - Clearing / Haul Debris		02/17/2025	0.50	39.90	0.00	0.00	0.00		39.90
Work Order 90036 Total											
			12438 RAN TER, PORT CHARLOTTE, FL, 33981		3.50	257.57	0.00	19.64	0.00	0.10	277.21
90038		ROW - Clearing / Haul Debris		02/11/2025	2.50	183.20	0.00	14.73	0.00		197.93
90038		ROW - Clearing / Haul Debris		02/17/2025	0.50	39.89	0.00	0.00	0.00		39.90
Work Order 90038 Total											
			12461 MITCHELL TER, PORT CHARLOTTE, FL, 33981		3.00	223.09	0.00	14.73	0.00	0.10	237.83
ROW - Clearing / Haul Debris Total											
					44.50	3,154.66	0.00	347.79	52.27	1.62	3,554.74
59228		ROW - Vegetation / Boom Mowing		01/21/2025	10.50	723.87	0.00	252.53	0.00		976.40
Work Order 59228 Total											
			DAVID BLVD, PORT CHARLOTTE, FL, 33981		10.50	723.87	0.00	252.53	0.00	14,500.00	976.40

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 13 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	87719	ROW - Vegetation / Boom Mowing		01/27/2025	12.00	848.98	0.00	240.50	0.00		1,089.48
	Work Order 87719 Total										
			FORESMAN BLVD, PORT CHARLOTTE, FL, 33981		12.00	848.98	0.00	240.50	0.00	17,722.00	1,089.48
	87932	ROW - Vegetation / Boom Mowing		01/28/2025	12.00	848.98	0.00	240.50	0.00		1,089.48
	Work Order 87932 Total										
			FORESMAN BLVD, PORT CHARLOTTE, FL, 33981		12.00	848.98	0.00	240.50	0.00	23,544.00	1,089.48
	87937	ROW - Vegetation / Boom Mowing		01/28/2025	10.50	723.87	0.00	49.87	0.00		773.75
	87937	ROW - Vegetation / Boom Mowing		02/03/2025	0.50	39.89	0.00	0.00	0.00		39.90
	Work Order 87937 Total										
			VENUS TER, PORT CHARLOTTE, FL, 33981		11.00	763.76	0.00	49.87	0.00	15,000.00	813.65
	88133	ROW - Vegetation / Boom Mowing		01/29/2025	12.00	848.98	0.00	193.00	0.00		1,041.98
	Work Order 88133 Total										
			BACCHUS RD, PORT CHARLOTTE, FL, 33981		12.00	848.98	0.00	193.00	0.00	25,333.00	1,041.98
	88327	ROW - Vegetation / Boom Mowing		01/30/2025	11.00	769.19	0.00	240.50	0.00		1,009.69
	Work Order 88327 Total										
			KNEELAND TER, PORT CHARLOTTE, FL, 33981		11.00	769.19	0.00	240.50	0.00	23,995.00	1,009.69
	88767	ROW - Vegetation / Boom Mowing		02/03/2025	11.50	809.08	0.00	240.50	0.00		1,049.59
	Work Order 88767 Total										
			EVERGLADES AVE, PORT CHARLOTTE, FL, 33981		11.50	809.08	0.00	240.50	0.00	19,311.00	1,049.59
	89030	ROW - Vegetation / Boom Mowing		02/04/2025	11.00	769.19	0.00	240.50	0.00		1,009.69
	Work Order 89030 Total										
			MUNSTER ST, PORT CHARLOTTE, FL, 33981		11.00	769.19	0.00	240.50	0.00	25,796.00	1,009.69

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 14 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	89200	ROW - Vegetation / Boom Mowing		02/05/2025	11.50	809.08	0.00	240.50	0.00		1,049.59
	Work Order 89200 Total										1,049.59
	89418	ROW - Vegetation / Boom Mowing	SNOW BIRD AVE, PORT CHARLOTTE, FL, 33981	02/06/2025	11.50	809.08	0.00	240.50	0.00	20,481.00	1,049.59
	Work Order 89418 Total										1,049.59
	90139	ROW - Vegetation / Boom Mowing	GORDON AVE, PORT CHARLOTTE, FL, 33981	02/10/2025	11.00	769.19	0.00	240.50	0.00	27,214.00	1,009.69
	Work Order 90139 Total										1,009.69
	90144	ROW - Vegetation / Boom Mowing	PARSONS ST, PORT CHARLOTTE, FL, 33981	02/11/2025	10.00	689.40	0.00	240.50	0.00	24,629.00	929.90
	Work Order 90144 Total										929.90
	90277	ROW - Vegetation / Boom Mowing	SHELLNUT AVE, PORT CHARLOTTE, FL, 33981	02/12/2025	10.00	689.40	0.00	240.50	0.00	27,948.00	929.90
	Work Order 90277 Total										929.90
	90470	ROW - Vegetation / Boom Mowing	PATTERSON AVE, PORT CHARLOTTE, FL, 33981	02/13/2025	11.50	809.08	0.00	240.50	0.00		1,049.59
	Work Order 90470 Total										1,049.59
	91202	ROW - Vegetation / Boom Mowing	PICARDY ST, PORT CHARLOTTE, FL, 33981	02/19/2025	10.50	723.87	0.00	252.52	0.00		976.40
	Work Order 91202 Total										976.40
	91939	ROW - Vegetation / Boom Mowing	GILLOT BLVD, PORT CHARLOTTE, FL, 33981	02/24/2025	12.00	848.98	0.00	240.50	0.00		1,089.48

4/10/2025 1:01:11 PM

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 15 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 91939 Total										
			FAIRWIND AVE, PORT CHARLOTTE, FL, 33981		12.00	848.98	0.00	240.50	0.00	23,083.00	1,089.48
	92117	ROW - Vegetation / Boom Mowing		02/25/2025	12.00	848.98	0.00	240.50	0.00		1,089.48
	Work Order 92117 Total										
			GULFPORT TER, PORT CHARLOTTE, FL, 33981		12.00	848.98	0.00	240.50	0.00	21,222.00	1,089.48
	92311	ROW - Vegetation / Boom Mowing		02/26/2025	12.00	848.98	0.00	240.50	0.00		1,089.48
	Work Order 92311 Total										
			RILEY LN, PORT CHARLOTTE, FL, 33981		12.00	848.98	0.00	240.50	0.00	24,331.00	1,089.48
	92569	ROW - Vegetation / Boom Mowing		02/27/2025	11.00	769.19	0.00	240.50	0.00		1,009.69
	Work Order 92569 Total										
			WENTWORTH RD, PORT CHARLOTTE, FL, 33981		11.00	769.19	0.00	240.50	0.00	25,000.00	1,009.69
	92732	ROW - Vegetation / Boom Mowing		02/28/2025	8.50	585.99	0.00	204.42	0.00		790.42
	Work Order 92732 Total										
			FLEMING ST, PORT CHARLOTTE, FL, 33981		8.50	585.99	0.00	204.42	0.00	26,037.00	790.42
	93032	ROW - Vegetation / Boom Mowing		03/03/2025	12.00	848.98	0.00	240.50	0.00		1,089.48
	Work Order 93032 Total										
			NORLANDER DR, PORT CHARLOTTE, FL, 33981		12.00	848.98	0.00	240.50	0.00	21,444.00	1,089.48
	93277	ROW - Vegetation / Boom Mowing		03/04/2025	12.00	848.98	0.00	240.50	0.00		1,089.48
	Work Order 93277 Total										
			WYNN TER, PORT CHARLOTTE, FL, 33981		12.00	848.98	0.00	240.50	0.00	18,987.00	1,089.48
	93454	ROW - Vegetation / Boom Mowing		03/05/2025	11.00	769.19	0.00	240.50	0.00		1,009.69
	Work Order 93454 Total										
			FARLEY ST, PORT CHARLOTTE, FL, 33981		11.00	769.19	0.00	240.50	0.00	30,722.00	1,009.69

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 16 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	93867	ROW - Vegetation / Boom Mowing		03/07/2025	11.00	769.19	0.00	240.50	0.00		1,009.69
	Work Order 93867 Total STACKS AVE, PORT CHARLOTTE, FL, 33981										1,009.69
	94136	ROW - Vegetation / Boom Mowing		03/10/2025	12.00	848.98	0.00	240.50	0.00		1,089.48
	Work Order 94136 Total DAVID BLVD, PORT CHARLOTTE, FL, 33981										1,089.48
	94325	ROW - Vegetation / Boom Mowing		03/11/2025	12.00	848.98	0.00	240.50	0.00		1,089.48
	Work Order 94325 Total DAVID BLVD, PORT CHARLOTTE, FL, 33981										1,089.48
	94514	ROW - Vegetation / Boom Mowing		03/12/2025	11.50	809.08	0.00	240.50	0.00		1,049.59
	Work Order 94514 Total HOLTON TER, PORT CHARLOTTE, FL, 33981										1,049.59
	94743	ROW - Vegetation / Boom Mowing		03/13/2025	10.00	689.40	0.00	240.50	0.00		929.90
	94743	ROW - Vegetation / Boom Mowing		03/20/2025	0.50	39.90	0.00	0.00	0.00		39.90
	Work Order 94743 Total BACCHUS RD, PORT CHARLOTTE, FL, 33981										969.80
	94744	ROW - Vegetation / Boom Mowing		03/13/2025	12.00	848.98	0.00	240.50	0.00		1,089.48
	Work Order 94744 Total FANTAN ST, PORT CHARLOTTE, FL, 33981										1,089.48
	94891	ROW - Vegetation / Boom Mowing		03/14/2025	11.00	780.04	0.00	216.45	0.00		996.49
	Work Order 94891 Total PARKER ST, PORT CHARLOTTE, FL, 33981										996.49

4/10/2025 1:01:11 PM

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 17 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	95225	ROW - Vegetation / Boom Mowing		03/17/2025	12.00	848.98	0.00	240.50	0.00		1,089.48
	Work Order 95225 Total SPIRE ST, PORT CHARLOTTE, FL, 33981										1,089.48
	95437	ROW - Vegetation / Boom Mowing		03/18/2025	12.00	848.98	0.00	248.82	0.00		1,097.80
	Work Order 95437 Total CHANDLER TER, PORT CHARLOTTE, FL, 33981										1,097.80
	95599	ROW - Vegetation / Boom Mowing		03/19/2025	10.00	689.40	0.00	240.50	0.00		929.90
	Work Order 95599 Total FINKLE AVE, PORT CHARLOTTE, FL, 33981										929.90
	95791	ROW - Vegetation / Boom Mowing		03/20/2025	11.00	769.19	0.00	244.66	0.00		1,013.85
	Work Order 95791 Total VENUS TER, PORT CHARLOTTE, FL, 33981										1,013.85
	95889	ROW - Vegetation / Boom Mowing		03/21/2025	5.00	344.70	0.00	120.25	0.00		464.95
	Work Order 95889 Total KEMPSON LN, PORT CHARLOTTE, FL, 33981										464.95
	96192	ROW - Vegetation / Boom Mowing		03/24/2025	11.50	809.09	0.00	246.74	0.00		1,055.83
	Work Order 96192 Total KEMPSON LN, PORT CHARLOTTE, FL, 33981										1,055.83
	96410	ROW - Vegetation / Boom Mowing		03/25/2025	10.00	689.40	0.00	240.50	0.00		929.90
	Work Order 96410 Total BURNS TER, PORT CHARLOTTE, FL, 33981										929.90

4/10/2025 1:01:11 PM

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 18 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	96547	ROW - Vegetation / Boom Mowing		03/26/2025	11.50	809.08	0.00	246.74	0.00		1,055.83
	Work Order 96547 Total										1,055.83
			OPEL TER, PORT CHARLOTTE, FL, 33981		11.50	809.08	0.00	246.74	0.00	26,400.00	1,055.83
	96753	ROW - Vegetation / Boom Mowing		03/27/2025	12.00	848.98	0.00	248.82	0.00		1,097.80
	Work Order 96753 Total										1,097.80
			DIVAN AVE, PORT CHARLOTTE, FL, 33981		12.00	848.98	0.00	248.82	0.00	28,066.00	1,097.80
	96929	ROW - Vegetation / Boom Mowing		03/28/2025	10.00	689.40	0.00	240.50	0.00		929.90
	96929	ROW - Vegetation / Boom Mowing		03/31/2025	1.00	79.79	0.00	4.16	0.00		83.95
	Work Order 96929 Total										1,013.85
			ABRAMS AVE, PORT CHARLOTTE, FL, 33981		11.00	769.19	0.00	244.66	0.00	15,000.00	1,013.85
	97210	ROW - Vegetation / Boom Mowing		03/31/2025	11.50	809.08	0.00	246.74	0.00		1,055.83
	Work Order 97210 Total										1,055.83
			HATHAWAY TER, PORT CHARLOTTE, FL, 33981		11.50	809.08	0.00	246.74	0.00	32,314.00	1,055.83
	ROW - Vegetation / Boom Mowing Total										41,430.84
	96079	ROW Watering		03/24/2025	2.00	148.73	0.00	9.82	0.00		158.55
	96079	ROW Watering		03/25/2025	1.00	68.94	0.00	9.82	0.00		78.76
	96079	ROW Watering		03/26/2025	1.00	74.36	0.00	4.91	0.00		79.28
	Work Order 96079 Total										316.59
			5505 MONTEGO LN		4.00	292.03	0.00	24.55	0.00	5,000.00	316.59
	96455	ROW Watering		03/26/2025	2.00	143.30	0.00	14.73	0.00		158.04
	Work Order 96455 Total										158.04
			3579 GILLOT BLVD, PORT CHARLOTTE, FL, 33981		2.00	143.30	0.00	14.73	0.00	19,000.00	158.04

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 19 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	96493	ROW Watering		03/26/2025	2.50	183.20	0.00	18.89	0.00		202.09
	Work Order 96493 Total		5181 ANDERSON RD, PORT CHARLOTTE, 33981		2.50	183.20	0.00	18.89	0.00	6,000.00	202.09
	ROW Watering Total										
					8.50	618.54	0.00	58.17	0.00	30,000.00	676.72
	90335	Shoulder Repair		02/14/2025	3.75	261.48	0.00	18.21	0.00		279.69
	Work Order 90335 Total		5392 JENNINGS BLVD, Charlotte, FL, 33981		3.75	261.48	0.00	18.21	0.00	0.10	279.69
	90336	Shoulder Repair		02/14/2025	3.75	261.48	0.00	18.21	0.00		279.69
	Work Order 90336 Total		5480 BURGNER ST, Charlotte, FL, 33981		3.75	261.48	0.00	18.21	0.00	0.10	279.69
	90337	Shoulder Repair		02/14/2025	3.75	261.48	0.00	18.21	0.00		279.69
	Work Order 90337 Total		5494 STOKES ST, Charlotte, FL, 33981		3.75	261.48	0.00	18.21	0.00	0.10	279.69
	Shoulder Repair Total										
					11.25	784.43	0.00	54.64	0.00	0.30	839.07
	47266	Sidelot Outfall Maintenance		03/11/2025	13.00	926.91	0.00	19.00	0.00		945.91
	47266	Sidelot Outfall Maintenance		03/12/2025	0.50	39.90	0.00	0.00	0.00		39.90
	Work Order 47266 Total		12372 KROME AVE, PORT CHARLOTTE, FL, 33981		13.50	966.81	0.00	19.00	0.00	1,500.00	985.81
	52296	Sidelot Outfall Maintenance		03/31/2025	7.50	574.87	0.00	24.06	0.00		598.93
	Work Order 52296 Total		5299 Early Terrace		7.50	574.87	0.00	24.06	0.00	2,000.00	598.93

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 20 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	67816	Sidelot Outfall Maintenance		01/01/2025	0.00	0.00	2,115.00	0.00	0.00		2,115.00
	67816	Sidelot Outfall Maintenance		01/11/2025	0.25	19.95	0.00	0.00	0.00		19.95
	67816	Sidelot Outfall Maintenance		01/18/2025	0.50	39.90	0.00	0.00	0.00		39.90
	Work Order 67816 Total		FORESMAN BLVD & NORLANDER DR, PORT CHARLOTTE, FL, 33981		0.75	59.84	2,115.00	0.00	0.00	4,700.00	2,174.85
	Sidelot Outfall Maintenance Total				21.75	1,601.51	2,115.00	43.06	0.00	8,200.00	3,759.59
	82028	Sign Maintenance		02/12/2025	0.00	0.00	28.12	0.00	0.00		28.12
	Work Order 82028 Total		3458 MILLER ST, Charlotte, FL, 33981		0.00	0.00	28.12	0.00	0.00	1.00	28.12
	84360	Sign Maintenance		01/05/2025	3.00	202.41	0.00	40.56	0.00		242.97
	Work Order 84360 Total		DRYSDALE AVE, PORT CHARLOTTE, FL, 33981		3.00	202.41	0.00	40.56	0.00	2.00	242.97
	93764	Sign Maintenance		03/07/2025	0.50	33.06	0.00	1.30	0.00		34.36
	93764	Sign Maintenance		03/12/2025	0.00	0.00	23.97	0.00	0.00		23.97
	Work Order 93764 Total		6174 GILLOT BLVD, Charlotte, FL, 33981		0.50	33.06	23.97	1.30	0.00	1.00	58.33
	95470	Sign Maintenance		03/18/2025	1.00	64.78	0.00	9.82	0.00		74.60
	Work Order 95470 Total		12777 FORESMAN BLVD, Charlotte, FL, 33981		1.00	64.78	0.00	9.82	0.00	2.00	74.60
	95620	Sign Maintenance		03/19/2025	1.00	64.78	0.00	9.82	0.00		74.60

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 21 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	95620	Sign Maintenance		03/21/2025	0.00	0.00	328.68	0.00	0.00		328.68
	Work Order 95620 Total										
			4515 GILLOT BLVD, Charlotte, FL, 33981		1.00	64.78	328.68	9.82	0.00	9.00	403.28
	Sign Maintenance Total										
	8113	Small Pipe Install (Pipes 31" And Under)		03/06/2025	5.50	365.03	380.77	61.50	0.00	15.00	807.30
	8113	Small Pipe Install (Pipes 31" And Under)		03/07/2025	3.00	216.60	0.00	7.13	0.00		223.73
	8113	Small Pipe Install (Pipes 31" And Under)		03/07/2025	1.00	79.79	0.00	0.00	0.00		79.79
	Work Order 8113 Total										
			12445 MITCHELL TER, PORT CHARLOTTE, 33981		1.00	79.79	0.00	0.00	0.00		79.79
	52691	Small Pipe Install (Pipes 31" And Under)		03/12/2025	5.00	376.18	0.00	7.13	0.00	0.00	383.31
	Work Order 52691 Total										
			5435 LAMBRIGHT DR, PORT CHARLOTTE, FL, 33981		1.00	79.79	0.00	4.16	0.00	24.00	83.95
	65651	Small Pipe Install (Pipes 31" And Under)		03/31/2025	1.00	79.79	0.00	4.16	0.00		83.95
	65651	Small Pipe Install (Pipes 31" And Under)		03/11/2025	7.25	518.10	0.00	9.50	0.00		527.60
	65651	Small Pipe Install (Pipes 31" And Under)		03/12/2025	1.00	79.79	0.00	0.00	0.00		79.79
	65651	Small Pipe Install (Pipes 31" And Under)		03/21/2025	6.00	423.56	0.00	0.00	0.00		423.56
	65651	Small Pipe Install (Pipes 31" And Under)		03/24/2025	33.25	2,355.42	4,524.77	554.29	0.00		7,434.47
	65651	Small Pipe Install (Pipes 31" And Under)		03/25/2025	57.75	3,993.12	0.00	465.50	0.00		4,458.62
	65651	Small Pipe Install (Pipes 31" And Under)		03/26/2025	9.00	622.86	0.00	105.57	0.00		728.43
	65651	Small Pipe Install (Pipes 31" And Under)		03/27/2025	0.00	0.00	234.80	0.00	0.00		234.80
	65651	Small Pipe Install (Pipes 31" And Under)		03/31/2025	0.50	39.90	0.00	0.00	0.00		39.90
	Work Order 65651 Total										
			402132311011, 5497 GILLOT BLVD, PORT CHARLOTTE, FL		114.75	8,032.74	4,759.57	1,134.86	0.00	40.00	13,927.17

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 22 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
		Small Pipe Install (Pipes 31" And Under) Total									
	78652	Support (Post) Maintenance		02/06/2025	120.75	8,488.71	4,759.57	1,146.15	0.00	64.00	14,394.43
	Work Order 78652 Total 12429 ALBRECHT TER, Charlotte, FL, 33981										
					0.00	0.00	6.28	0.00	0.00	1.00	6.28
					0.00	0.00	6.28	0.00	0.00	1.00	6.28
	78653	Support (Post) Maintenance		02/06/2025	0.00	0.00	87.27	0.00	0.00		87.27
	Work Order 78653 Total 4340 SCHNEIDER ST, Charlotte, FL, 33981										
					0.00	0.00	87.27	0.00	0.00	2.00	87.27
	85431	Support (Post) Maintenance		01/12/2025	1.75	113.37	0.00	9.08	0.00		122.45
	85431	Support (Post) Maintenance		02/14/2025	0.00	0.00	80.73	0.00	0.00		80.73
	Work Order 85431 Total 5529 BURGNER ST, Charlotte, FL, 33981										
					1.75	113.37	80.73	9.08	0.00	2.00	203.18
	86581	Support (Post) Maintenance		01/16/2025	2.50	168.68	0.00	12.98	0.00		181.65
	86581	Support (Post) Maintenance		02/14/2025	0.00	0.00	59.15	0.00	0.00		59.15
	Work Order 86581 Total SINES LN, PORT CHARLOTTE, FL, 33981										
					2.50	168.68	59.15	12.98	0.00	6.00	240.80
	93763	Support (Post) Maintenance		03/07/2025	3.00	198.38	0.00	7.79	0.00		206.16
	93763	Support (Post) Maintenance		03/10/2025	0.00	0.00	106.67	0.00	0.00		106.67
	Work Order 93763 Total 5459 HOLTON TER, Charlotte, FL, 33981										
					3.00	198.38	106.67	7.79	0.00	3.00	312.83

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 23 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	95042	Support (Post) Maintenance		03/17/2025	3.00	202.41	0.00	15.57	0.00		217.98
	Work Order 95042 Total										
			CANNON ST, PORT CHARLOTTE, FL, 33981		3.00	202.41	0.00	15.57	0.00	6.00	217.98
	Support (Post) Maintenance Total										
	95880	Survey		03/21/2025	10.25	682.83	340.10	45.41	0.00	20.00	1,068.34
	95880	Survey		03/25/2025	9.00	642.16	0.00	33.25	0.00		675.41
	95880	Survey		03/26/2025	5.00	366.40	0.00	14.25	0.00		380.65
	Work Order 95880 Total										
			5299 Early Terrace		14.75	1,079.00	0.00	47.50	0.00	0.00	1,126.50
	Survey Total										
	49890	Vacuum Culvert Cleaning		01/06/2025	14.75	1,079.00	0.00	47.50	0.00	0.00	1,126.50
	Work Order 49890 Total										
			4346 JENNINGS BLVD, PORT CHARLOTTE, FL, 33981		21.00	1,466.59	0.00	458.80	0.00		1,925.39
	50328	Vacuum Culvert Cleaning		01/17/2025	21.00	1,466.59	0.00	458.80	0.00	7.00	1,925.39
	Work Order 50328 Total										
			402131284009, 4745 SINES LN, COLUMBUS, OH		14.00	999.88	0.00	321.16	0.00	7.00	1,321.04
	50537	Vacuum Culvert Cleaning		01/14/2025	14.00	999.88	0.00	321.16	0.00		1,321.04
	Work Order 50537 Total										
			12151 DUVAL BLVD, PORT CHARLOTTE, FL, 33981		21.00	1,466.59	0.00	458.80	0.00	10.00	1,925.39
	50678	Vacuum Culvert Cleaning		01/31/2025	21.00	1,466.59	0.00	458.80	0.00		1,925.39
	Work Order 50678 Total										
					8.00	571.36	0.00	183.52	0.00		754.88

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 24 of 25

Gulf Cove Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Work Order 50678 Total											
			12565 STEEN TER, PORT CHARLOTTE, FL, 33981		8.00	571.36	0.00	183.52	0.00	5.00	754.88
52158 Vacuum Culvert Cleaning											
	52158	Vacuum Culvert Cleaning		01/31/2025	13.50	976.72	0.00	275.28	0.00		1,252.01
Work Order 52158 Total											
			40213253004, 5244 WHITE AVE, PORT CHARLOTTE, FL		13.50	976.72	0.00	275.28	0.00	7.00	1,252.01
52196 Vacuum Culvert Cleaning											
	52196	Vacuum Culvert Cleaning		01/22/2025	10.00	693.40	0.00	229.40	0.00		922.80
Work Order 52196 Total											
			5065 WHITE AVE, PORT CHARLOTTE, FL, 33981		10.00	693.40	0.00	229.40	0.00	5.00	922.80
53482 Vacuum Culvert Cleaning											
	53482	Vacuum Culvert Cleaning		01/30/2025	21.00	1,466.59	0.00	458.80	0.00		1,925.39
Work Order 53482 Total											
			5377 WINFREE ST, PORT CHARLOTTE, FL, 33981		21.00	1,466.59	0.00	458.80	0.00	9.00	1,925.39
54961 Vacuum Culvert Cleaning											
	54961	Vacuum Culvert Cleaning		03/18/2025	13.00	911.87	0.00	279.44	0.00		1,191.31
Work Order 54961 Total											
			ELLSWORTH TER & DAVID BLVD, PORT CHARLOTTE, FL, 33981		13.00	911.87	0.00	279.44	0.00	4.00	1,191.31
55072 Vacuum Culvert Cleaning											
	55072	Vacuum Culvert Cleaning		02/04/2025	15.00	1,050.55	0.00	321.16	0.00		1,371.71
Work Order 55072 Total											
			5151 BURNETT ST, PORT CHARLOTTE, FL, 33981		15.00	1,050.55	0.00	321.16	0.00	7.00	1,371.71
63859 Vacuum Culvert Cleaning											
	63859	Vacuum Culvert Cleaning		03/31/2025	13.00	932.77	0.00	241.88	0.00		1,174.65
Work Order 63859 Total											
			6099 DAVID BLVD, PORT CHARLOTTE, FL, 33981		13.00	932.77	0.00	241.88	0.00	4.00	1,174.65
Vacuum Culvert Cleaning Total											
					149.50	10,536.32	0.00	3,228.24	0.00	65.00	13,764.57
Gulf Cove Street and Drainage Unit Total											
					1,412.91	99,968.45	13,043.44	19,072.45	10,260.87		142,345.40

4/10/2025 1:01:11 PM

Monthly Funding Report

START DATE:

01/01/2025

END DATE:

03/31/2025

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Grand totals for all MSBUs reported											
					1,412.91	99,968.45	13,043.44	19,072.45	10,260.87		142,345.40

Gulf Cove Street and Drainage MSBU

Preliminary 2 Year Budget

FY2026 & FY2027

Estimated ERU's and Cost per ERU

Vacant and Occupied

Estimated ERU's

Cost per ERU

Current FY25 Rate

Current Maximum Rate

	FY2026	FY2027
	8,197.950	8,197.950
\$	125.00	\$ 125.00
\$	125.00	
\$	166.00	

Beginning Balance

Revenues

Assessments & Earnings

Assessments

Interest

Interest Earnings-L.G.S.F.T.F.

Less 5% Reserve - FS 129.01(2)b

Grant & Subsidy Revenue

State Grant

Loans & Borrowing

Debt Proceeds

Total Revenue

Expenditures

Contract Services

Engineering

Other Contractual Svcs

Concrete Flatwork

Drainage

Street Sweeping

Installed Sod

Paving

Contract Services; other

Pipe Lining

Right of Way Maint

ROW Reclamation

Specialty Mowing

Public Works Services

Equip Repl Charges-PubWrks

Operating Exp-PubWrks

Road & Bridge Materials

Sign Materials

	Preliminary Budget FY2026	Preliminary Budget FY2027
\$	3,204,022	\$ 3,521,879
	1,024,744	1,024,744
	11,215	12,327
	-	-
	(51,798)	(51,854)
	-	-
	-	-
\$	984,161	\$ 985,217
	-	-
	-	-
	20,000	20,000
	-	-
	248	256
	-	-
	-	-
	20,000	20,000
	56,398	58,090
	-	-
	5,727	5,899
	70,872	70,112
	374,358	368,212
	87,246	88,853
	-	-

	Preliminary Budget FY2026	Preliminary Budget FY2027
Internal Charges		
<i>Central/Indirect Svcs</i>	6,960	8,141
Purchased Services		
<i>Postage</i>	-	-
<i>Personal Svcs-InterDept</i>	-	-
<i>Postage</i>	-	-
<i>Utility Service-Electricity</i>	-	-
<i>Other Current Chrgs and Oblig</i>	-	-
<i>Advertising-Legal</i>	-	-
<i>Fees-Landfill</i>	4,000	4,000
<i>Collection Fee-Tax Collector</i>	20,495	20,495
Materials and Supplies		
Project Costs		
<i>Gulf Cove Sidewalks</i>		
<i>Engineering</i>	-	-
<i>Construction</i>	-	-
<i>Labor</i>	-	-
Total Expenditures	666,304	664,058
Reserves (Ending Fund Balance)	\$ 3,521,879	\$ 3,843,038
<i>Reserve %</i>	84.1%	85.3%

**Equip Repl Charges and Operating Exp includes Investigation for work program activities*

Version Date

3/15/2025

Budget Report

Activity Description: All Gulf Cove Street and Drainage Unit
Budget Year: 2026

Budget Details						
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost
Asphalt Maintenance	2	TONS	\$1,438.60	\$233.00	\$148.10	\$1,819.70
Brush Cutting	1,200	CY	\$1,291.62		\$236.10	\$1,527.72
Camera/Video	10	PIPES	\$6,135.20		\$2,365.20	\$8,500.40
Concrete - Armoring	4	CY	\$1,114.15	\$769.86	\$194.60	\$2,078.61
Concrete (Catch Basins)	1	CATCH BASINS	\$2,950.00	\$424.55	\$404.20	\$3,778.75
Concrete (Driveways)	960	SF	\$4,653.44	\$2,704.64	\$480.32	\$7,838.40
Concrete (Mitered Ends)	2	PIPE END	\$1,454.20	\$1,026.83	\$161.80	\$2,642.83
Concrete Catch Basin Repair	2	REPAIRS	\$1,454.20	\$121.63	\$161.80	\$1,737.63
Data Collection	80	CT	\$2,527.04		\$76.00	\$2,603.04
Drainage Maintenance - Swale Grading	60,000	SF	\$50,886.86	\$32,869.03	\$8,221.71	\$91,977.60
Drainage Maintenance Re-grading	6,000	SF	\$3,521.28	\$8.74	\$575.52	\$4,105.54
Fuel Work	25	EQUIPMENT	\$1,889.25		\$566.50	\$2,455.75
GIS Update	120	CT	\$3,158.80			\$3,158.80
Graffiti Removal	100		\$589.14	\$29.03	\$64.50	\$682.67
Ground Penetrating Radar	5	TICKETS	\$197.43		\$20.43	\$217.85
Guardrail Install Or Section Replace	96	LF	\$5,851.47	\$2,704.85	\$784.80	\$9,341.12
Investigation	235	INSPECTIONS	\$18,990.35		\$1,116.25	\$20,106.60
Large Pipe Install (Pipes 31" And Up)	40	LF	\$2,968.40	\$5,687.99	\$1,163.40	\$9,819.79
MSBU Administrative Work	80	HOURS	\$6,317.60		\$332.80	\$6,650.40
Open Road Cut Road Repair	1	TONS	\$179.83	\$122.60	\$18.51	\$320.94
Pavement Markings	110	MARKINGS	\$6,389.02	\$621.61	\$1,119.58	\$8,130.21
Pavement Restoration	2	TONS	\$1,438.60	\$216.20	\$148.10	\$1,802.90
Project Management	10	LABOR	\$937.57			\$937.57

Budget Report

Activity Description: All Gulf Cove Street and Drainage Unit
Budget Year: 2026

Budget Details						
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost
Road Edging	25,000	LF	\$5,514.00		\$1,328.00	
ROW - Clearing / Haul Debris	20	TONS	\$8,777.20		\$1,718.00	
ROW - Vegetation / Boom Mowing	1,000,000	CY	\$49,340.00		\$16,033.33	
ROW - Vegetation Management	1,600	STRUCTURES	\$3,725.33	\$52.27	\$953.07	
ROW Watering	120,000	GALLONS	\$29,604.00		\$3,928.00	
RPM Install	700	RPM	\$3,644.20	\$924.12	\$317.50	
Shoulder Repair	3	MILES	\$8,631.60	\$591.57	\$585.60	
Sidelot Outfall Maintenance	8,000	SF	\$8,137.28	\$6,701.95	\$2,609.60	
Sign Fabrication	150	SIGNS	\$3,309.43	\$4,983.09	\$146.57	
Sign Inspection	5,500	SIGNS	\$20,654.57		\$2,903.76	
Sign Installation	10	SIGNS	\$349.25	\$165.55	\$49.10	
Sign Maintenance	900	SIGNS	\$31,432.50	\$14,193.00	\$4,419.00	
Small Pipe Install (Pipes 31" And Under)	96	LF	\$6,582.90	\$6,544.56	\$882.90	
Small Pipe Repair (Pipes 31" And Under)	3	REPAIRS	\$3,291.45	\$246.99	\$606.30	
Standard Cuts	600	SF	\$4,388.60	\$436.60	\$588.60	
Striping	30,000	LF	\$2,945.70	\$3,912.82	\$508.90	
Support (Post) Maintenance	150	POSTS	\$2,619.38	\$952.16	\$368.25	
Transport	6	TRIP	\$1,579.40		\$254.60	
Vacuum Culvert Cleaning	300	CULVERTS	\$44,646.00		\$13,764.00	
Gulf Cove Street and Drainage Unit Total			\$365,506.82	\$87,245.23	\$70,325.31	\$523,077.36

Budget Report

Activity Description: All Gulf Cove Street and Drainage Unit
Budget Year: 2027

Budget Details						
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost
Asphalt Maintenance	2	TONS	\$1,438.60	\$244.65	\$148.10	\$1,831.35
Brush Cutting	1,200	CY	\$1,291.62		\$236.10	\$1,527.72
Camera/Video	10	PIPES	\$6,135.20		\$2,365.20	\$8,500.40
Concrete - Armoring	4	CY	\$1,114.15	\$808.35	\$194.60	\$2,117.10
Concrete (Catch Basins)	1	CATCH BASINS	\$2,950.00	\$445.77	\$404.20	\$3,799.97
Concrete (Driveways)	960	SF	\$4,653.44	\$2,839.87	\$480.32	\$7,973.63
Concrete (Mitered Ends)	2	PIPE END	\$1,454.20	\$1,078.17	\$161.80	\$2,694.17
Concrete Catch Basin Repair	2	REPAIRS	\$1,454.20	\$127.71	\$161.80	\$1,743.71
Data Collection	80	CT	\$2,527.04		\$76.00	\$2,603.04
Drainage Maintenance - Swale Grading	60,000	SF	\$50,886.86	\$34,510.97	\$8,221.71	\$93,619.54
Drainage Maintenance Re-grading	6,000	SF	\$3,521.28	\$9.17	\$575.52	\$4,105.97
Fuel Work	25	EQUIPMENT	\$1,889.25		\$566.50	\$2,455.75
GIS Update	120	CT	\$3,158.80			\$3,158.80
Graffiti Removal	100		\$589.14	\$30.48	\$64.50	\$684.12
Ground Penetrating Radar	5	TICKETS	\$197.43		\$20.43	\$217.85
Investigation	235	INSPECTIONS	\$18,990.35		\$1,116.25	\$20,106.60
Large Pipe Install (Pipes 31" And Up)	40	LF	\$2,968.40	\$5,972.38	\$1,163.40	\$10,104.18
MSBU Administrative Work	80	HOURS	\$6,317.60		\$332.80	\$6,650.40
Open Road Cut Road Repair	1	TONS	\$179.83	\$128.73	\$18.51	\$327.07
Pavement Markings	110	MARKINGS	\$6,389.02	\$652.67	\$1,119.58	\$8,161.27
Pavement Restoration	2	TONS	\$1,438.60	\$227.01	\$148.10	\$1,813.71
Project Management	5	LABOR	\$468.78			\$468.78
Road Edging	25,000	LF	\$5,514.00		\$1,328.00	\$6,842.00

Budget Report

Activity Description: All Gulf Cove Street and Drainage Unit
Budget Year: 2027

Budget Details						
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost
ROW - Clearing / Haul Debris	20	TONS	\$8,777.20		\$1,718.00	
ROW - Vegetation / Boom Mowing	1,000,000	CY	\$49,340.00		\$16,033.33	
ROW - Vegetation Management	1,600	STRUCTURES	\$3,725.33	\$54.88	\$953.07	
ROW Watering	120,000	GALLONS	\$29,604.00		\$3,928.00	
RPM Install	700	RPM	\$3,644.20	\$970.31	\$317.50	
Shoulder Repair	3	MILES	\$8,631.60	\$621.15	\$585.60	
Sidlot Outfall Maintenance	8,000	SF	\$8,137.28	\$7,036.77	\$2,609.60	
Sign Fabrication	150	SIGNS	\$3,309.43	\$5,232.26	\$146.57	
Sign Inspection	5,500	SIGNS	\$20,654.57		\$2,903.76	
Sign Installation	15	SIGNS	\$523.88	\$260.74	\$73.65	
Sign Maintenance	900	SIGNS	\$31,432.50	\$14,902.65	\$4,419.00	
Small Pipe Install (Pipes 31" And Under)	96	LF	\$6,582.90	\$6,871.77	\$882.90	
Small Pipe Repair (Pipes 31" And Under)	3	REPAIRS	\$3,291.45	\$259.34	\$606.30	
Standard Cuts	600	SF	\$4,388.60	\$458.40	\$588.60	
Striping	30,000	LF	\$2,945.70	\$4,108.47	\$508.90	
Support (Post) Maintenance	150	POSTS	\$2,619.38	\$999.79	\$368.25	
Transport	6	TRIP	\$1,579.40		\$254.60	
Vacuum Culvert Cleaning	300	CULVERTS	\$44,646.00		\$13,764.00	
Gulf Cove Street and Drainage Unit Total			\$359,361.19	\$88,852.45	\$69,565.06	
						\$517,778.70

FROM: Joey Jackson, Right of Way Supervisor
DATE: December 1, 2024
RE: Right of Way Supervision

During construction we only require that the stormwater continues to flow during construction and does not prevent flow in any way. So if there is a low area holding water but is not blocking flow, we do not fail the site.

Here is a compilation of notes written in response to contractor questions.

-----INSPECTIONS:

810 – ROW Line and Grade: This inspection will be the design of your front swale and driveway pipe and will be emailed to the email provided in the contact information of the permit in Accela. The inspector will visit the site and record the elevations of the adjacent storm facilities in the area that your site is adjacent to. Based on this data, the inspector will determine the approximate volume of stormwater area that is flowing past your site and will determine the necessary size of the minimum required pipe that must be installed for your future driveway access. He will also set vertical elevations for the swale to be finished at time of finished project. This inspection will give you a design of the entire swale along the roadway adjacent to the site as well as any designs regarding stormwater facilities that are required such as catch basins or outfalls.

814 – ROW Pipe: This inspection will occur after the pipe has been installed in the stormwater facility based on the design provided at the ROW Line and Grade. The inspector will be checking that the material of the pipe and size of the pipe meet minimum standards. He will also be checking the horizontal offset from the roadway that is determined at the design as well as the vertical elevation that they provide at the ROW Line and grade for the invert (bottom most elevation of the interior) of the pipe. The inspector will also check all joints/connections for complete water tightness and geo-textile filter fabric wrapped around the exterior of those connections. These inspections occur before the pipe is buried.


985 – ROW Final: This inspection will occur when all work is completed. There is no longer any need for contractors or subcontractors to access through the Right of Way to perform work on the project and this includes when there is a driveway installed. The inspector will check that all areas of the Right of Way and Easement are fully stabilized with sod and the swale is installed at the correct elevation and offset from the roadway that was provided at the ROW Line and Grade. The Inspector will do a complete pipe inspection again at time of this inspection to make sure that the pipe did not move or get damaged during the construction process. He will then check the elevation of the surface of the driveway over the pipe to make sure the coverage over the pipe is correct as well. He will perform a thorough inspection of the driveway apron looking to see that it completely complies with the Charlotte County Engineering Design and Construction Standards including the required 10 inch deep and 6-inch-wide concrete footer at edge of pavement for concrete

driveways. Please check the standards for minimum and maximum allowed widths and thickness at the following website: [Right of Way Permit | Charlotte County, FL](#). There is a link to our county ordinance that governs permitting in the Right of Way as well on the same webpage.

986 – ROW Grade Final: This inspection is the on site check of the Drainage As-Built survey that is provided to the Community Development Floodplains department. Once the Drainage As-built has been submitted at the building department it will be reviewed by Floodplains or an equivalent authorized reviewer to check that all of the constructed grades and facilities match the approved site plan and drainage plans that were accepted during the review phase of the permitting process. The reviewer will PARTIAL APPROVE the Drainage As-built pending the ROW Grade Final because the ROW Inspector will have to check for discrepancies on the site before the Drainage As-built and ROW Grade Final inspections can be FULLY passed. The inspector will also be inspecting the onsite grades for 2 major factors.

1. That ALL GRADES ARE SLOPING AWAY FROM THE DWELLING. This is to confirm that no stormwater will run into the home after the Certificate of Occupancy (C of O) is issued.
2. That ALL STORMWATER IS DIRECTED TO THE APPROPRIATE ADJACENT STORMWATER FACILITY/FACILITIES. All runoff created by this site must be redirected to an adjacent stormwater facility such as the front swale along the roadways or an authorized greenspace or canal that abuts the property. In no circumstance is stormwater from the site allowed to runoff into other separate private properties that abut the site property.

SUN Trail Extension Feasibility Study
Myakka State Forest to Murdock Circle



Stateplane Projection
Datum: NAD83
Units: Feet
Source: Public Works

Metadata available upon request

This map is a representation of compiled public information. It is believed to be an accurate and true depiction for the stated purpose, but Charlotte County and its employees make no guarantees, implied or otherwise, to the accuracy or completeness. We therefore do not accept any responsibilities as to its use. This is not a survey or is it to be used for design. Reflected Dimensions are for informational purposes only and may have been rounded to the nearest tenth. For precise dimensions, please refer to recorded plats and related documents.

Legend

- Segment 1 FPID: 443602-2-34-01
- Segment 2 FPID: 443602-3-34-01



Copyright 2024 By Charlotte County
Current Time: 12/12/2024 2:13 PM
Folder: H:\PublicWorks\Projects\01\Day\SUN Trail