

NW Port Charlotte Non-Urban Street and Drainage MSBU

Fund Financial Report
Oct. 1, 2025 - Dec. 31, 2025

	Actual FY2025	Adopted Budget FY2026	YTD Actual FY2026	Encumbered FY2026	Balance FY2026
Beginning Balance	\$12,811,245	\$13,220,242	\$13,948,051		
Revenues					
Assessments & Earnings	4,352,164	1,433,845	761,427		
Grant & Subsidy Revenue	-	-	-		
Loans & Borrowing	-	-	-		
Total Revenue	\$4,352,164	\$1,433,845	\$761,427		
Expenditures					
Contract Services	21,160	17,225	540	5,929	10,756
Pipe Lining	-	20,000	-	-	20,000
ROW Maintenance	161,028	155,506	34,914	177,744	(57,152)
ROW Reclamation	224,140	200,000	-	-	200,000
Speciality Mowing	-	8,000	-	-	8,000
Public Works Services	466,449	449,979	-	-	449,979
Internal Charges	55,596	25,987	-	-	25,987
Purchased Services	38,847	35,669	12,701	-	22,968
Materials and Supplies	-	-	-	-	-
Capital Outlay	-	-	-	-	-
Debt Services	1,935,987	484,435	20,218	-	464,217
Project Costs					
NWPC Bridge Rehab	107,791	3,176,796	-	-	3,176,796
NWPC Sidewalks - Chamberlain (US41 to Jacobs)	204,361	2,584,098	3,231	-	2,580,867
Total Expenditures	\$3,215,358	\$7,699,195	\$71,604	\$183,673	\$7,443,918
Reserves (Ending Fund Balance)	\$13,948,051	\$6,954,892	\$14,637,874		
<i>Reserve %</i>	81.3%	47.5%	99.5%		

Date Prepared: 1/7/2026

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 1 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
#24-522 Right Of Way Vegetation Removal	135085	Asphalt Maintenance	16100 CHAMBERLAIN BLVD, PORT CHARLOTTE, FL, 33954	11/08/2025	2.00	147.80	20.08	11.54	0.00		179.42
	135085	Asphalt Maintenance		11/12/2025	8.00	534.88	27.60	0.00	0.00		562.48
	Work Order 135085 Total				10.00	682.68	47.68	11.54	0.00	0.90	741.90
	Asphalt Maintenance Total				10.00	682.68	47.68	11.54	0.00	0.90	741.90
	138831	Camera/Video		12/18/2025	2.00	147.80	0.00	68.22	0.00		216.02
	Work Order 138831 Total		13344 WINDCREST DR, PORT CHARLOTTE, FL, 33953		2.00	147.80	0.00	68.22	0.00	1.00	216.02
	Camera/Video Total			2.00	147.80	0.00	68.22	0.00	1.00	216.02	
	71028	Contracted Work	ROW Vegetation Removal Northwest Charlotte	10/13/2025	0.00	0.00	0.00	0.00	91,878.40		91,878.40
	Work Order 71028 Total				0.00	0.00	0.00	0.00	91,878.40	574,240.00	91,878.40
	109643	Contracted Work	41 TAMIAMI TRL, PORT CHARLOTTE, FL, 33953	10/08/2025	0.50	44.29	0.00	0.00	0.00		44.29
	109643	Contracted Work		10/30/2025	0.25	22.15	0.00	0.00	0.00		22.15
	Contract Management Total				0.75	66.44	0.00	0.00	0.00		66.44
	Work Order 109643 Total				0.75	66.44	0.00	0.00	0.00	0.00	66.44
122325	Contracted Work	2064 MEETZE ST, PORT CHARLOTTE, FL, 33953	10/17/2025	0.00	0.00	0.00	0.00	6,000.00		6,000.00	
122325	Contracted Work		10/14/2025	0.50	43.21	0.00	0.00	0.00		43.21	
Contract Management Total				0.50	43.21	0.00	0.00	0.00		43.21	
Work Order 122325 Total				0.50	43.21	0.00	0.00	6,000.00	300.00	6,043.21	

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 2 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accompl	Total Cost
#23-603 Concrete Flatwork											
	128721	Contracted Work		10/01/2025	0.00	0.00	0.00	0.00	7,406.00		7,406.00
	128721	Contracted Work		11/10/2025	0.00	0.00	0.00	0.00	20,102.00		20,102.00
	128721	Contracted Work		12/17/2025	0.00	0.00	0.00	0.00	7,406.00		7,406.00
	128721	Contracted Work		10/09/2025	0.25	21.60	0.00	0.00	0.00		21.60
	128721	Contracted Work		10/22/2025	0.25	21.60	0.00	0.00	0.00		21.60
	128721	Contracted Work		12/02/2025	0.25	21.60	0.00	0.00	0.00		21.60
Contract Management Total					0.75	64.81	0.00	0.00	0.00		64.80
Work Order 128721 Total		North County Safety Mowing			0.75	64.81	0.00	0.00	34,914.00	0.00	34,978.80
#25-440 Mid County - Safety Mowing											
Contracted Work Total					2.00	174.45	0.00	0.00	132,792.40	574,540.00	132,966.85
	136747	Contracted Work - Inspection		11/20/2025	2.00	151.48	0.00	8.82	0.00		160.30
Work Order 136747 Total		JACOBS ST, PORT CHARLOTTE, FL, 33953			2.00	151.48	0.00	8.82	0.00	2.00	160.30
#22-530 Safety Mowing - North County											
Contracted Work - Inspection Total					2.00	151.48	0.00	8.82	0.00	2.00	160.30
	51632	Drainage Maintenance - Swale Grading		10/03/2025	0.00	0.00	1,789.65	0.00	0.00		1,789.65
Work Order 51632 Total		14113 MC CLELLAN AVE, PORT CHARLOTTE, FL, 33953			0.00	0.00	1,789.65	0.00	0.00	9,017.00	1,789.65
Drainage Maintenance - Swale Grading Total					0.00	0.00	1,789.65	0.00	0.00	9,017.00	1,789.65
	128169	GIS Update		10/01/2025	0.25	18.48	0.00	0.00	0.00		18.48
Work Order 128169 Total		12092 EISENHOWER DR, PORT CHARLOTTE, FL, 33953			0.25	18.48	0.00	0.00	0.00	1.00	18.48

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 3 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	129367	GIS Update	41 TAMIAMI TRL, PORT CHARLOTTE, FL, 33953	10/08/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 129367 Total				0.50	36.95	0.00	0.00	0.00	1.00	36.95
	130417	GIS Update	14188 GABLES AVE, PORT CHARLOTTE, FL, 33953	10/16/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 130417 Total				0.25	18.48	0.00	0.00	0.00	1.00	18.48
	131605	GIS Update		10/22/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 131605 Total				0.50	36.95	0.00	0.00	0.00	5.00	36.95
	133550	GIS Update	14507 KEENE AVE, PORT CHARLOTTE, FL, 33953	11/04/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 133550 Total				0.25	18.48	0.00	0.00	0.00	1.00	18.48
	136339	GIS Update	14109 MARLIN AVE, PORT CHARLOTTE, FL, 33953	11/19/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 136339 Total				0.50	36.95	0.00	0.00	0.00	2.00	36.95
	136873	GIS Update	13169 KETRIDGE AVE, PORT CHARLOTTE, FL, 33953	11/21/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 136873 Total				0.25	18.48	0.00	0.00	0.00	1.00	18.48
	136874	GIS Update	137 CHESHIRE ST, PORT CHARLOTTE, FL, 33953	11/21/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 136874 Total				0.25	18.48	0.00	0.00	0.00	1.00	18.48

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 4 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	137301	GIS Update		12/02/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 137301 Total		130 CHESHIRE ST, PORT CHARLOTTE, FL, 33953		0.50	36.95	0.00	0.00	0.00	1.00	36.95
	137976	GIS Update		12/02/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 137976 Total		13475 DRISCOLL AVE, PORT CHARLOTTE, FL, 33953		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	137978	GIS Update		12/02/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 137978 Total		13550 KETRIDGE AVE, PORT CHARLOTTE, FL, 33953		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	137980	GIS Update		12/02/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 137980 Total		13558 KETRIDGE AVE, PORT CHARLOTTE, FL, 33953		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	139429	GIS Update		12/09/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 139429 Total		15516 CHAMBERLAIN BLVD, PORT CHARLOTTE, FL, 33953		0.50	36.95	0.00	0.00	0.00	2.00	36.95
	GIS Update Total				4.50	332.55	0.00	0.00	0.00	19.00	332.59
	120593	Investigation		10/01/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 120593 Total		1067 CHESHIRE ST, PORT CHARLOTTE, FL, 33953		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	120789	Investigation		10/07/2025	2.00	151.48	0.00	8.32	0.00		159.80
	Work Order 120789 Total		14460 DUPONT AVE, PORT CHARLOTTE, FL, 33953		2.00	151.48	0.00	8.32	0.00	1.00	159.80

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 5 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	120938	Investigation		10/07/2025	0.09	6.89	0.00	0.38	0.00		7.26
	Work Order 120938 Total		1484 Biscayne Dr		0.09	6.89	0.00	0.38	0.00	1.00	7.26
	125283	Investigation		11/03/2025	1.50	113.61	0.00	6.61	0.00		120.23
	Work Order 125283 Total		2114 DOOLITTLE LN, PORT CHARLOTTE, FL, 33953		1.50	113.61	0.00	6.61	0.00	1.00	120.23
	126534	Investigation		12/01/2025	3.00	227.22	0.00	13.23	0.00		240.45
	Work Order 126534 Total		13475 DRISCOLL AVE, PORT CHARLOTTE, FL, 33953		3.00	227.22	0.00	13.23	0.00	1.00	240.45
	126591	Investigation		11/21/2025	2.00	151.48	0.00	8.82	0.00		160.30
	Work Order 126591 Total		402105130005, 13169 KETRIDGE AVE, PORT CHARLOTTE, FL		2.00	151.48	0.00	8.82	0.00	1.00	160.30
	126911	Investigation		12/01/2025	1.00	75.74	0.00	4.41	0.00		80.15
	Work Order 126911 Total		12076 EISENHOWER DR, PORT CHARLOTTE, FL, 33953		1.00	75.74	0.00	4.41	0.00	1.00	80.15
	127630	Investigation		12/04/2025	0.50	37.87	0.00	2.21	0.00		40.08
	Work Order 127630 Total		13344 WINDCREST DR, PORT CHARLOTTE, FL, 33953		0.50	37.87	0.00	2.21	0.00	1.00	40.08
	128928	Investigation		10/06/2025	0.00	0.00	0.00	20.28	0.00		20.28
	Work Order 128928 Total		WAINWRIGHT DR, PORT CHARLOTTE, FL, 33953		0.00	0.00	0.00	20.28	0.00	1.00	20.28
	131627	Investigation		12/09/2025	1.00	75.74	0.00	4.41	0.00		80.15

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 6 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 131627 Total		215 RAMBLEWOOD ST, PORT CHARLOTTE, FL, 33953		1.00	75.74	0.00	4.41	0.00	1.00	80.15
137916	Investigation			12/01/2025	1.00	75.74	0.00	4.41	0.00		80.15
	Work Order 137916 Total		CHAMBERLAIN BLVD & CORNELIUS BLVD, PORT CHARLOTTE, FL, 33953		1.00	75.74	0.00	4.41	0.00	1.00	80.15
	Investigation Total				13.59	1,029.38	0.00	79.32	0.00	11.00	1,108.70
134783	Pavement Restoration			11/12/2025	12.00	802.32	73.60	29.94	0.00		905.86
	Work Order 134783 Total		14349 MASSEY AVE, PORT CHARLOTTE, FL, 33953		12.00	802.32	73.60	29.94	0.00	0.80	905.86
	Pavement Restoration Total				12.00	802.32	73.60	29.94	0.00	0.80	905.86
7841	Project Management			10/15/2025	0.00	0.00	0.00	0.00	8,540.00		8,540.00
7841	Project Management			10/16/2025	0.00	0.00	0.00	0.00	36,859.00		36,859.00
7841	Project Management			10/01/2025	3.00	259.23	0.00	0.00	0.00		259.23
7841	Project Management			10/06/2025	2.00	172.82	0.00	0.00	0.00		172.82
7841	Project Management			10/07/2025	2.00	172.82	0.00	0.00	0.00		172.82
7841	Project Management			10/09/2025	3.00	259.23	0.00	0.00	0.00		259.23
7841	Project Management			10/16/2025	2.00	172.82	0.00	0.00	0.00		172.82
7841	Project Management			10/20/2025	2.00	172.82	0.00	0.00	0.00		172.82
7841	Project Management			10/21/2025	2.00	172.82	0.00	0.00	0.00		172.82
7841	Project Management			10/23/2025	2.00	172.82	0.00	0.00	0.00		172.82
7841	Project Management			10/30/2025	2.00	172.82	0.00	0.00	0.00		172.82
7841	Project Management			11/04/2025	2.00	172.82	0.00	0.00	0.00		172.82

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 7 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	7841	Project Management		11/06/2025	2.00	172.82	0.00	0.00	0.00		172.82
	7841	Project Management		11/13/2025	2.00	172.82	0.00	0.00	0.00		172.82
	7841	Project Management		11/17/2025	2.00	172.82	0.00	0.00	0.00		172.82
	7841	Project Management		11/19/2025	2.00	172.82	0.00	0.00	0.00		172.82
	7841	Project Management		11/20/2025	1.00	86.41	0.00	0.00	0.00		86.41
	7841	Project Management		11/24/2025	2.00	172.82	0.00	0.00	0.00		172.82
	7841	Project Management		11/25/2025	3.00	259.23	0.00	0.00	0.00		259.23
	7841	Project Management		12/01/2025	1.00	86.41	0.00	0.00	0.00		86.41
	7841	Project Management		12/04/2025	2.00	172.82	0.00	0.00	0.00		172.82
	7841	Project Management		12/08/2025	2.00	172.82	0.00	0.00	0.00		172.82
	7841	Project Management		12/09/2025	2.00	172.82	0.00	0.00	0.00		172.82
	7841	Project Management		12/10/2025	1.00	86.41	0.00	0.00	0.00		86.41
	7841	Project Management		12/11/2025	1.00	86.41	0.00	0.00	0.00		86.41
	7841	Project Management		12/17/2025	2.00	172.82	0.00	0.00	0.00		172.82
	7841	Project Management		12/22/2025	2.00	162.80	0.00	0.00	0.00		162.80
		Plan/Spec Review Total			49.00	4,224.07	0.00	0.00	0.00		4,224.07
	7841	Project Management		11/18/2025	0.50	43.20	0.00	0.00	0.00		43.21
		Public Outreach Total			0.50	43.20	0.00	0.00	0.00		43.21
	Work Order 7841 Total		CHAMBERLAIN BLVD, PORT CHARLOTTE, FL, 33953		49.50	4,267.27	0.00	0.00	45,399.00	0.00	49,666.28
c412403 - NWPC Sidewalks											
	25433	Project Management		10/01/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		10/03/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		10/09/2025	1.00	86.41	0.00	0.00	0.00		86.41

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 8 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	25433	Project Management		10/14/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		10/15/2025	2.00	172.82	0.00	0.00	0.00		172.82
	25433	Project Management		10/23/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		10/30/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		10/31/2025	3.00	272.89	0.00	0.00	0.00		272.89
	25433	Project Management		11/04/2025	3.00	272.89	0.00	0.00	0.00		272.89
	25433	Project Management		11/05/2025	2.00	186.48	0.00	0.00	0.00		186.48
	25433	Project Management		11/06/2025	4.00	359.30	0.00	0.00	0.00		359.30
	25433	Project Management		11/12/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		11/14/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		11/18/2025	2.00	172.82	0.00	0.00	0.00		172.82
	25433	Project Management		11/19/2025	3.00	272.89	0.00	0.00	0.00		272.89
	25433	Project Management		11/20/2025	1.00	93.24	0.00	0.00	0.00		93.24
	25433	Project Management		11/21/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		11/25/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		12/02/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		12/04/2025	2.00	172.82	0.00	0.00	0.00		172.82
	25433	Project Management		12/05/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		12/09/2025	1.00	93.24	0.00	0.00	0.00		93.24
	25433	Project Management		12/16/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		12/17/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25433	Project Management		12/19/2025	2.00	172.82	0.00	0.00	0.00		172.82
Work Order 25433 Total		NWPC FY24 Bridge Rehabs 014044 and 014045			39.00	3,451.95	0.00	0.00	0.00	0.00	3,451.95

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 9 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
c410515 - NW Port Charlotte Bridge Rehabilitation											
	134552	Project Management		12/09/2025	0.50	43.21	0.00	0.00	0.00		43.21
	134552	Project Management		11/07/2025	0.50	43.21	0.00	0.00	0.00		43.21
		Site Visits Total			0.50	43.21	0.00	0.00	0.00		43.21
	Work Order 134552 Total		14503 CHANCELLOR BLVD, PORT CHARLOTTE, FL, 33953		1.00	86.41	0.00	0.00	0.00	0.00	86.41
Hurricane Ian- 2022- Storm											
	Project Management Total				89.50	7,805.63	0.00	0.00	45,399.00	0.00	53,204.64
	127216	ROW - Clearing / Haul Debris		10/01/2025	4.50	335.83	0.00	46.52	0.00		382.35
	127216	ROW - Clearing / Haul Debris		10/07/2025	1.50	35.25	0.00	7.64	12.40		55.29
	Work Order 127216 Total		OASIS AVE, PORT CHARLOTTE, FL, 33953		6.00	371.08	0.00	54.16	12.40	0.31	437.64
	128316	ROW - Clearing / Haul Debris		10/07/2025	3.00	141.00	0.00	7.64	12.40		161.04
	Work Order 128316 Total		LAKEWOOD LN & HAMDEN ST, PORT CHARLOTTE, FL, 33953		3.00	141.00	0.00	7.64	12.40	0.31	161.04
	132351	ROW - Clearing / Haul Debris		10/28/2025	3.00	220.79	0.00	34.72	0.00		255.51
	132351	ROW - Clearing / Haul Debris		10/29/2025	1.50	35.25	0.00	7.64	9.87		52.76
	Work Order 132351 Total		FRIENDLY ST & DOUBLEDAY AVE, PORT CHARLOTTE, FL, 33953		4.50	256.04	0.00	42.36	9.87	0.25	308.27
	132360	ROW - Clearing / Haul Debris		10/28/2025	3.00	220.79	0.00	42.36	0.00		263.15
	132360	ROW - Clearing / Haul Debris		10/29/2025	1.50	35.25	0.00	7.64	9.87		52.76
	Work Order 132360 Total		HARBISON AVE & HALLORAN ST, PORT CHARLOTTE, FL, 33953		4.50	256.04	0.00	50.00	9.87	0.25	315.91

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 10 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accompl	Total Cost
	132603	ROW - Clearing / Haul Debris		10/29/2025	5.50	335.83	0.00	46.52	9.87		392.22
	Work Order 132603 Total		GRAMERCY ST & VAN DYKE TER, PORT CHARLOTTE, FL, 33953		5.50	335.83	0.00	46.52	9.87	0.25	392.22
	133341	ROW - Clearing / Haul Debris		10/30/2025	2.00	141.00	0.00	30.56	0.00		171.56
	133341	ROW - Clearing / Haul Debris		10/31/2025	1.50	35.25	0.00	7.64	6.74		49.63
	Work Order 133341 Total		1321 POCKET TER, Charlotte, FL, 33953		3.50	176.25	0.00	38.20	6.74	0.17	221.19
	133344	ROW - Clearing / Haul Debris		10/30/2025	2.00	141.00	0.00	30.56	0.00		171.56
	133344	ROW - Clearing / Haul Debris		10/31/2025	1.50	35.25	0.00	7.64	6.74		49.63
	Work Order 133344 Total		15477 OASIS AVE, Charlotte, FL, 33953		3.50	176.25	0.00	38.20	6.74	0.17	221.19
	134451	ROW - Clearing / Haul Debris		11/10/2025	5.50	335.83	0.00	47.02	31.70		414.55
	Work Order 134451 Total		AMITY AVE & APPLGATE DR, PORT CHARLOTTE, FL, 33953		5.50	335.83	0.00	47.02	31.70	0.80	414.55
	136322	ROW - Clearing / Haul Debris		11/18/2025	2.00	141.00	0.00	30.56	0.00		171.56
	136322	ROW - Clearing / Haul Debris		11/19/2025	2.00	141.00	0.00	30.56	0.00		171.56
	136322	ROW - Clearing / Haul Debris		11/20/2025	0.50	35.25	0.00	7.64	11.39		54.28
	Work Order 136322 Total		14492 ROWAN AVE, Charlotte, FL, 33953		4.50	317.25	0.00	68.76	11.39	0.29	397.40
	136712	ROW - Clearing / Haul Debris		11/20/2025	0.50	35.25	0.00	7.64	0.00		42.89
	Work Order 136712 Total		247 DARROW ST, Charlotte, FL, 33953		0.50	35.25	0.00	7.64	0.00	0.01	42.89
	138485	ROW - Clearing / Haul Debris		12/03/2025	1.00	70.50	0.00	15.28	0.00		85.78

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 11 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	138485	ROW - Clearing / Haul Debris		12/04/2025	0.50	35.25	0.00	7.64	13.08		55.97
	Work Order 138485 Total		15501 TILDEN AVE, Charlotte, FL, 33953		1.50	105.75	0.00	22.92	13.08	0.33	141.75
	138612	ROW - Clearing / Haul Debris		12/08/2025	3.50	246.75	0.00	53.48	0.00		300.23
	138612	ROW - Clearing / Haul Debris		12/12/2025	0.25	17.63	0.00	3.82	6.20		27.65
	Work Order 138612 Total		1541 RAMBLER TER, PORT CHARLOTTE, FL, 33953		3.75	264.38	0.00	57.30	6.20	0.15	327.88
	139651	ROW - Clearing / Haul Debris		12/09/2025	1.00	70.50	0.00	15.28	0.00		85.78
	139651	ROW - Clearing / Haul Debris		12/12/2025	0.25	17.63	0.00	3.82	6.20		27.65
	Work Order 139651 Total		89 MONOHAN ST, Charlotte, FL, 33953		1.25	88.13	0.00	19.10	6.20	0.15	113.43
	140164	ROW - Clearing / Haul Debris		12/17/2025	2.00	141.00	0.00	30.56	0.00		171.56
	140164	ROW - Clearing / Haul Debris		12/19/2025	0.50	35.25	0.00	7.64	15.24		58.13
	Work Order 140164 Total		MORDECAL ST & MELLON AVE, PORT CHARLOTTE, FL, 33953		2.50	176.25	0.00	38.20	15.24	0.39	229.69
	140170	ROW - Clearing / Haul Debris		12/17/2025	0.00	0.00	0.00	30.56	0.00		30.56
	140170	ROW - Clearing / Haul Debris		12/19/2025	0.50	35.25	0.00	7.64	15.24		58.13
	Work Order 140170 Total		CASSINO AVE & MCDILL DR, PORT CHARLOTTE, FL, 33953		0.50	35.25	0.00	38.20	15.24	0.39	88.69
	140260	ROW - Clearing / Haul Debris		12/12/2025	1.50	105.75	0.00	22.92	6.20		134.87
	Work Order 140260 Total		2373 SALERNO ST, Charlotte, FL, 33953		1.50	105.75	0.00	22.92	6.20	0.15	134.87
	140409	ROW - Clearing / Haul Debris		12/18/2025	3.00	211.50	0.00	45.84	0.00		257.34

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 12 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	140409	ROW - Clearing / Haul Debris		12/19/2025	0.50	35.25	0.00	7.64	15.24		58.13
	Work Order 140409 Total		1208 BUTTERFIELD DR, PORT CHARLOTTE, FL, 33953		3.50	246.75	0.00	53.48	15.24	0.39	315.47
	140647	ROW - Clearing / Haul Debris		12/15/2025	2.00	141.00	0.00	30.56	0.00		171.56
	140647	ROW - Clearing / Haul Debris		12/16/2025	0.50	35.25	0.00	7.64	7.32		50.21
	Work Order 140647 Total		2166 GRAMERCY ST, Charlotte, FL, 33953		2.50	176.25	0.00	38.20	7.32	0.22	221.77
	140652	ROW - Clearing / Haul Debris		12/16/2025	2.00	141.00	0.00	30.56	7.29		178.85
	Work Order 140652 Total		2301 PATRICK ST, Charlotte, FL, 33953		2.00	141.00	0.00	30.56	7.29	0.18	178.85
	141136	ROW - Clearing / Haul Debris		12/29/2025	4.00	278.88	0.00	30.56	0.00		309.44
	141136	ROW - Clearing / Haul Debris		12/31/2025	1.00	69.72	0.00	7.64	11.35		88.71
	Work Order 141136 Total		LONG AVE, PORT CHARLOTTE, FL, 33953		5.00	348.60	0.00	38.20	11.35	0.28	398.15
	141137	ROW - Clearing / Haul Debris		12/29/2025	4.00	278.88	0.00	30.56	0.00		309.44
	141137	ROW - Clearing / Haul Debris		12/31/2025	1.00	69.72	0.00	7.64	11.35		88.71
	Work Order 141137 Total		ALDRIDGE AVE & AKERS ST, PORT CHARLOTTE, FL, 33953		5.00	348.60	0.00	38.20	11.35	0.28	398.15
	141185	ROW - Clearing / Haul Debris		12/29/2025	4.00	278.88	0.00	30.56	0.00		309.44
	141185	ROW - Clearing / Haul Debris		12/31/2025	1.00	69.72	0.00	7.64	11.35		88.71
	Work Order 141185 Total		HARTH AVE & CHAMPION ST, PORT CHARLOTTE, FL, 33953		5.00	348.60	0.00	38.20	11.35	0.28	398.15

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 13 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	141194	ROW - Clearing / Haul Debris		12/29/2025	4.00	278.88	0.00	30.56	0.00		309.44
	Work Order 141194 Total		MCRAE ST & DOUBLEDAY AVE, PORT CHARLOTTE, FL, 33953		4.00	278.88	0.00	30.56	0.00	0.00	309.44
	141251	ROW - Clearing / Haul Debris		12/19/2025	1.50	105.75	0.00	7.64	0.00		113.39
	141251	ROW - Clearing / Haul Debris		12/31/2025	1.00	69.72	0.00	7.64	11.35		88.71
	Work Order 141251 Total		12480 HOLLOW AVE, Charlotte, FL, 33953		2.50	175.47	0.00	15.28	11.35	0.28	202.10
	ROW - Clearing / Haul Debris Total				81.50	5,240.47	0.00	881.82	248.39	6.28	6,370.69
	134834	ROW - Vegetation / Boom Mowing		11/07/2025	32.00	2,169.28	0.00	247.38	0.00		2,416.66
	Work Order 134834 Total		2476 CANNOLOT BLVD, PORT CHARLOTTE, FL, 33948		32.00	2,169.28	0.00	247.38	0.00	6,660.00	2,416.66
	ROW - Vegetation / Boom Mowing Total				32.00	2,169.28	0.00	247.38	0.00	6,660.00	2,416.66
	133331	ROW Watering		10/30/2025	10.00	714.20	0.00	49.10	0.00		763.30
	Work Order 133331 Total		14113 MC CLELLAN AVE, PORT CHARLOTTE, FL, 33953		10.00	714.20	0.00	49.10	0.00	4,500.00	763.30
	ROW Watering Total				10.00	714.20	0.00	49.10	0.00	4,500.00	763.30
	131607	Sign Fabrication		10/20/2025	1.00	72.15	70.92	6.84	0.00		149.91
	Work Order 131607 Total		0 TAMIAMI TRL, PORT CHARLOTTE, CHARL, FL, 33953		1.00	72.15	70.92	6.84	0.00	4.00	149.91
	Sign Fabrication Total				1.00	72.15	70.92	6.84	0.00	4.00	149.91
	140571	Sign Inspection		12/15/2025	10.00	647.80	0.00	65.50	0.00		713.30

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 14 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 140571 Total		14052 CANADIAN AVE, Charlotte, FL, 33953		10.00	647.80	0.00	65.50	0.00	1,311.00	713.30
	Sign Inspection Total				10.00	647.80	0.00	65.50	0.00	1,311.00	713.30
134639		Sign Maintenance		11/06/2025	2.00	133.72	47.43	6.55	0.00		187.70
	Work Order 134639 Total		15533 CHAMBERLAIN BLVD, CHARLOTTE COUNTY, FL, 33953		2.00	133.72	47.43	6.55	0.00	1.00	187.70
	Sign Maintenance Total				2.00	133.72	47.43	6.55	0.00	1.00	187.70
127157		Small Pipe Install (Pipes 31" And Under)		10/01/2025	42.00	2,925.18	0.00	344.60	0.00		3,269.78
	Work Order 127157 Total		12092 EISENHOWER DR, PORT CHARLOTTE, FL, 33953		42.00	2,925.18	0.00	344.60	0.00	40.00	3,269.78
	Small Pipe Install (Pipes 31" And Under) Total				42.00	2,925.18	0.00	344.60	0.00	40.00	3,269.78
131761		Support (Post) Maintenance		10/22/2025	1.00	64.78	51.49	5.19	0.00		121.46
	Work Order 131761 Total		0 CHAMBERLAIN BLVD, PORT CHARLOTTE, CHARL, FL, 33953		1.00	64.78	51.49	5.19	0.00	5.00	121.46
	Support (Post) Maintenance Total				1.00	64.78	51.49	5.19	0.00	5.00	121.46
119399		Survey		10/21/2025	1.50	126.39	0.00	0.00	0.00		126.39
119399		Survey		10/28/2025	2.00	190.74	0.00	0.00	0.00		190.74
119399		Survey		10/31/2025	2.00	190.74	0.00	0.00	0.00		190.74
119399		Survey		11/13/2025	2.50	199.48	0.00	0.00	0.00		199.48
119399		Survey		11/21/2025	3.00	239.37	0.00	0.00	0.00		239.37
119399		Survey		12/04/2025	6.50	542.01	0.00	0.00	0.00		542.01

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 15 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomplished	Total Cost
	119399	Survey		12/05/2025	2.00	190.74	0.00	0.00	0.00		190.74
	119399	Survey		12/09/2025	4.00	319.16	0.00	0.00	0.00		319.16
	119399	Survey		12/10/2025	8.00	638.32	0.00	0.00	0.00		638.32
	119399	Survey		12/11/2025	10.00	824.72	0.00	0.00	0.00		824.72
	119399	Survey		12/12/2025	8.00	638.32	0.00	0.00	0.00		638.32
	119399	Survey		12/16/2025	2.00	159.58	0.00	0.00	0.00		159.58
	Work Order 119399 Total		13231 WINDCREST DR, PORT CHARLOTTE, FL, 33953		51.50	4,259.56	0.00	0.00	0.00	0.00	4,259.57
	Survey Total				51.50	4,259.56	0.00	0.00	0.00	0.00	4,259.57
	54166	Vacuum Culvert Cleaning		12/08/2025	20.00	1,408.76	0.00	77.84	0.00		1,486.60
	Work Order 54166 Total		479 LONGLEY DR, PORT CHARLOTTE, FL, 33953		20.00	1,408.76	0.00	77.84	0.00	8.00	1,486.60
	103076	Vacuum Culvert Cleaning		11/18/2025	6.00	416.04	0.00	164.28	0.00		580.32
	Work Order 103076 Total		27 MCCABE ST, PORT CHARLOTTE, FL, 33953		6.00	416.04	0.00	164.28	0.00	3.00	580.32
	105661	Vacuum Culvert Cleaning		11/18/2025	4.00	277.36	0.00	0.00	0.00		277.36
	105661	Vacuum Culvert Cleaning		11/19/2025	3.00	208.02	0.00	82.14	0.00		290.16
	Work Order 105661 Total		14109 MARLIN AVE, PORT CHARLOTTE, FL, 33953		7.00	485.38	0.00	82.14	0.00	3.00	567.52
	109529	Vacuum Culvert Cleaning		10/31/2025	13.00	932.77	0.00	229.40	0.00		1,162.17
	Work Order 109529 Total		14515 KEENE AVE, PORT CHARLOTTE, FL, 33953		13.00	932.77	0.00	229.40	0.00	6.00	1,162.17

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 16 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	111819	Vacuum Culvert Cleaning		10/31/2025	2.00	138.68	0.00	45.88	0.00		184.56
	Work Order 111819 Total		14482 DAHLGREN AVE, PORT CHARLOTTE, FL, 33953		2.00	138.68	0.00	45.88	0.00	2.00	184.56
	112208	Vacuum Culvert Cleaning		10/31/2025	2.00	138.68	0.00	45.88	0.00		184.56
	Work Order 112208 Total		201 FOUNTAIN ST, FL, 33953		2.00	138.68	0.00	45.88	0.00	1.00	184.56
	113410	Vacuum Culvert Cleaning		10/15/2025	13.00	932.77	0.00	229.40	0.00		1,162.17
	Work Order 113410 Total		464 LONGLEY DR, PORT CHARLOTTE, FL, 33953		13.00	932.77	0.00	229.40	0.00	4.00	1,162.17
	119568	Vacuum Culvert Cleaning		10/14/2025	12.00	852.98	0.00	229.40	0.00		1,082.38
	Work Order 119568 Total		13178 ELEANOR AVE, PORT CHARLOTTE, FL, 33953		12.00	852.98	0.00	229.40	0.00	7.00	1,082.38
	123461	Vacuum Culvert Cleaning		10/14/2025	4.00	277.36	0.00	91.76	0.00		369.12
	Work Order 123461 Total		14188 GABLES AVE, PORT CHARLOTTE, FL, 33953		4.00	277.36	0.00	91.76	0.00	2.00	369.12
	123591	Vacuum Culvert Cleaning		11/19/2025	5.00	346.70	0.00	0.00	0.00		346.70
	123591	Vacuum Culvert Cleaning		11/21/2025	3.33	238.07	0.00	91.27	0.00		329.33
	Work Order 123591 Total		1296 LACE TER, PORT CHARLOTTE, FL, 33953		8.33	584.77	0.00	91.27	0.00	6.00	676.03
	124235	Vacuum Culvert Cleaning		10/31/2025	6.00	416.04	0.00	137.64	0.00		553.68
	Work Order 124235 Total		15077 MCGRAW AVE, PORT CHARLOTTE, FL, 33953		6.00	416.04	0.00	137.64	0.00	4.00	553.68

Monthly Funding Report

START
DATE:

10/01/2025

END DATE:

12/31/2025

Page 17 of 18

Northwest Port Charlotte Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	128159	Vacuum Culvert Cleaning		10/14/2025	6.00	416.04	0.00	137.64	0.00		553.68
	Work Order 128159 Total		1067 CHESHIRE ST, PORT CHARLOTTE, FL, 33953		6.00	416.04	0.00	137.64	0.00	6.00	553.68
	133715	Vacuum Culvert Cleaning		11/19/2025	5.00	346.70	0.00	0.00	0.00		346.70
	Work Order 133715 Total		88 FOUNTAIN ST, PORT CHARLOTTE, FL, 33953		5.00	346.70	0.00	0.00	0.00	4.00	346.70
	136872	Vacuum Culvert Cleaning		11/24/2025	4.00	285.68	0.00	109.52	0.00		395.20
	Work Order 136872 Total		KETRIDGE AVE & CHESHIRE ST, PORT CHARLOTTE, FL, 33953		4.00	285.68	0.00	109.52	0.00	3.00	395.20
	Vacuum Culvert Cleaning Total				108.33	7,632.65	0.00	1,672.05	0.00	59.00	9,304.69
	Northwest Port Charlotte Street and Drainage Unit Total				474.92	34,986.07	2,080.77	3,476.86	178,439.79		218,983.58

Monthly Funding Report

START DATE: 10/01/2025 END DATE: 12/31/2025

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Grand totals for all MSBUs reported					474.92	34,986.07	2,080.77	3,476.86	178,439.79		218,983.58