

Placida Area Street and Drainage MSBU

Fund Financial Report
Oct. 1, 2024 - June 30, 2025

	Actual FY2024	Adopted Budget FY2025	YTD Actual FY2025	Encumbered FY2025	Balance FY2025
Beginning Balance	\$1,900,032	\$1,739,902	\$2,094,420		
Revenues					
Assessments & Earnings	600,870	477,664	510,628		
Grant & Subsidy Revenue	-	-	-		
Loans & Borrowing	-	3,523,000	-		
Total Revenue	\$600,870	\$4,000,664	\$510,628		
Expenditures					
Contract Services	58,774	11,045	783	22,572	(12,311)
Pipe Lining	-	200,000	-	37,400	162,600
ROW Maintenance	10,366	15,450	7,309	5,039	3,103
ROW Reclamation	-	-	-	-	-
Speciality Mowing	30,795	39,853	16,610	23,990	(747)
Public Works Services	265,096	168,674	233,757	-	(65,083)
Internal Charges	4,829	9,552	9,552	-	-
Purchased Services	9,873	14,935	9,199	331	5,405
Materials and Supplies	-	-	-	-	-
Capital Outlay	-	-	-	-	-
Debt Services	-	140,931	-	-	140,931
Project Costs					
Gasparilla Pines Sidewalk	177	9,450	43	9,450	(43)
Placida Bridge Maint. Plan	26,572	-	-	-	-
Placida Paving FY25	-	3,876,000	3,979	3,647,820	224,201
Total Expenditures	\$406,482	\$4,485,890	\$281,232	3,746,602	458,056
Reserves (Ending Fund Balance)	\$2,094,420	\$1,254,676	\$2,323,816		
<i>Reserve %</i>	83.7%	21.9%	89.2%		

Date Prepared: 7/10/2025

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 1 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	107940	Brush Cutting		05/29/2025	10.00	668.60	0.00	49.10	0.00		717.70
	Work Order 107940 Total		422002306009, 430 SPANIARDS RD, PLACIDA, FL		10.00	668.60	0.00	49.10	0.00	40.00	717.70
	Brush Cutting Total				10.00	668.60	0.00	49.10	0.00	40.00	717.70
	85994	☐ Concrete (Catch Basins) ☐		04/01/2025	2.00	145.65	0.00	7.79	0.00		153.43
	85994	☐ Concrete (Catch Basins) ☐		04/03/2025	10.25	696.35	270.36	0.00	0.00		966.71
	85994	☐ Concrete (Catch Basins) ☐		04/07/2025	13.00	898.30	0.00	109.55	0.00		1,007.85
	85994	☐ Concrete (Catch Basins) ☐		04/08/2025	0.00	0.00	279.51	0.00	0.00		279.51
	85994	☐ Concrete (Catch Basins) ☐		04/10/2025	0.00	0.00	777.21	0.00	0.00		777.21
	85994	☐ Concrete (Catch Basins) ☐		04/24/2025	0.00	0.00	375.25	0.00	0.00		375.25
	Work Order 85994 Total		490 GREEN DOLPHIN DR S, Charlotte, FL, 33946		25.25	1,740.29	1,702.33	117.33	0.00	1.00	3,559.96
	91193	☐ Concrete (Catch Basins) ☐		04/01/2025	2.00	145.65	0.00	7.79	0.00		153.43
	91193	☐ Concrete (Catch Basins) ☐		04/03/2025	10.25	696.35	270.36	0.00	0.00		966.71
	91193	☐ Concrete (Catch Basins) ☐		04/07/2025	10.00	686.80	0.00	93.98	0.00		780.78
	91193	☐ Concrete (Catch Basins) ☐		04/10/2025	0.00	0.00	777.21	0.00	0.00		777.21
	91193	☐ Concrete (Catch Basins) ☐		04/24/2025	0.00	0.00	375.25	0.00	0.00		375.25
	Work Order 91193 Total		490 GREEN DOLPHIN DR S, Charlotte, FL, 33946		22.25	1,528.79	1,422.82	101.76	0.00	1.00	3,053.38
	91220	☐ Concrete (Catch Basins) ☐		04/01/2025	2.50	176.25	0.00	12.98	0.00		189.23
	91220	☐ Concrete (Catch Basins) ☐		04/07/2025	14.50	1,015.66	0.00	116.04	0.00		1,131.71
	91220	☐ Concrete (Catch Basins) ☐		04/10/2025	0.00	0.00	777.21	0.00	0.00		777.21

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 2 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	91220	☐ Concrete (Catch Basins) ☐		04/24/2025	0.00	0.00	375.25	0.00	0.00		375.25
	Work Order 91220 Total		495 Green Dolphin		17.00	1,191.91	1,152.46	129.02	0.00	1.00	2,473.40
	92294	☐ Concrete (Catch Basins) ☐		04/01/2025	3.25	236.09	0.00	12.98	0.00		249.07
	92294	☐ Concrete (Catch Basins) ☐		04/07/2025	10.00	686.80	0.00	93.98	0.00		780.78
	92294	☐ Concrete (Catch Basins) ☐		04/09/2025	8.00	541.12	0.00	89.24	0.00		630.36
	92294	☐ Concrete (Catch Basins) ☐		04/11/2025	0.00	0.00	777.21	0.00	0.00		777.21
	92294	☐ Concrete (Catch Basins) ☐		04/24/2025	0.00	0.00	375.25	0.00	0.00		375.25
	Work Order 92294 Total		490 GREEN DOLPHIN DR S, Charlotte, FL, 33946		21.25	1,464.01	1,152.46	196.19	0.00	1.00	2,812.67
		☐ Concrete (Catch Basins) ☐ Total			85.75	5,925.01	5,430.07	544.30	0.00	4.00	11,899.41
	74082	Contracted - Landscaping		05/29/2025	0.00	0.00	0.00	0.00	2,460.00		2,460.00
	74082	Contracted - Landscaping		04/01/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/02/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/03/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/04/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/08/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/09/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/10/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/11/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/15/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/16/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/17/2025	0.25	21.60	0.00	1.04	0.00		22.64

Monthly Funding Report**START
DATE:**

04/01/2025

END DATE:

06/30/2025

Page 3 of 18**Placida Area Street and Drainage Unit**

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	74082	Contracted - Landscaping		04/18/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/22/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/23/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/24/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/25/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/29/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		04/30/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/06/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/07/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/08/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/09/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/13/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/14/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/15/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/16/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/20/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/21/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/29/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		05/30/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		06/03/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		06/04/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		06/05/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		06/06/2025	0.25	21.60	0.00	1.04	0.00		22.64

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 4 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accompl	Total Cost
	74082	Contracted - Landscaping		06/10/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		06/11/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		06/12/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		06/13/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		06/17/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		06/19/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74082	Contracted - Landscaping		06/20/2025	0.25	21.60	0.00	0.00	0.00		21.60
Contract Inspection Total					10.25	885.70	0.00	41.60	0.00		927.20
Work Order 74082 Total		West County Landscape Maintenance			10.25	885.70	0.00	41.60	2,460.00	0.00	3,387.20
#24-030 Landscape Maintenance ROW - West County											
Contracted - Landscaping Total					10.25	885.70	0.00	41.60	2,460.00	0.00	3,387.20
	82743	Contracted Pipe Lining		05/22/2025	0.50	43.21	0.00	0.00	0.00		43.21
	82743	Contracted Pipe Lining		05/27/2025	0.50	43.21	0.00	0.00	0.00		43.21
Contract Management Total					1.00	86.41	0.00	0.00	0.00		86.42
Work Order 82743 Total		300 CORAL CREEK DR			1.00	86.41	0.00	0.00	0.00	0.00	86.42
	82748	Contracted Pipe Lining		05/21/2025	0.50	43.21	0.00	2.08	0.00		45.29
Contract Inspection Total					0.50	43.21	0.00	2.08	0.00		45.29
Work Order 82748 Total		114 WESTWIND DR			0.50	43.21	0.00	2.08	0.00	0.00	45.29
	82755	Contracted Pipe Lining		05/21/2025	1.25	108.01	0.00	5.20	0.00		113.21
	82755	Contracted Pipe Lining		06/18/2025	0.75	64.81	0.00	3.12	0.00		67.93

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 5 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
				Contract Inspection Total	2.00	172.82	0.00	8.32	0.00		181.14
	82755	Contracted Pipe Lining		05/22/2025	0.50	43.21	0.00	0.00	0.00		43.21
	82755	Contracted Pipe Lining		06/23/2025	0.50	43.21	0.00	0.00	0.00		43.21
				Contract Management Total	1.00	86.41	0.00	0.00	0.00		86.42
	Work Order 82755 Total		3120 GASPARILLA PINES BLVD		3.00	259.23	0.00	8.32	0.00	0.00	267.56
#22-547 FY23 Stormwater Collection System Rehab											
		Contracted Pipe Lining Total			4.50	388.85	0.00	10.40	0.00	0.00	399.27
	75820	Contracted Work		04/30/2025	0.50	43.21	0.00	2.08	0.00		45.29
	75820	Contracted Work		05/28/2025	0.25	21.60	0.00	1.04	0.00		22.64
				Contract Inspection Total	0.75	64.81	0.00	3.12	0.00		67.93
	75820	Contracted Work		04/03/2025	0.00	0.00	0.00	0.00	1,127.10		1,127.10
	75820	Contracted Work		05/06/2025	0.00	0.00	0.00	0.00	1,127.10		1,127.10
	Work Order 75820 Total		West County Safety Mowing and Litter Removal		0.75	64.81	0.00	3.12	2,254.20	0.00	2,322.13
#22-530 Safety Mowing - West County											
	101441	Contracted Work		04/16/2025	0.25	21.60	0.00	0.00	0.00		21.60
	101441	Contracted Work		06/05/2025	0.50	43.21	0.00	0.00	0.00		43.21
				Contract Management Total	0.75	64.81	0.00	0.00	0.00		64.81
	Work Order 101441 Total		500 GREEN DOLPHIN DR S, PLACIDA, FL, 33946		0.75	64.81	0.00	0.00	0.00	0.00	64.81
#23-603 Concrete Flatwork											
	109653	Contracted Work		04/16/2025	0.25	21.60	0.00	0.00	0.00		21.60
	109653	Contracted Work		06/05/2025	0.50	43.21	0.00	0.00	0.00		43.21

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 6 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Contract Management Total					0.75	64.81	0.00	0.00	0.00		64.81
Work Order 109653 Total					0.75	64.81	0.00	0.00	0.00	0.00	64.81
#23-603 Concrete Flatwork											
Contracted Work Total					2.25	194.42	0.00	3.12	2,254.20	0.00	2,451.75
101897		Contracted Work - Inspection		04/17/2025	3.25	246.15	0.00	13.52	0.00		259.68
Work Order 101897 Total					3.25	246.15	0.00	13.52	0.00	3.25	259.68
#22-530 Safety Mowing - West County											
107099		Contracted Work - Inspection		05/16/2025	3.00	227.22	0.00	12.48	0.00		239.70
Work Order 107099 Total					3.00	227.22	0.00	12.48	0.00	3.00	239.70
#22-530 Safety Mowing - West County											
111909		Contracted Work - Inspection		06/18/2025	2.25	170.42	0.00	9.36	0.00		179.78
Work Order 111909 Total					2.25	170.42	0.00	9.36	0.00	2.25	179.78
#22-530 Safety Mowing - West County											
Contracted Work - Inspection Total					8.50	643.79	0.00	35.36	0.00	8.50	679.16
71039		Drainage Maintenance - Swale Grading		06/19/2025	6.00	415.24	0.00	9.50	0.00		424.74
Work Order 71039 Total					6.00	415.24	0.00	9.50	0.00	0.00	424.74
Drainage Maintenance - Swale Grading Total					6.00	415.24	0.00	9.50	0.00	0.00	424.74
98357		GIS Update		04/17/2025	0.15	6.84	0.00	0.00	0.00		6.84
Work Order 98357 Total					0.15	6.84	0.00	0.00	0.00	1.00	6.84

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 7 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	99979	GIS Update		04/15/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 99979 Total				0.50	36.95	0.00	0.00	0.00	2.00	36.95
	99982	GIS Update		04/15/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 99982 Total				0.50	36.95	0.00	0.00	0.00	2.00	36.95
	107887	GIS Update		05/23/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 107887 Total				0.25	18.48	0.00	0.00	0.00	2.00	18.48
	109229	GIS Update		06/03/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 109229 Total				0.25	18.48	0.00	0.00	0.00	1.00	18.48
	109723	GIS Update		06/06/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 109723 Total				0.50	36.95	0.00	0.00	0.00	4.00	36.95
	GIS Update Total				2.15	154.64	0.00	0.00	0.00	12.00	154.65
	65516	Investigation		04/17/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 65516 Total				1.50	113.61	0.00	6.24	0.00	1.00	119.85
	66184	Investigation		04/23/2025	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 66184 Total				1.00	75.74	0.00	4.16	0.00	1.00	79.90

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 8 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	67017	Investigation		04/17/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 67017 Total		420 GREEN DOLPHIN DR S, PLACIDA, FL, 33946		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	71499	Investigation		05/22/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 71499 Total		60 GREEN DOLPHIN DR N, PLACIDA, FL, 33946		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	71658	Investigation		05/20/2025	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 71658 Total		4608 POMPANO ST, PLACIDA, FL, 33946		1.00	75.74	0.00	4.16	0.00	1.00	79.90
	72070	Investigation		05/20/2025	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 72070 Total		POMPANO ST & BARRACUDA DR, PLACIDA, FL, 33946		1.00	75.74	0.00	4.16	0.00	1.00	79.90
	72085	Investigation		05/23/2025	0.50	37.87	0.00	2.08	0.00		39.95
	Work Order 72085 Total		422002306009, 440 SPANIARDS RD, PLACIDA, FL		0.50	37.87	0.00	2.08	0.00	1.00	39.95
	72470	Investigation		06/03/2025	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 72470 Total		4704 POMPANO ST, PLACIDA, FL, 33946		1.00	75.74	0.00	4.16	0.00	1.00	79.90
	75818	Investigation		05/21/2025	1.25	86.17	0.00	5.20	0.00		91.38
	Work Order 75818 Total		9048 BANTRY BAY BLVD, ENGLEWOOD, FL, 34224		1.25	86.17	0.00	5.20	0.00	1.00	91.38
	104856	Investigation		06/03/2025	1.00	75.74	0.00	4.16	0.00		79.90

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 9 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 104856 Total		412034477015, 23 ARLINGTON DR, PLACIDA, FL		1.00	75.74	0.00	4.16	0.00	1.00	79.90
	105126	Investigation		05/21/2025	0.25	17.24	0.00	1.04	0.00		18.28
	Work Order 105126 Total		412033228004, 2255 WILLIAMSBURG WAY, ENGLEWOOD, FL		0.25	17.24	0.00	1.04	0.00	1.00	18.28
	106121	Investigation		05/14/2025	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 106121 Total		10483 Sherman St		1.00	75.74	0.00	4.16	0.00	1.00	79.90
	106184	Investigation		05/14/2025	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 106184 Total		422003278001, 235 CAPSTAN DR, PLACIDA, FL		1.00	75.74	0.00	4.16	0.00	1.00	79.90
	Investigation Total				13.50	1,012.29	0.00	56.16	0.00	13.00	1,068.46
	72710	MSBU Administrative Work		04/01/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72710	MSBU Administrative Work		04/03/2025	2.00	147.80	0.00	0.00	0.00		147.80
	72710	MSBU Administrative Work		04/07/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72710	MSBU Administrative Work		04/08/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72710	MSBU Administrative Work		04/09/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72710	MSBU Administrative Work		04/10/2025	1.50	110.85	0.00	0.00	0.00		110.85
	72710	MSBU Administrative Work		04/15/2025	2.00	147.80	0.00	0.00	0.00		147.80
	72710	MSBU Administrative Work		04/16/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72710	MSBU Administrative Work		04/23/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72710	MSBU Administrative Work		04/25/2025	1.50	110.85	0.00	0.00	0.00		110.85

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 10 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	72710	MSBU Administrative Work		04/29/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72710	MSBU Administrative Work		05/01/2025	0.75	55.43	0.00	0.00	0.00		55.43
	72710	MSBU Administrative Work		05/06/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72710	MSBU Administrative Work		05/07/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72710	MSBU Administrative Work		05/09/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72710	MSBU Administrative Work		05/20/2025	1.50	110.85	0.00	0.00	0.00		110.85
	72710	MSBU Administrative Work		05/21/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72710	MSBU Administrative Work		05/22/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72710	MSBU Administrative Work		05/23/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72710	MSBU Administrative Work		05/28/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72710	MSBU Administrative Work		06/04/2025	0.25	18.48	0.00	0.00	0.00		18.48
	72710	MSBU Administrative Work		06/10/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72710	MSBU Administrative Work		06/13/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72710	MSBU Administrative Work		06/25/2025	2.25	166.28	0.00	0.00	0.00		166.28
	72710	MSBU Administrative Work		06/27/2025	1.00	73.90	0.00	0.00	0.00		73.90
		Administrative Time Total			25.75	1,902.93	0.00	0.00	0.00		1,902.94
	72710	MSBU Administrative Work		04/16/2025	2.00	147.80	0.00	0.00	0.00		147.80
	72710	MSBU Administrative Work		04/29/2025	5.00	369.50	0.00	0.00	0.00		369.50
		MSBU Meeting Total			7.00	517.30	0.00	0.00	0.00		517.30
	72710	MSBU Administrative Work		04/16/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72710	MSBU Administrative Work		04/29/2025	1.00	73.90	0.00	0.00	0.00		73.90
		MSBU Minutes Total			2.00	147.80	0.00	0.00	0.00		147.80

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 11 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Work Order 72710 Total					34.75	2,568.03	0.00	0.00	0.00	0.00	2,568.04
MSBU Administrative Work Total					34.75	2,568.03	0.00	0.00	0.00	0.00	2,568.04
98586		Open Road Cut Road Repair		04/08/2025	41.00	2,826.99	0.00	400.46	0.00		3,227.45
98586		Open Road Cut Road Repair		04/09/2025	0.00	0.00	375.36	0.00	0.00		375.36
Work Order 98586 Total		500 GREEN DOLPHIN DR S, Charlotte, FL, 33946			41.00	2,826.99	375.36	400.46	0.00	4.08	3,602.81
Open Road Cut Road Repair Total					41.00	2,826.99	375.36	400.46	0.00	4.08	3,602.81
34419		Project Management		06/11/2025	0.75	64.81	0.00	3.12	0.00		67.93
Project Inspection Total					0.75	64.81	0.00	3.12	0.00		67.93
Work Order 34419 Total		Placida Sweeping			0.75	64.81	0.00	3.12	0.00	0.00	67.93
#24-206 Street Sweeping											
70597		Project Management		04/02/2025	2.00	172.82	0.00	8.32	0.00		181.14
70597		Project Management		04/15/2025	3.00	259.23	0.00	12.48	0.00		271.71
70597		Project Management		04/22/2025	3.00	259.23	0.00	12.48	0.00		271.71
70597		Project Management		05/14/2025	2.00	172.82	0.00	8.32	0.00		181.14
70597		Project Management		05/29/2025	3.00	259.23	0.00	12.48	0.00		271.71
Site Visits Total					13.00	1,123.33	0.00	54.08	0.00		1,177.41
70597		Project Management		06/24/2025	2.00	172.82	0.00	0.00	0.00		172.82
Work Order 70597 Total		Placida Area Paving Program			15.00	1,296.15	0.00	54.08	0.00	0.00	1,350.23
cmr2207 Placida Area Paving											
Project Management Total					15.75	1,360.95	0.00	57.20	0.00	0.00	1,418.16

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 12 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	101165	ROW Watering		04/15/2025	0.50	34.47	0.00	4.91	0.00		39.38
	101165	ROW Watering		04/16/2025	3.00	217.67	0.00	23.80	0.00		241.47
	101165	ROW Watering		04/17/2025	1.00	68.94	0.00	9.82	0.00		78.76
	101165	ROW Watering		04/22/2025	1.00	68.94	0.00	4.91	0.00		73.85
	101165	ROW Watering		04/23/2025	1.00	68.94	0.00	4.91	0.00		73.85
	101165	ROW Watering		04/25/2025	1.00	68.94	0.00	4.91	0.00		73.85
	101165	ROW Watering		05/06/2025	2.00	133.72	0.00	9.82	0.00		143.54
	Work Order 101165 Total		500 GREEN DOLPHIN DR S, Charlotte, FL, 33946		9.50	661.62	0.00	63.08	0.00	11,500.00	724.70
	ROW Watering Total				9.50	661.62	0.00	63.08	0.00	11,500.00	724.70
	109867	Sign Fabrication		06/06/2025	0.50	36.08	81.49	3.42	0.00		120.98
	Work Order 109867 Total		60 CAPE HAZE DR, Charlotte, FL, 33946		0.50	36.08	81.49	3.42	0.00	2.00	120.98
	Sign Fabrication Total				0.50	36.08	81.49	3.42	0.00	2.00	120.98
	104632	Sign Inspection		05/02/2025	7.25	469.66	0.00	37.63	0.00		507.28
	104632	Sign Inspection		05/08/2025	6.75	437.27	0.00	35.03	0.00		472.30
	104632	Sign Inspection		05/20/2025	7.00	462.88	0.00	18.17	0.00		481.04
	104632	Sign Inspection		05/22/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 104632 Total		12 LEEWARD DR, PLACIDA, CHARL, FL, 33946		21.25	1,385.99	0.00	90.83	0.00	1,510.00	1,476.82
	Sign Inspection Total				21.25	1,385.99	0.00	90.83	0.00	1,510.00	1,476.82

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 13 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	98908	Sign Installation	28 WINDWARD RD, Charlotte, FL, 33946	04/10/2025	2.50	165.31	0.00	6.49	0.00		171.80
	98908	Sign Installation		05/05/2025	0.00	0.00	18.30	0.00	0.00		18.30
	Work Order 98908 Total				2.50	165.31	18.30	6.49	0.00	2.00	190.10
	109768	Sign Installation	0 GASPARILLA RD, PORT CHARLOTTE, CHARL, FL, 33981	06/06/2025	5.00	330.63	103.65	12.98	0.00		447.25
	109768	Sign Installation		06/26/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 109768 Total				5.25	346.82	103.65	12.98	0.00	4.00	463.45
	Sign Installation Total				7.75	512.13	121.95	19.46	0.00	6.00	653.55
	104543	Sign Maintenance	10411 CORAL LANDINGS LN, PLACIDA, CHARL, FL, 33946	05/02/2025	1.00	64.78	84.35	5.19	0.00		154.32
	104543	Sign Maintenance		05/05/2025	0.25	16.19	0.00	0.00	0.00		16.20
	Work Order 104543 Total				1.25	80.97	84.35	5.19	0.00	3.00	170.52
	104620	Sign Maintenance	0 GASPARILLA PINES BLVD, ENGLEWOOD, CHARL, FL, 34224	05/02/2025	0.50	32.39	23.97	2.60	0.00		58.96
	104620	Sign Maintenance		05/05/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 104620 Total				0.75	48.59	23.97	2.60	0.00	1.00	75.16
	105518	Sign Maintenance	79, ENGLEWOOD, FL	05/08/2025	1.25	80.98	140.59	6.49	0.00		228.05
	105518	Sign Maintenance		05/09/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 105518 Total				1.50	97.17	140.59	6.49	0.00	5.00	244.25
	105542	Sign Maintenance		05/08/2025	0.50	32.39	23.97	2.60	0.00		58.96

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 14 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	105542	Sign Maintenance	9122 KESTRAL CIR, Charlotte, FL, 34224	05/09/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 105542 Total				0.75	48.59	23.97	2.60	0.00	1.00	75.16
	105591	Sign Maintenance	30 CAPE HAZE DR, Charlotte, FL, 33946	05/08/2025	0.50	32.39	0.00	2.60	0.00		34.99
	105591	Sign Maintenance			0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 105591 Total				0.75	48.59	0.00	2.60	0.00	1.00	51.19
	107303	Sign Maintenance	4687 ARLINGTON DR, CHARLOTTE COUNTY, FL, 33946	05/20/2025	0.50	33.06	47.43	1.30	0.00		81.79
	107303	Sign Maintenance			0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 107303 Total				0.75	49.26	47.43	1.30	0.00	1.00	97.99
	107312	Sign Maintenance	9120 EVELYN RD, Charlotte, FL, 34224	05/20/2025	0.50	33.06	0.00	1.30	0.00		34.36
	107312	Sign Maintenance			0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 107312 Total				0.75	49.26	0.00	1.30	0.00	2.00	50.56
	107314	Sign Maintenance	9120 EVELYN RD, Charlotte, FL, 34224	05/20/2025	1.00	66.13	0.00	2.60	0.00		68.72
	107314	Sign Maintenance			0.25	16.20	0.00	0.00	0.00		16.20
	107314	Sign Maintenance			0.00	0.00	55.90	0.00	0.00		55.90
	107314	Sign Maintenance			0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 107314 Total				1.50	98.52	55.90	2.60	0.00	2.00	157.02
	107332	Sign Maintenance		05/20/2025	1.00	66.13	55.90	2.60	0.00		124.62
	107332	Sign Maintenance			0.25	16.20	0.00	0.00	0.00		16.20

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 15 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 107332 Total		9121 BANTRY BAY BLVD, Charlotte, FL, 34224		1.25	82.32	55.90	2.60	0.00	2.00	140.82
	107337	Sign Maintenance		05/20/2025	0.50	33.06	47.24	1.30	0.00		81.60
	107337	Sign Maintenance		05/22/2025	0.25	16.20	0.00	0.00	0.00		16.20
	107337	Sign Maintenance		05/23/2025	0.25	16.20	0.00	0.00	0.00		16.20
	107337	Sign Maintenance		05/27/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 107337 Total		10500 RAYMOND ST, Charlotte, FL, 34224		1.25	81.65	47.24	1.30	0.00	1.00	130.20
	107344	Sign Maintenance		05/20/2025	1.00	66.13	18.30	2.60	0.00		87.02
	107344	Sign Maintenance		05/22/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 107344 Total		2066 PANAMA BLVD, Charlotte, FL, 34224		1.25	82.32	18.30	2.60	0.00	2.00	103.22
	107566	Sign Maintenance		05/21/2025	0.50	33.06	22.29	1.30	0.00		56.65
	107566	Sign Maintenance		05/22/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 107566 Total		200 SPANIARDS RD, Charlotte, FL, 33946		0.75	49.26	22.29	1.30	0.00	1.00	72.85
	Sign Maintenance Total				12.50	816.47	519.96	32.44	0.00	22.00	1,368.94
	85577	Small Pipe Install (Pipes 31" And Under)		04/23/2025	0.00	0.00	4,327.70	0.00	0.00		4,327.70
	Work Order 85577 Total		480 GREEN DOLPHIN DR S, Charlotte, FL, 33946		0.00	0.00	4,327.70	0.00	0.00	40.00	4,327.70
	86343	Small Pipe Install (Pipes 31" And Under)		04/08/2025	5.00	344.70	0.00	30.95	0.00		375.65
	86343	Small Pipe Install (Pipes 31" And Under)		04/16/2025	0.00	0.00	1,850.00	0.00	0.00		1,850.00

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 16 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	86343	Small Pipe Install (Pipes 31" And Under)		04/23/2025	0.00	0.00	11,523.21	0.00	0.00		11,523.21
	Work Order 86343 Total		490 GREEN DOLPHIN DR S, PLACIDA, FL, 33946		5.00	344.70	13,373.21	30.95	0.00	112.00	13,748.86
	91189	Small Pipe Install (Pipes 31" And Under)		04/23/2025	0.00	0.00	3,474.13	0.00	0.00		3,474.13
	Work Order 91189 Total		Lookout Aly and Binnacle Bnd		0.00	0.00	3,474.13	0.00	0.00	32.00	3,474.13
	92109	Small Pipe Install (Pipes 31" And Under)		04/23/2025	0.00	0.00	4,754.49	0.00	0.00		4,754.49
	Work Order 92109 Total		490 GREEN DOLPHIN DR S, Charlotte, FL, 33946		0.00	0.00	4,754.49	0.00	0.00	44.00	4,754.49
	Small Pipe Install (Pipes 31" And Under) Total				5.00	344.70	25,929.53	30.95	0.00	228.00	26,305.18
	101189	Support (Post) Maintenance		04/15/2025	4.00	267.44	92.66	10.38	0.00		370.48
	Work Order 101189 Total		35 WINDWARD RD, 07, MILLBURY, MA		4.00	267.44	92.66	10.38	0.00	3.00	370.48
	105537	Support (Post) Maintenance		05/08/2025	0.50	32.39	0.00	2.60	0.00		34.99
	105537	Support (Post) Maintenance		05/09/2025	0.25	16.20	0.00	0.00	0.00		16.20
	105537	Support (Post) Maintenance		05/13/2025	0.25	16.20	5.50	0.00	0.00		21.69
	Work Order 105537 Total		0 GASPARILLA PINES BLVD, ENGLEWOOD, CHARL, FL, 34224		1.00	64.78	5.50	2.60	0.00	1.00	72.88
	107557	Support (Post) Maintenance		05/21/2025	6.00	396.75	256.37	15.57	0.00		668.69
	107557	Support (Post) Maintenance		05/22/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 107557 Total		60 CAPE HAZE DR, Charlotte, FL, 33946		6.25	412.95	256.37	15.57	0.00	8.00	684.89

Monthly Funding Report

START
DATE:

04/01/2025

END DATE:

06/30/2025

Page 17 of 18

Placida Area Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	112272	Support (Post) Maintenance		06/20/2025	2.00	132.25	105.84	5.19	0.00		243.28
	112272	Support (Post) Maintenance		06/23/2025	0.50	32.39	21.14	2.60	0.00		56.13
	112272	Support (Post) Maintenance		06/30/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 112272 Total		3329 GOLDFINCH TER, Charlotte, FL, 34224		2.75	180.84	126.98	7.79	0.00	4.00	315.61
	112706	Support (Post) Maintenance		06/24/2025	1.25	80.98	51.70	6.49	0.00		139.16
	112706	Support (Post) Maintenance		06/30/2025	0.25	16.20	0.00	0.00	0.00		16.20
	Work Order 112706 Total		585 CORAL CREEK DR, Charlotte, FL, 33946		1.50	97.17	51.70	6.49	0.00	5.00	155.36
	Support (Post) Maintenance Total				15.50	1,023.17	533.20	42.82	0.00	21.00	1,599.22
	69051	Vacuum Culvert Cleaning		04/30/2025	11.00	773.19	0.00	233.56	0.00		1,006.75
	Work Order 69051 Total		6796 GASPARILLA PINES BLVD, ENGLEWOOD, FL, 34224		11.00	773.19	0.00	233.56	0.00	3.00	1,006.75
	109629	Vacuum Culvert Cleaning		06/13/2025	8.00	571.36	0.00	183.52	0.00		754.88
	Work Order 109629 Total		412027103024, 9032 BANTRY BAY BLVD, ENGLEWOOD, FL		8.00	571.36	0.00	183.52	0.00	5.00	754.88
	Vacuum Culvert Cleaning Total				19.00	1,344.55	0.00	417.08	0.00	8.00	1,761.63
	Placida Area Street and Drainage Unit Total				325.40	23,169.21	32,991.56	1,907.27	4,714.20		62,782.36

Monthly Funding Report

START DATE: 04/01/2025 END DATE: 06/30/2025

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Grand totals for all MSBUs reported					325.40	23,169.21	32,991.56	1,907.27	4,714.20		62,782.36