

Rotonda West Street and Drainage MSBU

Fund Financial Report
Oct. 1, 2024 - Mar. 31, 2025

	Actual FY2024	Adopted Budget FY2025	Amended Budget FY2025	YTD Actual FY2025	Encumbered FY2025	Balance FY2025
Beginning Balance	\$12,295,390	\$13,885,630	\$13,885,630	\$14,210,053		
Revenues						
Assessments & Earnings	4,604,472	3,792,077		3,554,938		
Grant & Subsidy Revenue	-	-		-		
Loans & Borrowing	-	17,677,000		-		
Total Revenue	\$4,604,472	\$21,469,077	\$21,469,077	\$3,554,938		
Expenditures						
Contract Services	45,269	17,748	-	13,711	11,618	(7,581)
Pipe Lining	418,551	350,000	-	168,993	7,315	173,692
ROW Maintenance	28,175	29,892	-	11,168	23,190	(4,465)
ROW Reclamation	-	-	-	-	-	-
Speciality Mowing	89,254	125,746	-	45,200	83,200	(2,654)
Public Works Services	181,960	1,046,899	-	90,713	-	956,186
Internal Charges	12,671	19,031	-	19,031	-	-
Purchased Services	48,051	88,492	-	71,734	-	16,758
Materials and Supplies	-	-	-	-	-	-
Capital Outlay	-	-	-	-	-	-
Debt Services	-	883,840	-	-	-	883,840
Project Costs						
Rotonda West Bridge Rehab	1,865,878	8,862,638	-	48,135	2,612,510	6,201,993
Paving Program FY25	-	16,840,200	426,632	10,684	16,936,632	319,516
Total Expenditures	\$2,689,809	\$28,264,486	28,691,118	\$479,368	\$19,674,465	\$8,537,285
Reserves (Ending Fund Balance)	\$14,210,053	\$7,090,221	\$6,663,589	\$17,285,623		
Reserve %	84.1%	20.1%	18.8%	97.3%		

*Budget Amendment to add addtl funds for paving

Date Prepared: 5/9/2025

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 1 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	72256	Asphalt Maintenance		03/10/2025	0.50	39.90	0.00	0.00	0.00		39.90
	Work Order 72256 Total		552 Boundary Blvd		0.50	39.90	0.00	0.00	0.00	0.05	39.90
	79376	Asphalt Maintenance		01/07/2025	0.00	0.00	0.00	0.00	870.08		870.08
	Work Order 79376 Total		153 ANNAPOLIS LN, ROTONDA WEST, FL, 33947		0.00	0.00	0.00	0.00	870.08	0.35	870.08
	82209	Asphalt Maintenance		01/09/2025	8.00	534.88	46.00	59.24	0.00		640.12
	Work Order 82209 Total		93 SPORTSMAN RD, ROTONDA WEST, FL, 33947		8.00	534.88	46.00	59.24	0.00	0.50	640.12
	86616	Asphalt Maintenance		01/22/2025	5.00	334.30	0.00	37.03	0.00		371.33
	86616	Asphalt Maintenance		01/23/2025	0.00	0.00	32.20	0.00	0.00		32.20
	Work Order 86616 Total		613 Rotonda Cir		5.00	334.30	32.20	37.03	0.00	0.35	403.53
	92047	Asphalt Maintenance		02/25/2025	5.00	334.30	0.00	37.03	0.00		371.33
	92047	Asphalt Maintenance		02/26/2025	0.00	0.00	23.00	0.00	0.00		23.00
	Work Order 92047 Total		165 BOUNDARY BLVD, Charlotte, FL, 33947		5.00	334.30	23.00	37.03	0.00	0.25	394.33
	93993	Asphalt Maintenance		03/11/2025	5.00	334.30	0.00	37.03	0.00		371.33
	93993	Asphalt Maintenance		03/12/2025	0.00	0.00	49.68	0.00	0.00		49.68
	Work Order 93993 Total		MEDALIST RD & ROTONDA CIR, ROTONDA WEST, FL, 33947		5.00	334.30	49.68	37.03	0.00	0.54	421.01
	94059	Asphalt Maintenance		03/11/2025	5.00	334.30	0.00	37.03	0.00		371.33

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 2 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accompl	Total Cost
	94059	Asphalt Maintenance		03/12/2025	0.00	0.00	23.00	0.00	0.00		23.00
	Work Order 94059 Total		242 ROTONDA CIR, ROTONDA WEST, FL, 33947		5.00	334.30	23.00	37.03	0.00	0.25	394.33
	95892	Asphalt Maintenance		03/26/2025	10.50	729.30	0.00	76.13	0.00		805.43
	95892	Asphalt Maintenance		03/27/2025	0.00	0.00	48.76	0.00	0.00		48.76
	Work Order 95892 Total		MEDALIST RD & ROTONDA CIR, ROTONDA WEST, FL, 33947		10.50	729.30	48.76	76.13	0.00	0.53	854.19
	Asphalt Maintenance Total				39.00	2,641.27	222.64	283.47	870.08	2.82	4,017.49
	63224	Brush Cutting		01/28/2025	9.00	615.26	0.00	76.87	0.00		692.13
	Work Order 63224 Total		263 WEST PINE VALLEY LN, ROTONDA WEST, FL, 33947		9.00	615.26	0.00	76.87	0.00	50.00	692.13
	77404	Brush Cutting		01/28/2025	15.00	1,013.82	0.00	118.44	0.00		1,132.26
	Work Order 77404 Total		31 PINEHURST PL, ROTONDA WEST, FL, 33947		15.00	1,013.82	0.00	118.44	0.00	100.00	1,132.26
	Brush Cutting Total				24.00	1,629.08	0.00	195.31	0.00	150.00	1,824.39
	87618	Concrete (Driveways)		01/27/2025	3.00	202.92	0.00	7.79	0.00		210.71
	87618	Concrete (Driveways)		01/28/2025	6.00	405.84	0.00	15.57	0.00		421.41
	87618	Concrete (Driveways)		01/29/2025	0.00	0.00	25.90	0.00	0.00		25.90
	Work Order 87618 Total		1132 ROTONDA CIR, Charlotte, FL, 33947		9.00	608.76	25.90	23.36	0.00	20.00	658.02
	Concrete (Driveways) Total				9.00	608.76	25.90	23.36	0.00	20.00	658.02

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 3 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	63501	Concrete Catch Basin Repair		03/18/2025	42.00	2,906.78	1,000.83	256.52	0.00		4,164.13
	Work Order 63501 Total		412023228004, 147 MARINER LN, ROTONDA WEST, FL		42.00	2,906.78	1,000.83	256.52	0.00	1.00	4,164.13
	90005	Concrete Catch Basin Repair		02/11/2025	8.25	573.07	0.00	29.14	0.00		602.21
	Work Order 90005 Total		538 BOUNDARY BLVD, ROTONDA WEST, FL, 33947		8.25	573.07	0.00	29.14	0.00	0.00	602.21
	Concrete Catch Basin Repair Total				50.25	3,479.85	1,000.83	285.66	0.00	1.00	4,766.34
	65676	Contracted - Concrete (Driveways)		01/15/2025	0.00	0.00	0.00	0.00	8,400.00		8,400.00
	65676	Contracted - Concrete (Driveways)		01/14/2025	0.50	43.21	0.00	0.00	0.00		43.21
	Contract Management Total				0.50	43.21	0.00	0.00	0.00		43.21
	Work Order 65676 Total		186 MARKER RD, FL, 33947		0.50	43.21	0.00	0.00	8,400.00	400.00	8,443.21
#23-603 Concrete Flatwork											
	Contracted - Concrete (Driveways) Total				0.50	43.21	0.00	0.00	8,400.00	400.00	8,443.21
	48400	Contracted - Landscaping		01/14/2025	0.00	0.00	0.00	0.00	19,324.00		19,324.00
	48400	Contracted - Landscaping		01/24/2025	0.00	0.00	0.00	0.00	8,644.00		8,644.00
	Work Order 48400 Total		West County Landscape Maintenance		0.00	0.00	0.00	0.00	27,968.00	1,272.00	27,968.00
#24-030 Landscape Maintenance ROW - West County											
	74083	Contracted - Landscaping		03/12/2025	0.00	0.00	0.00	0.00	12,328.00		12,328.00
	74083	Contracted - Landscaping		01/08/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		01/09/2025	0.75	64.81	0.00	3.12	0.00		67.93
	74083	Contracted - Landscaping		01/10/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		01/14/2025	0.50	43.21	0.00	2.08	0.00		45.29

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 4 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	74083	Contracted - Landscaping		01/15/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		01/16/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		01/17/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		01/22/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		01/28/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		01/29/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		01/30/2025	0.50	43.21	0.00	2.08	0.00		45.29
	74083	Contracted - Landscaping		02/05/2025	0.00	0.00	0.00	0.78	0.00		0.78
	74083	Contracted - Landscaping		02/06/2025	0.25	21.60	0.00	2.57	0.00		24.17
	74083	Contracted - Landscaping		02/07/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		02/11/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		02/12/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		02/13/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		02/14/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		02/19/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		02/20/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		02/21/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		02/26/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		02/27/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		02/28/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/04/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/05/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/06/2025	0.25	21.60	0.00	1.04	0.00		22.64

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 5 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	74083	Contracted - Landscaping		03/07/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/11/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/12/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/13/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/14/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/18/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/19/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/20/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/21/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/25/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/26/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/27/2025	0.25	21.60	0.00	1.04	0.00		22.64
	74083	Contracted - Landscaping		03/28/2025	0.25	21.60	0.00	1.04	0.00		22.64
		Contract Inspection Total			10.75	928.91	0.00	47.03	0.00		975.86
	74083	Contracted - Landscaping		01/29/2025	0.50	43.21	0.00	0.00	0.00		43.21
		Contract Management Total			0.50	43.21	0.00	0.00	0.00		43.21
	Work Order 74083 Total		West County Landscape Maintenance		11.25	972.11	0.00	47.03	12,328.00	0.00	13,347.07
#24-030 Landscape Maintenance ROW - West County											
		Contracted - Landscaping Total			11.25	972.11	0.00	47.03	40,296.00	1,272.00	41,315.07
	17238	Contracted Pipe Lining		02/19/2025	0.00	0.00	0.00	0.00	168,993.00		168,993.00
	17238	Contracted Pipe Lining		01/06/2025	1.00	86.41	0.00	4.16	0.00		90.57
	17238	Contracted Pipe Lining		01/07/2025	1.00	86.41	0.00	4.16	0.00		90.57

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 6 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost	
	17238	Contracted Pipe Lining		01/13/2025	1.00	86.41	0.00	4.16	0.00		90.57	
	17238	Contracted Pipe Lining		01/14/2025	1.00	86.41	0.00	4.16	0.00		90.57	
	17238	Contracted Pipe Lining		01/16/2025	0.75	64.81	0.00	3.12	0.00		67.93	
	17238	Contracted Pipe Lining		01/23/2025	1.00	86.41	0.00	0.00	0.00		86.41	
	17238	Contracted Pipe Lining		01/27/2025	1.00	86.41	0.00	4.16	0.00		90.57	
	17238	Contracted Pipe Lining		01/28/2025	0.75	64.81	0.00	3.12	0.00		67.93	
	17238	Contracted Pipe Lining		02/03/2025	1.00	86.41	0.00	4.16	0.00		90.57	
		Contract Inspection Total				8.50	734.49	0.00	31.20	0.00	765.69	
	17238	Contracted Pipe Lining		01/22/2025	1.00	86.41	0.00	0.00	0.00		86.41	
	17238	Contracted Pipe Lining		02/19/2025	0.75	64.81	0.00	0.00	0.00		64.81	
		Contract Management Total				1.75	151.22	0.00	0.00	0.00	151.22	
	Work Order 17238 Total		PINEHURST RD & PARADE CIR, ROTONDA WEST, FL, 33947		10.25	885.70	0.00	31.20	168,993.00	391.00	169,909.91	
#22-547 FY23 Stormwater Collection System Rehab												
		Contracted Pipe Lining Total				10.25	885.70	0.00	31.20	168,993.00	391.00	169,909.91
	75832	Contracted Work		01/10/2025	0.00	0.00	0.00	0.00	1,384.30		1,384.30	
	75832	Contracted Work		02/11/2025	0.00	0.00	0.00	0.00	1,384.30		1,384.30	
	75832	Contracted Work		03/12/2025	0.00	0.00	0.00	0.00	1,384.30		1,384.30	
	75832	Contracted Work		01/09/2025	0.25	21.60	0.00	1.04	0.00		22.64	
	75832	Contracted Work		03/21/2025	0.25	21.60	0.00	1.04	0.00		22.64	
		Contract Inspection Total				0.50	43.21	0.00	2.08	0.00	45.28	
	Work Order 75832 Total		West County Safety Mowing and Litter Removal		0.50	43.21	0.00	2.08	4,152.90	0.00	4,198.18	

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 7 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accompl	Total Cost	
#22-530 Safety Mowing - West County												
		Contracted Work Total				0.50	43.21	0.00	2.08	4,152.90	0.00	4,198.18
	95962	Contracted Work - Inspection			03/21/2025	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 95962 Total		INDIANA RD, ROTONDA WEST, FL, 33947			1.00	75.74	0.00	4.16	0.00	1.00	79.90
#22-530 Safety Mowing - West County												
		Contracted Work - Inspection Total				1.00	75.74	0.00	4.16	0.00	1.00	79.90
	27601	Drainage Maintenance - Swale Grading			03/06/2025	3.00	207.62	0.00	4.75	0.00		212.37
	Work Order 27601 Total		4 PINE VALLEY PL, ROTONDA WEST, FL, 33947			3.00	207.62	0.00	4.75	0.00	0.00	212.37
	27623	Drainage Maintenance - Swale Grading			03/24/2025	3.00	207.62	0.00	4.75	0.00		212.37
	Work Order 27623 Total		61 PINEHURST PL, ROTONDA WEST, 33947			3.00	207.62	0.00	4.75	0.00	0.00	212.37
	31991	Drainage Maintenance - Swale Grading			03/10/2025	4.50	311.43	0.00	7.13	0.00		318.56
	Work Order 31991 Total		51 PAR VIEW TER, ROTONDA WEST, 33947			4.50	311.43	0.00	7.13	0.00	0.00	318.56
	33822	Drainage Maintenance - Swale Grading			03/24/2025	9.75	682.70	0.00	17.37	0.00		700.07
	Work Order 33822 Total		264 FAIRWAY RD, ROTONDA WEST, 33947			9.75	682.70	0.00	17.37	0.00	4,300.00	700.07
	37167	Drainage Maintenance - Swale Grading			03/27/2025	9.00	622.86	0.00	14.25	0.00		637.11
	Work Order 37167 Total		237 LONG MEADOW LN, FL, 33947			9.00	622.86	0.00	14.25	0.00	0.00	637.11

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 8 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	45404	Drainage Maintenance - Swale Grading		03/10/2025	6.50	455.13	0.00	9.50	0.00		464.64
	45404	Drainage Maintenance - Swale Grading		03/25/2025	32.00	2,222.53	0.00	339.88	0.00		2,562.41
	Work Order 45404 Total		26 BUNKER TER		38.50	2,677.66	0.00	349.38	0.00	1,550.00	3,027.05
	45409	Drainage Maintenance - Swale Grading		03/10/2025	6.50	455.13	0.00	9.50	0.00		464.64
	Work Order 45409 Total		29 BUNKER LN		6.50	455.13	0.00	9.50	0.00	0.00	464.64
	Drainage Maintenance - Swale Grading Total				74.25	5,165.03	0.00	407.12	0.00	5,850.00	5,572.17
	87250	GIS Update		01/24/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 87250 Total				0.50	36.95	0.00	0.00	0.00	2.00	36.95
	87330	GIS Update		01/24/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 87330 Total				0.50	36.95	0.00	0.00	0.00	3.00	36.95
	88413	GIS Update		01/31/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 88413 Total		3596 CAPE HAZE DR, ROTONDA WEST, FL, 33947		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	91140	GIS Update		02/19/2025	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 91140 Total		Pinehurst Rd x Parade Cir		0.50	36.95	0.00	0.00	0.00	4.00	36.95
#22-547 FY23 Stormwater Collection System Rehab											
	92551	GIS Update		03/05/2025	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 92551 Total		4 LONG MEADOW RD		0.25	18.48	0.00	0.00	0.00	1.00	18.48

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 9 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost	
	93426	GIS Update	288 BOUNDARY BLVD, ROTONDA WEST, FL, 33947	03/05/2025	0.25	18.48	0.00	0.00	0.00		18.48	
	Work Order 93426 Total				0.25	18.48	0.00	0.00	0.00	1.00	18.48	
	94733	GIS Update	134 BOUNDARY BLVD	03/18/2025	0.25	18.48	0.00	0.00	0.00		18.48	
	Work Order 94733 Total				0.25	18.48	0.00	0.00	0.00	1.00	18.48	
	94742	GIS Update	258 MARINER LN, Charlotte, FL, 33947	03/18/2025	0.25	18.48	0.00	0.00	0.00		18.48	
	Work Order 94742 Total				0.25	18.48	0.00	0.00	0.00	1.00	18.48	
		GIS Update Total			2.75	203.22	0.00	0.00	0.00	14.00	203.25	
	47227	Investigation	280 BOUNDARY BLVD, ROTONDA WEST, FL, 33947	02/10/2025	1.75	132.54	0.00	7.28	0.00		139.83	
	Work Order 47227 Total				1.75	132.54	0.00	7.28	0.00	2.00	139.83	
	66163	Investigation	268 ROTONDA CIR, ROTONDA WEST, FL, 33947	03/10/2025	0.25	18.94	0.00	0.00	0.00		18.94	
	66163	Investigation			03/17/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 66163 Total				1.75	132.55	0.00	6.24	0.00	1.00	138.79	
	66182	Investigation	76 LONG MEADOW PL, ROTONDA WEST, FL, 33947	03/10/2025	0.25	18.94	0.00	0.00	0.00		18.94	
	66182	Investigation			03/11/2025	1.25	94.68	0.00	5.20	0.00		99.88
	66182	Investigation			03/24/2025	0.50	37.87	0.00	0.00	0.00		37.87
	Work Order 66182 Total				2.00	151.48	0.00	5.20	0.00	0.00	156.69	

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 10 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	66307	Investigation		03/06/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 66307 Total		3550 HAITIAN RD, ROTONDA WEST, FL, 33947		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	66457	Investigation		03/10/2025	0.25	18.94	0.00	0.00	0.00		18.94
	66457	Investigation		03/17/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 66457 Total		33 CLUBHOUSE PL, ROTONDA WEST, FL, 33947		1.75	132.55	0.00	6.24	0.00	1.00	138.79
	85834	Investigation		01/14/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 85834 Total		84 OAKLAND HILLS PL, ROTONDA WEST, FL, 33947		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	87115	Investigation		01/24/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 87115 Total		159 FAIRWAY RD, ROTONDA WEST, FL, 33947		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	90136	Investigation		02/12/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 90136 Total		272 Long Meadow Lane		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	90840	Investigation		02/19/2025	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 90840 Total		180 CADDY RD, ROTONDA WEST, FL, 33947		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	90886	Investigation		03/21/2025	0.05	4.09	0.00	0.22	0.00		4.32
	Work Order 90886 Total		CAPE HAZE DR, ROTONDA WEST, FL, 33947		0.05	4.09	0.00	0.22	0.00	1.00	4.32

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 11 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	93133	Investigation		03/04/2025	1.25	94.68	0.00	5.20	0.00		99.88
	Work Order 93133 Total		428 BOUNDARY BLVD, FL, 33947		1.25	94.68	0.00	5.20	0.00	1.00	99.88
	Investigation Total				16.05	1,215.93	0.00	61.58	0.00	11.00	1,277.55
	94543	Large Pipe Install (Pipes 31" And Up)		03/13/2025	3.00	207.62	0.00	4.75	0.00		212.37
	Work Order 94543 Total		117 ROTONDA CIR		3.00	207.62	0.00	4.75	0.00	0.00	212.37
	Large Pipe Install (Pipes 31" And Up) Total				3.00	207.62	0.00	4.75	0.00	0.00	212.37
	88323	Major Outfall Maintenance - Menzi		01/30/2025	10.00	739.00	0.00	0.00	0.00		739.00
	88323	Major Outfall Maintenance - Menzi		01/31/2025	11.50	858.69	0.00	659.60	0.00		1,518.29
	88323	Major Outfall Maintenance - Menzi		02/04/2025	6.00	449.29	0.00	329.80	0.00		779.09
	88323	Major Outfall Maintenance - Menzi		02/05/2025	9.50	710.89	0.00	527.68	0.00		1,238.57
	88323	Major Outfall Maintenance - Menzi		02/06/2025	11.50	858.69	0.00	659.60	0.00		1,518.29
	88323	Major Outfall Maintenance - Menzi		02/07/2025	11.00	818.79	0.00	659.60	0.00		1,478.39
	88323	Major Outfall Maintenance - Menzi		02/10/2025	11.50	858.69	0.00	659.60	0.00		1,518.29
	88323	Major Outfall Maintenance - Menzi		02/11/2025	10.00	739.00	0.00	659.60	0.00		1,398.60
	88323	Major Outfall Maintenance - Menzi		02/12/2025	11.00	818.79	0.00	659.60	0.00		1,478.39
	88323	Major Outfall Maintenance - Menzi		02/13/2025	21.50	1,548.09	0.00	659.60	0.00		2,207.69
	Work Order 88323 Total		Indiana Rd and Arlington Dr		113.50	8,399.90	0.00	5,474.68	0.00	8,750.00	13,874.60
	90987	Major Outfall Maintenance - Menzi		02/18/2025	21.50	1,527.29	0.00	683.35	0.00		2,210.64
	90987	Major Outfall Maintenance - Menzi		02/19/2025	21.50	1,548.09	0.00	659.60	0.00		2,207.69

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 12 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost	
	90987	Major Outfall Maintenance - Menzi		02/20/2025	10.00	722.57	0.00	296.82	0.00		1,019.39	
	90987	Major Outfall Maintenance - Menzi		02/25/2025	12.00	881.58	0.00	329.80	0.00		1,211.38	
	90987	Major Outfall Maintenance - Menzi		02/26/2025	21.50	1,566.63	0.00	629.00	0.00		2,195.63	
	90987	Major Outfall Maintenance - Menzi		02/27/2025	15.00	1,055.87	0.00	461.72	0.00		1,517.59	
	90987	Major Outfall Maintenance - Menzi		03/03/2025	22.00	1,612.78	0.00	680.40	0.00		2,293.18	
	90987	Major Outfall Maintenance - Menzi		03/04/2025	22.00	1,587.98	0.00	787.30	0.00		2,375.28	
Work Order 90987 Total		Indiana Rd and Arlington Dr				145.50	10,502.78	0.00	4,527.99	0.00	4,000.00	15,030.78
		Major Outfall Maintenance - Menzi Total				259.00	18,902.68	0.00	10,002.67	0.00	12,750.00	28,905.38
72739		MSBU Administrative Work		01/02/2025	0.50	36.95	0.00	0.00	0.00			36.95
72739		MSBU Administrative Work		01/03/2025	2.00	147.80	0.00	0.00	0.00			147.80
72739		MSBU Administrative Work		01/07/2025	1.00	73.90	0.00	0.00	0.00			73.90
72739		MSBU Administrative Work		01/09/2025	0.50	36.95	0.00	0.00	0.00			36.95
72739		MSBU Administrative Work		01/10/2025	0.50	36.95	0.00	0.00	0.00			36.95
72739		MSBU Administrative Work		01/14/2025	0.50	36.95	0.00	0.00	0.00			36.95
72739		MSBU Administrative Work		01/15/2025	1.50	110.85	0.00	0.00	0.00			110.85
72739		MSBU Administrative Work		01/17/2025	0.50	36.95	0.00	0.00	0.00			36.95
72739		MSBU Administrative Work		01/28/2025	1.00	73.90	0.00	0.00	0.00			73.90
72739		MSBU Administrative Work		01/30/2025	0.50	36.95	0.00	0.00	0.00			36.95
72739		MSBU Administrative Work		01/31/2025	0.75	55.43	0.00	0.00	0.00			55.43
72739		MSBU Administrative Work		02/04/2025	1.25	92.38	0.00	0.00	0.00			92.38
72739		MSBU Administrative Work		02/19/2025	0.75	55.43	0.00	0.00	0.00			55.43

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 13 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	72739	MSBU Administrative Work		02/21/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72739	MSBU Administrative Work		03/04/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72739	MSBU Administrative Work		03/05/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72739	MSBU Administrative Work		03/10/2025	1.00	73.90	0.00	0.00	0.00		73.90
	72739	MSBU Administrative Work		03/17/2025	2.00	147.80	0.00	0.00	0.00		147.80
	72739	MSBU Administrative Work		03/18/2025	1.50	110.85	0.00	0.00	0.00		110.85
	72739	MSBU Administrative Work		03/19/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72739	MSBU Administrative Work		03/24/2025	0.50	36.95	0.00	0.00	0.00		36.95
	72739	MSBU Administrative Work		03/25/2025	2.00	147.80	0.00	0.00	0.00		147.80
		Administrative Time Total			20.25	1,496.48	0.00	0.00	0.00		1,496.49
	72739	MSBU Administrative Work		03/27/2025	5.50	406.45	0.00	0.00	0.00		406.45
		MSBU Meeting Total			5.50	406.45	0.00	0.00	0.00		406.45
	72739	MSBU Administrative Work		03/27/2025	2.50	184.75	0.00	0.00	0.00		184.75
		MSBU Minutes Total			2.50	184.75	0.00	0.00	0.00		184.75
	72739	MSBU Administrative Work		02/11/2025	0.50	36.95	0.00	0.00	0.00		36.95
		Public Outreach Total			0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 72739 Total				28.75	2,124.63	0.00	0.00	0.00	0.00	2,124.64
		MSBU Administrative Work Total			28.75	2,124.63	0.00	0.00	0.00	0.00	2,124.64
	91864	Open Road Cut Road Repair		02/25/2025	20.00	1,390.60	0.00	380.10	0.00		1,770.70
	91864	Open Road Cut Road Repair		02/26/2025	0.00	0.00	186.76	0.00	0.00		186.76
	Work Order 91864 Total		188 BOUNDARY BLVD, Charlotte, FL, 33947		20.00	1,390.60	186.76	380.10	0.00	2.03	1,957.46

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 14 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
		Open Road Cut Road Repair Total			20.00	1,390.60	186.76	380.10	0.00	2.03	1,957.46
	5211	Project Management		01/30/2025	2.00	186.48	0.00	0.00	0.00		186.48
	5211	Project Management		03/04/2025	1.00	93.24	0.00	0.00	0.00		93.24
	5211	Project Management		03/05/2025	0.00	0.00	0.00	0.00	1,528.00		1,528.00
	5211	Project Management		03/18/2025	1.00	93.24	0.00	0.00	0.00		93.24
	5211	Project Management		01/07/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5211	Project Management		01/09/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5211	Project Management		01/30/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5211	Project Management		02/04/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5211	Project Management		02/06/2025	2.00	172.82	0.00	0.00	0.00		172.82
	5211	Project Management		02/12/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5211	Project Management		02/19/2025	3.00	266.06	0.00	0.00	0.00		266.06
	5211	Project Management		02/25/2025	2.00	172.82	0.00	0.00	0.00		172.82
		Plan/Spec Review Total			12.00	1,043.75	0.00	0.00	0.00		1,043.75
	5211	Project Management		02/28/2025	2.00	172.82	0.00	0.00	0.00		172.82
	5211	Project Management		03/06/2025	2.00	172.82	0.00	0.00	0.00		172.82
	5211	Project Management		03/11/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5211	Project Management		03/26/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5211	Project Management		03/28/2025	1.00	86.41	0.00	0.00	0.00		86.41
		Project Meetings Total			7.00	604.87	0.00	0.00	0.00		604.87
	5211	Project Management		03/10/2025	3.50	265.09	0.00	16.62	0.00		281.72

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 15 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	5211	Project Management		03/11/2025	3.00	227.22	0.00	16.62	0.00		243.85
	5211	Project Management		03/12/2025	4.00	302.96	0.00	19.00	0.00		321.96
	5211	Project Management		03/13/2025	3.00	227.22	0.00	12.48	0.00		239.70
	5211	Project Management		03/14/2025	3.00	227.22	0.00	12.48	0.00		239.70
	5211	Project Management		03/17/2025	4.00	302.96	0.00	16.64	0.00		319.60
	5211	Project Management		03/18/2025	3.00	227.22	0.00	12.48	0.00		239.70
	5211	Project Management		03/19/2025	3.00	227.22	0.00	12.48	0.00		239.70
	5211	Project Management		03/20/2025	3.00	227.22	0.00	12.48	0.00		239.70
	5211	Project Management		03/24/2025	4.00	302.96	0.00	16.64	0.00		319.60
	5211	Project Management		03/25/2025	3.00	227.22	0.00	12.48	0.00		239.70
	5211	Project Management		03/26/2025	3.00	227.22	0.00	12.48	0.00		239.70
	5211	Project Management		03/27/2025	2.00	151.48	0.00	8.32	0.00		159.80
	5211	Project Management		03/31/2025	3.00	227.22	0.00	12.48	0.00		239.70
Project Inspection Total					44.50	3,370.43	0.00	193.69	0.00		3,564.13
Work Order 5211 Total			Rotonda Rehabilitation #4 014101, 014107, 014104		67.50	5,392.01	0.00	193.69	1,528.00	0.00	7,113.71
c410517 - Rotonda West Bridge Rehabilitation											
	5212	Project Management		01/31/2025	2.00	186.48	0.00	0.00	0.00		186.48
	5212	Project Management		02/14/2025	1.00	93.24	0.00	0.00	0.00		93.24
	5212	Project Management		02/19/2025	1.00	93.24	0.00	0.00	0.00		93.24
	5212	Project Management		03/04/2025	1.00	93.24	0.00	0.00	0.00		93.24
	5212	Project Management		03/05/2025	0.00	0.00	0.00	0.00	1,528.00		1,528.00
	5212	Project Management		03/21/2025	1.00	93.24	0.00	0.00	0.00		93.24
	5212	Project Management		03/28/2025	1.00	93.24	0.00	0.00	0.00		93.24

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 16 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	5212	Project Management		02/27/2025	2.00	172.82	0.00	0.00	0.00		172.82
	5212	Project Management		03/25/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5212	Project Management		03/27/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5212	Project Management		03/28/2025	1.00	86.41	0.00	0.00	0.00		86.41
	Project Meetings Total				5.00	432.05	0.00	0.00	0.00		432.05
	5212	Project Management		01/08/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5212	Project Management		01/10/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5212	Project Management		01/14/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5212	Project Management		01/28/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5212	Project Management		01/29/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5212	Project Management		02/11/2025	2.00	172.82	0.00	0.00	0.00		172.82
	5212	Project Management		02/13/2025	1.00	86.41	0.00	0.00	0.00		86.41
	5212	Project Management		02/20/2025	2.00	172.82	0.00	0.00	0.00		172.82
	5212	Project Management		03/05/2025	2.00	172.82	0.00	0.00	0.00		172.82
	5212	Project Management		03/07/2025	1.00	86.41	0.00	0.00	0.00		86.41
	Plan/Spec Review Total				13.00	1,123.33	0.00	0.00	0.00		1,123.33
	Work Order 5212 Total		Rotonda Rehabilitation #5 014060, 014063, 014100		25.00	2,208.06	0.00	0.00	1,528.00	0.00	3,736.06
c410517 - Rotonda West Bridge Rehabilitation											
	25417	Project Management		01/08/2025	0.00	0.00	0.00	0.00	3,229.00		3,229.00
	25417	Project Management		02/21/2025	2.00	186.48	0.00	0.00	0.00		186.48
	25417	Project Management		02/25/2025	1.00	93.24	0.00	0.00	0.00		93.24
	25417	Project Management		03/04/2025	1.00	93.24	0.00	0.00	0.00		93.24
	25417	Project Management		01/02/2025	1.00	86.41	0.00	0.00	0.00		86.41

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 17 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	25417	Project Management		01/14/2025	2.00	172.82	0.00	0.00	0.00		172.82
	25417	Project Management		01/15/2025	2.00	172.82	0.00	0.00	0.00		172.82
	25417	Project Management		01/16/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25417	Project Management		01/28/2025	2.00	172.82	0.00	0.00	0.00		172.82
	25417	Project Management		01/30/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25417	Project Management		02/05/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25417	Project Management		02/07/2025	2.00	172.82	0.00	0.00	0.00		172.82
	25417	Project Management		02/13/2025	2.00	172.82	0.00	0.00	0.00		172.82
	25417	Project Management		02/25/2025	2.00	172.82	0.00	0.00	0.00		172.82
	25417	Project Management		03/06/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25417	Project Management		03/11/2025	1.00	86.41	0.00	0.00	0.00		86.41
	25417	Project Management		03/26/2025	2.00	172.82	0.00	0.00	0.00		172.82
		Contract Management Total			20.00	1,728.20	0.00	0.00	0.00		1,728.20
	25417	Project Management		02/26/2025	2.00	172.82	0.00	0.00	0.00		172.82
		Project Meetings Total			2.00	172.82	0.00	0.00	0.00		172.82
	25417	Project Management		01/16/2025	2.00	186.48	0.00	0.00	0.00		186.48
		Plan/Spec Review Total			2.00	186.48	0.00	0.00	0.00		186.48
	Work Order 25417 Total		Rotonda Rehabilitation #6 014105 and 014106		28.00	2,460.46	0.00	0.00	3,229.00	0.00	5,689.46
c410517 - Rotonda West Bridge Rehabilitation											
	70599	Project Management		01/23/2025	3.00	259.23	0.00	0.00	0.00		259.23
	70599	Project Management		01/29/2025	3.00	259.23	0.00	0.00	0.00		259.23
	70599	Project Management		02/19/2025	3.00	259.23	0.00	0.00	0.00		259.23
	70599	Project Management		02/27/2025	2.50	216.02	0.00	0.00	0.00		216.03

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 18 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	70599	Project Management		03/12/2025	2.00	172.82	0.00	0.00	0.00		172.82
	70599	Project Management		01/09/2025	3.00	259.23	0.00	12.48	0.00		271.71
	70599	Project Management		02/07/2025	4.00	345.64	0.00	16.64	0.00		362.28
Site Visits Total					7.00	604.87	0.00	29.12	0.00		633.99
Work Order 70599 Total		Rotonda West Paving Program			20.49	1,771.38	0.00	29.12	0.00	0.00	1,800.51
cmr2208 Rotonda West Paving											
Project Management Total					140.99	11,831.91	0.00	222.81	6,285.00	0.00	18,339.74
	84427	ROW - Clearing / Haul Debris		01/27/2025	1.50	105.75	0.00	20.28	0.00		126.03
	84427	ROW - Clearing / Haul Debris		02/07/2025	0.50	35.25	0.00	6.76	21.73		63.74
Work Order 84427 Total		NORMANDY WAY & SWEETWATER DR, ROTONDA WEST, FL, 33947			2.00	141.00	0.00	27.04	21.73	0.55	189.77
	86490	ROW - Clearing / Haul Debris		02/24/2025	6.00	408.44	0.00	9.50	0.00		417.94
Work Order 86490 Total		CLUBHOUSE RD, ROTONDA WEST, FL, 33947			6.00	408.44	0.00	9.50	0.00	0.00	417.94
	86493	ROW - Clearing / Haul Debris		01/17/2025	5.50	383.78	0.00	55.23	0.00		439.01
	86493	ROW - Clearing / Haul Debris		02/19/2025	0.50	39.89	0.00	0.00	0.00		39.90
	86493	ROW - Clearing / Haul Debris		03/04/2025	0.50	39.89	0.00	0.00	0.00		39.90
Work Order 86493 Total		FAIRWAY RD, ROTONDA WEST, FL, 33947			6.50	463.57	0.00	55.23	0.00	0.20	518.81
	86495	ROW - Clearing / Haul Debris		01/17/2025	5.50	383.78	0.00	55.23	0.00		439.01
	86495	ROW - Clearing / Haul Debris		02/05/2025	3.00	206.82	0.00	38.31	0.00		245.13

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 19 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	86495	ROW - Clearing / Haul Debris		02/06/2025	0.00	0.00	0.00	0.00	276.53		276.53
	Work Order 86495 Total		BUNKER TER, ROTONDA WEST, FL, 33947		8.50	590.60	0.00	93.54	276.53	1.00	960.67
	90610	ROW - Clearing / Haul Debris		02/24/2025	1.50	105.75	0.00	20.28	0.00		126.03
	Work Order 90610 Total		31 Pinehurst PI		1.50	105.75	0.00	20.28	0.00	1.00	126.03
	ROW - Clearing / Haul Debris Total				24.50	1,709.36	0.00	205.59	298.26	2.75	2,213.22
	87830	Shoulder Repair		01/28/2025	5.00	334.30	0.00	24.55	0.00		358.85
	Work Order 87830 Total		295 BOUNDARY BLVD, Charlotte, FL, 33947		5.00	334.30	0.00	24.55	0.00	0.02	358.85
	Shoulder Repair Total				5.00	334.30	0.00	24.55	0.00	0.02	358.85
	89872	Sidelot Outfall Maintenance		02/24/2025	6.50	448.34	0.00	9.50	0.00		457.84
	Work Order 89872 Total		Boundary Blvd and Indian Creek Dr		6.50	448.34	0.00	9.50	0.00	500.00	457.84
	Sidelot Outfall Maintenance Total				6.50	448.34	0.00	9.50	0.00	500.00	457.84
	87931	Sign Fabrication		01/28/2025	1.00	72.15	39.01	1.71	0.00		112.87
	Work Order 87931 Total		15 PARADE CIR, Charlotte, FL, 33947		1.00	72.15	39.01	1.71	0.00	1.00	112.87
	Sign Fabrication Total				1.00	72.15	39.01	1.71	0.00	1.00	112.87
	88547	Sign Inspection		01/31/2025	12.00	777.36	0.00	58.92	0.00		836.28
	Work Order 88547 Total		147 ANNAPOLIS LN, Charlotte, FL, 33947		12.00	777.36	0.00	58.92	0.00	991.00	836.28

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 20 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
		Sign Inspection Total			12.00	777.36	0.00	58.92	0.00	991.00	836.28
	85030	Sign Maintenance		01/09/2025	1.00	66.86	0.00	2.60	0.00		69.46
	85030	Sign Maintenance		02/12/2025	0.00	0.00	55.90	0.00	0.00		55.90
	Work Order 85030 Total		15 PARADE CIR, Charlotte, FL, 33947		1.00	66.86	55.90	2.60	0.00	2.00	125.36
	87132	Sign Maintenance		01/23/2025	2.00	129.56	0.00	5.19	0.00		134.75
	Work Order 87132 Total		559 BOUNDARY BLVD, Charlotte, FL, 33947		2.00	129.56	0.00	5.19	0.00	2.00	134.75
	87143	Sign Maintenance		01/23/2025	1.00	64.78	0.00	2.60	0.00		67.38
	87143	Sign Maintenance		02/14/2025	0.00	0.00	47.24	0.00	0.00		47.24
	Work Order 87143 Total		2 BROADMOOR RD, Charlotte, FL, 33947		1.00	64.78	47.24	2.60	0.00	1.00	114.62
	88546	Sign Maintenance		01/31/2025	2.00	129.56	0.00	9.82	0.00		139.38
	Work Order 88546 Total		15 PARADE CIR, Charlotte, FL, 33947		2.00	129.56	0.00	9.82	0.00	2.00	139.38
		Sign Maintenance Total			6.00	390.76	103.14	20.20	0.00	7.00	514.11
	91099	Small Pipe Install (Pipes 31" And Under)		02/24/2025	6.50	448.34	0.00	9.50	0.00		457.84
	91099	Small Pipe Install (Pipes 31" And Under)		03/06/2025	12.00	816.88	0.00	99.28	0.00		916.16
	Work Order 91099 Total		412023351015, 180 CADDY RD, ROTONDA WEST, FL		18.50	1,265.22	0.00	108.78	0.00	0.00	1,374.00

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 21 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	94538	Small Pipe Install (Pipes 31" And Under)		03/14/2025	2.25	158.63	0.00	0.00	0.00		158.63
	94538	Small Pipe Install (Pipes 31" And Under)		03/31/2025	4.00	282.00	0.00	9.50	0.00		291.50
	Work Order 94538 Total		179 ANNAPOLIS LN, Charlotte, FL, 33947		6.25	440.63	0.00	9.50	0.00	0.00	450.13
	94539	Small Pipe Install (Pipes 31" And Under)		03/13/2025	3.00	207.62	0.00	4.75	0.00		212.37
	Work Order 94539 Total		260 CADDY RD, Charlotte, FL, 33947		3.00	207.62	0.00	4.75	0.00	0.00	212.37
	94540	Small Pipe Install (Pipes 31" And Under)		03/31/2025	2.00	141.00	0.00	4.75	0.00		145.75
	Work Order 94540 Total		260 CADDY RD, Charlotte, FL, 33947		2.00	141.00	0.00	4.75	0.00	0.00	145.75
	94541	Small Pipe Install (Pipes 31" And Under)		03/14/2025	2.25	158.63	0.00	4.75	0.00		163.38
	Work Order 94541 Total		268 ANNAPOLIS LN, Charlotte, FL, 33947		2.25	158.63	0.00	4.75	0.00	0.00	163.38
	94542	Small Pipe Install (Pipes 31" And Under)		03/13/2025	3.25	227.57	0.00	4.75	0.00		232.32
	Work Order 94542 Total		134 BOUNDARY BLVD		3.25	227.57	0.00	4.75	0.00	0.00	232.32
	94544	Small Pipe Install (Pipes 31" And Under)		03/14/2025	2.25	158.63	0.00	4.75	0.00		163.38
	94544	Small Pipe Install (Pipes 31" And Under)		03/31/2025	4.00	282.00	0.00	9.50	0.00		291.50
	Work Order 94544 Total		205 ANNAPOLIS LN, Charlotte, FL, 33947		6.25	440.63	0.00	14.25	0.00	0.00	454.88
	94545	Small Pipe Install (Pipes 31" And Under)		03/13/2025	3.25	227.57	0.00	4.75	0.00		232.32
	Work Order 94545 Total		17 BUNKER TER, Charlotte, FL, 33947		3.25	227.57	0.00	4.75	0.00	0.00	232.32

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 22 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	94546	Small Pipe Install (Pipes 31" And Under)		03/14/2025	2.00	138.68	0.00	4.75	0.00		143.43
	Work Order 94546 Total		55 PARADE CIR		2.00	138.68	0.00	4.75	0.00	0.00	143.43
	94547	Small Pipe Install (Pipes 31" And Under)		03/13/2025	3.00	207.62	0.00	4.75	0.00		212.37
	Work Order 94547 Total		11 MARINER LN, Charlotte, FL, 33947		3.00	207.62	0.00	4.75	0.00	40.00	212.37
	94548	Small Pipe Install (Pipes 31" And Under)		03/13/2025	3.00	207.62	0.00	4.75	0.00		212.37
	Work Order 94548 Total		109 MARINER LN, Charlotte, FL, 33947		3.00	207.62	0.00	4.75	0.00	40.00	212.37
	94550	Small Pipe Install (Pipes 31" And Under)		03/13/2025	3.00	207.62	0.00	4.75	0.00		212.37
	Work Order 94550 Total		258 MARINER LN, Charlotte, FL, 33947		3.00	207.62	0.00	4.75	0.00	0.00	212.37
	94551	Small Pipe Install (Pipes 31" And Under)		03/13/2025	3.00	207.62	0.00	4.75	0.00		212.37
	Work Order 94551 Total		210 MARINER LN, Charlotte, FL, 33947		3.00	207.62	0.00	4.75	0.00	40.00	212.37
	94553	Small Pipe Install (Pipes 31" And Under)		03/13/2025	3.25	227.57	0.00	4.75	0.00		232.32
	Work Order 94553 Total		9 SPORTSMAN TER, Charlotte, FL, 33947		3.25	227.57	0.00	4.75	0.00	0.00	232.32
	94555	Small Pipe Install (Pipes 31" And Under)		03/13/2025	3.25	227.57	0.00	4.75	0.00		232.32
	Work Order 94555 Total		149 LONG MEADOW LN, Charlotte, FL, 33947		3.25	227.57	0.00	4.75	0.00	0.00	232.32
	94558	Small Pipe Install (Pipes 31" And Under)		03/14/2025	2.00	138.68	0.00	4.75	0.00		143.43
	Work Order 94558 Total		43 MARINER LN, Charlotte, FL, 33947		2.00	138.68	0.00	4.75	0.00	40.00	143.43

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 23 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	94559	Small Pipe Install (Pipes 31" And Under)		03/14/2025	2.00	138.68	0.00	4.75	0.00		143.43
	Work Order 94559 Total		61 MARINER LN, Charlotte, FL, 33947		2.00	138.68	0.00	4.75	0.00	40.00	143.43
	94561	Small Pipe Install (Pipes 31" And Under)		03/14/2025	2.00	138.68	0.00	0.00	0.00		138.68
	Work Order 94561 Total		93 MARINER LN, Charlotte, FL, 33947		2.00	138.68	0.00	0.00	0.00	40.00	138.68
	94563	Small Pipe Install (Pipes 31" And Under)		03/14/2025	2.00	138.68	0.00	4.75	0.00		143.43
	Work Order 94563 Total		188 MARINER LN, Charlotte, FL, 33947		2.00	138.68	0.00	4.75	0.00	40.00	143.43
	94569	Small Pipe Install (Pipes 31" And Under)		03/14/2025	2.00	138.68	0.00	4.75	0.00		143.43
	Work Order 94569 Total		31 CLUBHOUSE PL, Charlotte, FL, 33947		2.00	138.68	0.00	4.75	0.00	0.00	143.43
	94575	Small Pipe Install (Pipes 31" And Under)		03/14/2025	2.25	158.63	0.00	4.75	0.00		163.38
	Work Order 94575 Total		5 BUNKER CIR, Charlotte, FL, 33947		2.25	158.63	0.00	4.75	0.00	0.00	163.38
	Small Pipe Install (Pipes 31" And Under) Total				77.50	5,385.18	0.00	213.28	0.00	280.00	5,598.48
	21428	Small Pipe Repair (Pipes 31" And Under)		01/01/2025	0.00	0.00	480.00	0.00	0.00		480.00
	Work Order 21428 Total		69 GOLFVIEW RD N, ROTONDA WEST, 33947		0.00	0.00	480.00	0.00	0.00	1.00	480.00
	25207	Small Pipe Repair (Pipes 31" And Under)		01/01/2025	0.00	0.00	250.00	0.00	0.00		250.00
	Work Order 25207 Total		252 BUNKER RD, ROTONDA WEST, FL, 33947		0.00	0.00	250.00	0.00	0.00	1.00	250.00

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 24 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	59821	Small Pipe Repair (Pipes 31" And Under)		01/01/2025	0.00	0.00	500.00	0.00	0.00		500.00
	Work Order 59821 Total		117 WHITE MARSH LN, ROTONDA WEST, FL, 33947		0.00	0.00	500.00	0.00	0.00	1.00	500.00
	90010	Small Pipe Repair (Pipes 31" And Under)		02/11/2025	10.00	693.40	0.00	66.85	0.00		760.25
	Work Order 90010 Total		461 BOUNDARY BLVD, Charlotte, FL, 33947		10.00	693.40	0.00	66.85	0.00	0.00	760.25
	Small Pipe Repair (Pipes 31" And Under) Total				10.00	693.40	1,230.00	66.85	0.00	3.00	1,990.25
	87921	Street Light Repair		01/27/2025	6.00	598.26	0.00	14.25	0.00		612.51
	Work Order 87921 Total		331 ROTONDA CIR, Charlotte, FL, 33947		6.00	598.26	0.00	14.25	0.00	2.00	612.51
	Street Light Repair Total				6.00	598.26	0.00	14.25	0.00	2.00	612.51
	78397	Support (Post) Maintenance		01/30/2025	0.00	0.00	87.27	0.00	0.00		87.27
	Work Order 78397 Total		3596 CAPE HAZE DR, Charlotte, FL, 33947		0.00	0.00	87.27	0.00	0.00	2.00	87.27
	87342	Support (Post) Maintenance		01/24/2025	1.50	97.17	0.00	7.79	0.00		104.96
	87342	Support (Post) Maintenance		02/14/2025	0.00	0.00	137.90	0.00	0.00		137.90
	Work Order 87342 Total		0 PARADE CIR, ROTONDA WEST, CHARL, FL, 33947		1.50	97.17	137.90	7.79	0.00	3.00	242.86
	Support (Post) Maintenance Total				1.50	97.17	225.18	7.79	0.00	5.00	330.13
	19043	Survey		01/08/2025	0.75	63.20	0.00	0.00	0.00		63.20
	19043	Survey		01/23/2025	0.25	23.30	0.00	0.00	0.00		23.30

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 25 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	19043	Survey	INDIAN CREEK DR, ROTONDA WEST, 33947	01/24/2025	0.75	63.20	0.00	0.00	0.00		63.20
	19043	Survey		02/06/2025	0.50	43.25	0.00	0.00	0.00		43.25
	19043	Survey		02/27/2025	0.25	23.30	0.00	0.00	0.00		23.30
	Work Order 19043 Total				2.50	216.24	0.00	0.00	0.00	0.00	216.25
	19050	Survey	PINE VALLEY LN & WHITE MARSH LN, ROTONDA WEST, 33947	01/08/2025	0.75	63.20	0.00	0.00	0.00		63.20
	19050	Survey		01/23/2025	0.25	23.30	0.00	0.00	0.00		23.30
	19050	Survey		01/24/2025	0.75	63.20	0.00	0.00	0.00		63.20
	19050	Survey		02/06/2025	0.50	43.25	0.00	0.00	0.00		43.25
	19050	Survey		02/27/2025	0.25	23.30	0.00	0.00	0.00		23.30
	Work Order 19050 Total				2.50	216.24	0.00	0.00	0.00	0.00	216.25
	93184	Survey	12 FAIRWAY RD, ROTONDA WEST, FL, 33947	03/04/2025	0.50	46.60	0.00	0.00	0.00		46.60
	93184	Survey		03/05/2025	6.50	612.31	0.00	0.00	0.00		612.31
	93184	Survey		03/07/2025	1.50	143.06	0.00	0.00	0.00		143.06
	93184	Survey		03/12/2025	1.00	95.37	0.00	0.00	0.00		95.37
	93184	Survey		03/13/2025	12.50	1,063.15	0.00	0.00	0.00		1,063.15
	93184	Survey		03/17/2025	0.00	0.00	5.09	0.00	0.00		5.09
	Work Order 93184 Total				22.00	1,960.48	5.09	0.00	0.00	0.00	1,965.58
	Survey Total			27.00	2,392.95	5.09	0.00	0.00	0.00	2,398.08	
87944	Underground Utility Locates			01/28/2025	1.60	155.57	0.00	6.66	0.00		162.22

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 26 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Work Order 87944 Total					1.60	155.57	0.00	6.66	0.00	7.00	162.22
Underground Utility Locates Total					1.60	155.57	0.00	6.66	0.00	7.00	162.22
9700		Vacuum Culvert Cleaning		02/12/2025	13.00	911.87	0.00	275.28	0.00		1,187.15
Work Order 9700 Total			162 MARKER RD, ROTONDA WEST, 33947		13.00	911.87	0.00	275.28	0.00	4.00	1,187.15
47117		Vacuum Culvert Cleaning		01/29/2025	20.00	1,386.80	0.00	458.80	0.00		1,845.60
Work Order 47117 Total			753 ROTONDA CIR, ROTONDA WEST, FL, 33947		20.00	1,386.80	0.00	458.80	0.00	9.00	1,845.60
54488		Vacuum Culvert Cleaning		03/12/2025	8.75	614.56	0.00	183.52	0.00		798.08
Work Order 54488 Total			412013103001, 585 BOUNDARY BLVD, ROTONDA WEST, FL		8.75	614.56	0.00	183.52	0.00	4.00	798.08
55997		Vacuum Culvert Cleaning		03/12/2025	8.75	614.56	0.00	183.52	0.00		798.08
Work Order 55997 Total			69 PAR VIEW RD, ROTONDA WEST, 33947		8.75	614.56	0.00	183.52	0.00	3.00	798.08
56025		Vacuum Culvert Cleaning		02/27/2025	13.00	911.87	0.00	275.28	0.00		1,187.15
Work Order 56025 Total			6 LONG MEADOW RD		13.00	911.87	0.00	275.28	0.00	5.00	1,187.15
56289		Vacuum Culvert Cleaning		03/11/2025	16.00	1,130.34	0.00	321.16	0.00		1,451.50
Work Order 56289 Total			151 MARK TWAIN LN, ROTONDA WEST, FL, 33947		16.00	1,130.34	0.00	321.16	0.00	7.00	1,451.50
58521		Vacuum Culvert Cleaning		01/17/2025	6.00	428.52	0.00	137.64	0.00		566.16

Monthly Funding Report

START
DATE:

01/01/2025

END DATE:

03/31/2025

Page 27 of 28

Rotonda West Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 58521 Total		168 MARKER RD, ROTONDA WEST, FL, 33947		6.00	428.52	0.00	137.64	0.00	4.00	566.16
	58740	Vacuum Culvert Cleaning		02/11/2025	21.00	1,466.59	0.00	458.80	0.00		1,925.39
	Work Order 58740 Total		576 ROTONDA CIR, FL, 33947		21.00	1,466.59	0.00	458.80	0.00	8.00	1,925.39
	96434	Vacuum Culvert Cleaning		03/26/2025	22.00	1,546.38	0.00	467.12	0.00		2,013.50
	Work Order 96434 Total		266 FAIRWAY RD, ROTONDA WEST, FL, 33947		22.00	1,546.38	0.00	467.12	0.00	11.00	2,013.50
	Vacuum Culvert Cleaning Total				128.50	9,011.49	0.00	2,761.12	0.00	55.00	11,772.61
	Rotonda West Street and Drainage Unit Total				997.64	73,486.84	3,038.54	15,341.70	229,295.24		321,162.53

Monthly Funding Report

START DATE: 01/01/2025 END DATE: 03/31/2025

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Grand totals for all MSBUs reported					997.64	73,486.84	3,038.54	15,341.70	229,295.24		321,162.53