

**MINUTES
DEEP CREEK STREET & DRAINAGE
MUNICIPAL SERVICE BENEFIT UNIT (MSBU)**

**ADVISORY BOARD MEETING
WEDNESDAY, FEBRUARY 19, 2025**

**10:03 a.m. – 11:49 a.m.
Charlotte Harbor Event Center
75 Taylor Street, Punta Gorda, Florida**

Members Present: Art Seymour, Chair
Drew Rossi, Vice Chair
Diane Dupont
Stephen Rabinowitz

Members Absent: Richard Beierle, Apologies Received

County Staff: Erica Hayes, Community Liaison
Brittany Wilburn, Senior Administrative Assistant
Caitlin Jackson, Senior Administrative Assistant
Lisa Eby, Executive Assistant

Guests: Sign-in sheet attached

Call to Order / Roll Call:

The meeting was called to order at 10:03 a.m. A roll call was taken, and a quorum was established.

Changes to the Agenda / Motion to Approve Changes:

None

Election of Officers:

- Mr. Rabinowitz elected Art Seymour as Chair, seconded by Ms. Dupont, and passed unanimously.
- Mr. Rabinowitz elected Mr. Rossi as Vice-Chair, seconded by Ms. Dupont and passed unanimously.

Annual Review: Sunshine Law, Roberts Rules of Order

The Advisory Board watched the Sunshine Law and Roberts Rules of Order videos presented by the County Attorney. Mrs. Hayes reviewed where to find the Records Management Departments contact information on the Charlottecountyfl.gov webpage and noted that a public records request can be submitted to any county employee.

Approval of Minutes: The November 20, 2024, minutes were unanimously approved.

Citizen Input on Agenda Items (3 Minute Limit):

None

Unfinished Business:

- a. Update: Rampart Boulevard Sidewalk Project: Ms. LeMaster provided the same update as previously given that the survey has been completed and the information will be put into the 30% plans which will show the conceptual layout of the sidewalk and existing features with no grades on it yet. Once reviewed and comments are added they will address them and

start working on the 60% plans. The 30% plans are still estimated for the end of February 2025 once received, she will share the 30% plans with the Advisory Board.

- b. Memorandum of Understanding (MOU): Mrs. Hayes updated the group that the MOU was approved by the Board of County Commissioners (BCC) during the January 14, 2025, BCC Meeting and that there is a stakeholder meeting at the Public Works office on Thursday February 20th to discuss locations of priority and to discuss a plan of action. Locations were provided for pipelining locations that have been submitted to the pipelining contractor for fiscal year (FY)25.
- c. Canal Debris Removal: Mrs. Hayes provided the most recent update received from Karen Bliss, Projects Manager, the freshwater canals/primary ditches were done by Aftermath a contractor through Charlotte County. The DeSoto Ditch Bank Stabilization project is still underway. This is anticipated to be completed in the next few months, weather permitting and pending gopher tortoise removal.
- d. Drainage Concerns: 25311 and 25299 Vantage Lane: Mrs. Hayes provided an update that the investigator went out to review the location and has determined that the pipe is functioning properly, but the sinkholes need to be filled and dressed with sod. This will be completed by Public Works.
- e. Future Sidewalk Projects: Deep Creek Boulevard from Rio De Janeiro to Seasons is scheduled for design in FY26 and construction is schedule for FY27. The group discussed future locations to complete segments of completed sidewalks and would like Mr. Slade, Projects Manager to attend the next scheduled meeting to discuss further.

New Business

- a. Approval: FY26/27 Budget: The group pointed out discrepancies with the FY25 quarter 1 expenditures report and the FY26/27 budget. Fiscal is reviewing these discrepancies therefore the group did not approve the budget at this time.
- b. Financial Reports: The FY24 quarter four Annual report was reviewed. The FY25 quarter one expenditure and monthly funding report (formerly maintenance activity report) were reviewed, the group had no questions regarding these reports at this time.

Citizen Input on MSBU Items (3 Minute Limit):

- None

Advisory Board Open Discussion:

- Discussion ensued regarding speed signs located at Nuremburg and Rio De Janeiro, and Deep Creek Blvd, stating that they are hard to notice from the street, and a little difficult to read. Explanation was provided on the process of the speed signs is to collect data that is reviewed by staff after study is completed.
- Discussion ensued regarding drainage work on Montpelier Road, the group expressed satisfaction and is hopeful it will help with future drainage.
- Mr. Rossi requested that Charlotte County explore ways to get speeding decreased in the Deep Creek neighborhoods and would like to discuss counter measures that they can implement as an MSBU sooner rather than later to implement speed reduction measures that the County would be willing to consider.

Schedule Meetings / Items for Next Agenda:

Future meetings are scheduled at 10:00 a.m., as follows:

- Wednesday, July 10, 2025

The meeting adjourned at 11:49 a.m.

Submitted by Erica Hayes
Public Works Department

Art Segman
Chair Signature

July 10, 2025
Date

**AGENDA
DEEP CREEK NON-URBAN STREET & DRAINAGE
MUNICIPAL SERVICE BENEFIT UNIT (MSBU)**

**ADVISORY BOARD REGULAR MEETING
Wednesday, February 19, 2025**

**10:00 a.m. Charlotte Harbor Event & Conference Center
75 Florida Street, Punta Gorda, Florida**

BOARD MEMBERS: Art Seymour, Chair
Drew Rossi, Vice-Chair
Richard Beierle
Diane Dupont
Stephen Rabinowitz

COUNTY STAFF: Erica Hayes, Community Liaison

PURPOSE: Regular Meeting

1. Call to Order / Pledge of Allegiance / Roll Call
2. Changes to the Agenda / Motion to Approve Changes
3. Election of Officers
4. Annual Review: Sunshine Law, Roberts Rules of Order
5. Citizen Input on Agenda Items (3-Minute Limit)
6. Approval of Minutes: November 20, 2024
7. Unfinished Business
 - a. Update: Rampart Boulevard Sidewalk Project
 - b. Update: Memorandum of Understanding (MOU)
 - c. Update: Canal Debris Removal
 - d. Update: Drainage Concerns: 25311 and 25299 Vantage Ln.
 - e. Future Sidewalk Projects: Deep Creek Blvd, Sandhill Blvd
8. New Business
 - a. Approval: FY26/27 Budget
 - b. Financial Reports
9. Citizen Input on MSBU Items (3-Minute Limit)
10. Advisory Board Open Discussion
11. Meeting Schedule / Items for Next Agenda
12. Motion to Adjourn

Deep Creek Street and Drainage MSBU
Fund Financial Report - 5 Year Annual Report
Oct. 1, 2019 - Sept. 30, 2024

	Actual FY2020	Actual FY2021	Actual FY2022	Actual FY2023	Adopted Budget FY2024	Amended Budget FY2024	Actual FY2024
Beginning Balance	\$ 1,746,017	\$ 1,516,993	\$ 1,902,959	\$ 2,145,400	\$ 1,802,982	\$ 1,802,982	\$ 2,444,572
Revenues							
Assessments & Earnings							
Assessments	1,612,952	1,597,605	1,594,062	1,592,790	2,645,482		2,546,535
Interest	27,712	11,813	17,932	96,135	6,311		67,359
Interest Earnings-L.G.S.F.T.F.	-	-	-	-	-		72,732
Net Inc/(Decr) Fair Market Value-Investments	13,013	(10,736)	(40,384)	16,819	-		32,668
Interest-Tax Coll	-	-	-	-	-		1,482
Misc Rev-Refund Prior Year Exp	-	-	-	-	-		-
GDC Recovery (Interfund Trf-Capital Projects)	-	-	-	-	-		-
Excess Fees/Tax Collector	603	9,703	8,771	8,633	-		11,101
Less 5% Reserve - FS 129.01(2)b	-	-	-	-	(132,590)		-
Grant & Subsidy Revenue							
State Grant	-	-	-	-	-		-
Loans & Borrowing							
Debt Proceeds	-	-	630,800	887,500	-		-
Total Revenue	\$ 1,654,280	\$ 1,608,384	\$ 2,211,181	\$ 2,601,878	\$ 2,519,203	\$ 2,519,203	\$ 2,731,877
Expenditures							
Contract Services							
Engineering	9,531	-	-	-	-		-
Other Contractual Svcs	1,375	374	-	-	-		2,658
Concrete Flatwork	2,269	9,560	20,694	43,589	25,000		155,030
Drainage	-	-	-	-	-		-
Street Sweeping	-	-	-	-	-		-
Installed Sod	20,209	21,597	20,852	-	-		-
Paving	-	-	-	-	-		-
Contract Services; other							
Pipe Lining	187,086	34,918	159,124	155,692	300,000		454,239
Right of Way Maint	31,612	29,757	29,757	24,164	30,279		29,396
ROW Reclamation	-	-	-	-	-		-
Specialty Mowing	11,610	12,600	12,600	12,517	17,304		10,500
Public Works Services							
Equip Repl Charges-PubWrks	64,348	61,358	73,053	69,466	115,730		53,319
Operating Exp-PubWrks	450,733	390,542	361,713	355,392	726,634		403,822
Road & Bridge Materials	59,457	20,408	23,049	69,327	380,786		78,563
Sign Materials	3,764	9,909	3,297	469	25,927		1,910
Internal Charges							
Central/Indirect Svcs	59,524	20,160	21,918	23,014	27,522		27,522
Purchased Services							
Personal Svcs-InterDept	-	-	-	-	-		-
Postage	-	-	-	-	-		-
Printing & Binding	-	-	-	4,003	-		-
Other Current Chrgs and Oblig	-	-	1,099	-	-		-
Advertising-Legal	-	-	-	555	-		-
Fees-Landfill	12,817	4,882	6,712	5,408	20,000		7,461
Collection Fee-Tax Collector	20,615	20,434	20,157	19,221	52,910		25,991
Materials and Supplies							
Capital Outlay							
Imprv-Other Than Bldgs	-	7,020	-	-	-		-
Debt Services							
Principal	536,340	536,340	1,167,140	1,422,800	535,300	935,300	935,300
Interest	75,347	42,340	47,421	93,284	74,108		68,628
Other Debt Service Costs	141	218	154	154	-		-
Project Costs							
Deep Creek Sidewalks							
Engineering	-	-	-	-	66,000		-
Construction	-	-	-	-	395,000		-
Labor (not reported separate prior to FY23)	-	-	-	3,632	23,920	-	4,499
Deep Creek Paving Program							
Paving	153,213	-	-	-	-		-
Rejuvenation	183,314	-	-	-	-		-
Labor (not reported separate prior to FY23)	-	-	-	-	-		-
Total Expenditures	1,883,304	1,222,418	1,968,740	2,302,706	2,816,420	3,216,420	2,258,839
Reserves (Ending Fund Balance)	\$ 1,516,993	\$ 1,902,959	\$ 2,145,400	\$ 2,444,572	\$ 1,505,765	\$ 1,105,765	\$ 2,917,610
Reserve %	44.6%	60.9%	52.1%	51.5%	34.8%	25.6%	56.4%

Date Prepared: 1/27/2025

Deep Creek Street and Drainage MSBU
Fund Financial Report
Oct. 1, 2024 - Dec. 31, 2024

	Actual FY2024	Adopted Budget FY2025	YTD Actual FY2025	Encumbered FY2025	Balance FY2025
Beginning Balance	\$2,444,572	\$1,943,530	\$2,917,610		
Revenues					
Assessments & Earnings	2,731,877	2,511,226	1,890,432		
Grant & Subsidy Revenue	-	-	-		
Loans & Borrowing	-	-	-		
Total Revenue	\$2,731,877	\$2,511,226	\$1,890,432		
Expenditures					
Contract Services	157,688	25,000	15,400	16,925	(7,325)
Pipe Lining	454,239	300,000	-	320,247	(20,247)
ROW Maintenance	29,396	31,188	6,530	28,098	(3,441)
ROW Reclamation	-	-	-	-	-
Speciality Mowing	10,500	17,824	-	4,375	13,449
Public Works Services	537,614	1,253,246	-	-	1,253,246
Internal Charges	27,522	29,247	29,247	-	-
Purchased Services	33,452	72,740	38,718	-	34,022
Materials and Supplies	-	-	-	-	-
Capital Outlay	-	-	-	-	-
Debt Services	1,003,928	388,840	343,815	-	45,025
Project Costs					
Deep Creek Sidewalks	4,499	609,779	19,968	53,481	536,330
Total Expenditures	\$2,258,839	\$2,727,864	\$453,679	\$423,126	\$1,851,059
Reserves (Ending Fund Balance)	\$2,917,610	\$1,726,892	\$4,354,364		
Reserve %	56.4%	38.8%	90.6%		

Date Prepared: 1/31/2025

Deep Creek Street and Drainage MSBU
Fund Financial Report
Oct. 1, 2024 - Dec. 31, 2024

	Actual FY2024	Adopted Budget FY2025	3 Month YTD Actual FY2025	12 Month Projected FY2025
Beginning Balance	\$2,444,572	\$1,943,530	\$2,917,610	\$2,917,610
Revenues				
Assessments & Earnings	2,731,877	2,511,226	1,890,432	2,511,226
Grant & Subsidy Revenue	-	-	-	-
Loans & Borrowing	-	-	-	-
Total Revenue	\$2,731,877	\$2,511,226	\$1,890,432	\$2,511,226
Expenditures				
Contract Services	157,688	25,000	15,400	32,325
Pipe Lining	454,239	300,000	-	320,247
ROW Maintenance	29,396	31,188	6,530	31,188
ROW Reclamation	-	-	-	-
Speciality Mowing	10,500	17,824	-	17,824
Public Works Services	537,614	1,253,246	-	1,253,246
Internal Charges	27,522	29,247	29,247	29,247
Purchased Services	33,452	72,740	38,718	72,740
Materials and Supplies	-	-	-	-
Capital Outlay	-	-	-	-
Debt Services	1,003,928	388,840	343,815	388,840
Project Costs				
Deep Creek Paving Program	-	-	-	-
Deep Creek Sidewalks (Rio De Janeiro-Navigator)	4,499	609,779	19,968	-
Total Expenditures	\$2,258,839	\$2,727,864	\$453,679	\$2,145,657
Reserves (Ending Fund Balance)	\$2,917,610	\$1,726,892	\$4,354,364	\$3,283,179
<i>Reserve %</i>	56.4%	38.8%	90.6%	60.5%

Date Prepared: 2/19/2025

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 1 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	73454	Asphalt Maintenance		10/29/2024	4.00	267.44	27.60	29.02	0.00		324.06
	73454	Asphalt Maintenance		10/30/2024	0.50	39.90	0.00	0.00	0.00		39.90
	Work Order 73454 Total 632 CORRIENTES CIR, PORT CHARLOTTE, FL, 33983										363.96
	Asphalt Maintenance Total										
	3420	Brush Cutting		11/25/2024	4.50	307.34	27.60	29.02	0.00	0.30	363.96
	Work Order 3420 Total 2056 MAZATLAN RD, PORT CHARLOTTE, 33983										144.96
	4870	Brush Cutting		11/25/2024	4.00	272.40	0.00	0.00	0.00		272.40
	Work Order 4870 Total 26035 TATTERSALL LN, PORT CHARLOTTE, 33983										272.40
	45284	Brush Cutting		11/25/2024	19.00	1,328.97	0.00	82.56	0.00		1,411.53
	Work Order 45284 Total 1383 NEAPOLITAN RD, PORT CHARLOTTE, FL, 33983										1,411.53
	72127	Brush Cutting		10/15/2024	6.00	405.84	0.00	11.76	0.00		417.60
	Work Order 72127 Total POPAYAN ST, PORT CHARLOTTE, FL, 33983										417.60
	Brush Cutting Total										
	80793	☐ Concrete (Catch Basins) ☐		12/23/2024	31.00	2,143.41	0.00	103.08	0.00	1,521.00	2,246.49
	Work Order 80793 Total 1383 NEAPOLITAN RD, PUNTA GORDA, FL										3,161.12
					40.25	2,786.68	62.80	311.64	0.00		3,161.12
					40.25	2,786.68	62.80	311.64	0.00	1.00	3,161.12

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 2 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
□ Concrete (Catch Basins) □ Total											
	75789	Concrete (Driveways)		11/04/2024	40.25	2,786.68	62.80	311.64	0.00	1.00	3,161.12
	75789	Concrete (Driveways)		11/05/2024	55.00	3,770.75	0.00	503.80	0.00		4,274.55
	75789	Concrete (Driveways)		11/06/2024	46.50	3,201.04	1,299.96	172.74	0.00		4,673.73
	75789	Concrete (Driveways)		11/08/2024	4.00	259.12	0.00	39.28	0.00		298.40
	75789	Concrete (Driveways)		11/10/2024	15.00	1,046.75	43.16	69.90	0.00		1,159.81
	75789	Concrete (Driveways)		11/12/2024	6.00	415.24	0.00	41.62	0.00		456.86
	75789	Concrete (Driveways)		11/20/2024	0.00	0.00	391.05	0.00	0.00		391.05
Work Order 75789 Total					126.50	8,692.90	1,734.17	827.34	0.00	320.00	11,254.40
25148 ROSAMOND CT, PUNTA GORDA, FL											
Concrete (Driveways) Total											
	26050	Concrete Catch Basin Repair □		12/19/2024	126.50	8,692.90	1,734.17	827.34	0.00	320.00	11,254.40
Work Order 26050 Total					10.00	692.83	0.00	48.93	0.00		741.76
137 PURUS ST											
Concrete Catch Basin Repair □ Total					10.00	692.83	0.00	48.93	0.00	1.00	741.76
	56432	Contracted - Concrete (Driveways)		11/19/2024	0.00	0.00	0.00	0.00	8,400.00		8,400.00
	56432	Contracted - Concrete (Driveways)		11/19/2024	0.75	59.84	0.00	3.12	0.00		62.96
Contract Inspection Total											
	56432	Contracted - Concrete (Driveways)		11/18/2024	0.75	59.84	0.00	3.12	0.00		62.96
	56432	Contracted - Concrete (Driveways)		11/19/2024	0.25	21.60	0.00	0.00	0.00		21.60
Contract Management Total					0.25	21.60	0.00	0.00	0.00		21.60
Contract Management Total					0.50	43.21	0.00	0.00	0.00		43.20

Monthly Funding Report

START DATE:

10/01/2024

END DATE:

12/31/2024

Page 3 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Work Order 56432 Total											
25793 AYSEN DR, PUNTA GORDA, FL											
#23-603 Concrete Flatwork											
	59500	Contracted - Concrete (Driveways)		10/21/2024	0.00	0.00	0.00	0.00	6,000.00		6,000.00
	59500	Contracted - Concrete (Driveways)		10/18/2024	0.75	59.84	0.00	2.94	0.00		62.78
Contract Inspection Total											
					0.75	59.84	0.00	2.94	0.00		62.78
	59500	Contracted - Concrete (Driveways)		10/14/2024	0.25	21.60	0.00	0.00	0.00		21.60
	59500	Contracted - Concrete (Driveways)		10/21/2024	0.25	21.60	0.00	0.00	0.00		21.60
Contract Management Total											
					0.50	43.21	0.00	0.00	0.00		43.20
Work Order 59500 Total											
2222 NUREMBERG BLVD, FL, 33983											
#23-603 Concrete Flatwork											
	68742	Contracted - Concrete (Driveways)		11/19/2024	0.00	0.00	0.00	0.00	7,000.00		7,000.00
	68742	Contracted - Concrete (Driveways)		11/19/2024	0.75	59.84	0.00	3.12	0.00		62.96
Contract Inspection Total											
					0.75	59.84	0.00	3.12	0.00		62.96
	68742	Contracted - Concrete (Driveways)		11/07/2024	0.25	21.60	0.00	0.00	0.00		21.60
	68742	Contracted - Concrete (Driveways)		11/18/2024	0.25	21.60	0.00	0.00	0.00		21.60
	68742	Contracted - Concrete (Driveways)		11/19/2024	0.25	21.60	0.00	0.00	0.00		21.60
Contract Management Total											
					0.75	64.81	0.00	0.00	0.00		64.80
Work Order 68742 Total											
25457 TERRAIN LN, PORT CHARLOTTE, FL, 33983											
#23-603 Concrete Flatwork											
Contracted - Concrete (Driveways) Total											
					1.50	124.65	0.00	3.12	7,000.00	350.00	7,127.76
Contracted - Concrete (Driveways) Total											
					4.00	330.75	0.00	9.18	21,400.00	1,050.00	21,739.90
	48413	Contracted - Landscaping		10/23/2024	0.00	0.00	0.00	0.00	875.00		875.00
	48413	Contracted - Landscaping		12/04/2024	0.00	0.00	0.00	0.00	875.00		875.00
	48413	Contracted - Landscaping		10/01/2024	0.25	21.60	0.00	0.98	0.00		22.58

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 4 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	48413	Contracted - Landscaping		10/03/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		10/04/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		10/15/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		10/16/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		10/17/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		10/18/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		10/22/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		10/23/2024	0.22	19.20	0.00	0.87	0.00		20.07
	48413	Contracted - Landscaping		10/24/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		10/25/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		10/29/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		10/30/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		10/31/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48413	Contracted - Landscaping		11/01/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		11/05/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		11/06/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		11/07/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		11/08/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		12/03/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		12/04/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		12/05/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		12/06/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		12/10/2024	0.25	21.60	0.00	1.04	0.00		22.64

2/6/2025 5:12:10 PM

Monthly Funding Report

START DATE:

10/01/2024

END DATE:

12/31/2024

Page 5 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	48413	Contracted - Landscaping		12/11/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		12/12/2024	0.50	43.21	0.00	2.08	0.00		45.29
	48413	Contracted - Landscaping		12/13/2024	0.25	21.60	0.00	0.00	0.00		21.60
	48413	Contracted - Landscaping		12/17/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		12/18/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		12/19/2024	0.25	21.60	0.00	1.04	0.00		22.64
	48413	Contracted - Landscaping		12/20/2024	0.25	21.60	0.00	1.04	0.00		22.64
Contract Inspection Total											
	48413	Contracted - Landscaping		10/01/2024	7.97	688.88	0.00	31.29	0.00		720.10
	48413	Contracted - Landscaping		10/02/2024	0.50	43.21	0.00	0.00	0.00		43.21
	48413	Contracted - Landscaping		10/02/2024	1.00	86.41	0.00	0.00	0.00		86.41
	48413	Contracted - Landscaping		10/16/2024	0.25	21.60	0.00	0.00	0.00		21.60
	48413	Contracted - Landscaping		10/17/2024	0.25	21.60	0.00	0.00	0.00		21.60
	48413	Contracted - Landscaping		10/22/2024	0.25	21.60	0.00	0.00	0.00		21.60
	48413	Contracted - Landscaping		10/25/2024	0.25	21.60	0.00	0.00	0.00		21.60
	48413	Contracted - Landscaping		10/30/2024	0.25	21.60	0.00	0.00	0.00		21.60
	48413	Contracted - Landscaping		11/05/2024	0.25	21.60	0.00	0.00	0.00		21.60
	48413	Contracted - Landscaping		11/08/2024	0.50	43.21	0.00	0.00	0.00		43.21
	48413	Contracted - Landscaping		12/04/2024	0.25	21.60	0.00	0.00	0.00		21.60
	48413	Contracted - Landscaping		12/10/2024	0.25	21.60	0.00	0.00	0.00		21.60
Contract Management Total											
					4.00	345.64	0.00	0.00	0.00		345.63
Work Order 48413 Total					11.97	1,034.52	0.00	31.29	1,750.00	0.00	2,815.73
#23-006 County ROW Landscape Maintenance - Mid-County											
Contracted - Landscaping Total					11.97	1,034.52	0.00	31.29	1,750.00	0.00	2,815.73

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 6 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	48440	Contracted - Mowing		10/04/2024	0.00	0.00	0.00	0.00	3,265.10		3,265.10
	48440	Contracted - Mowing		10/29/2024	0.00	0.00	0.00	0.00	3,265.10		3,265.10
	48440	Contracted - Mowing		10/04/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48440	Contracted - Mowing		10/25/2024	0.25	21.60	0.00	0.98	0.00		22.58
	48440	Contracted - Mowing		10/30/2024	0.50	43.21	0.00	1.96	0.00		45.17
Contract Inspection Total											
Work Order 48440 Total Safety Mowing and Litter Removal											
#23-006 County ROW Landscape Maintenance - Mid-County											
Contracted - Mowing Total											
	25109	Contracted Pipe Lining		11/04/2024	1.00	86.41	0.00	3.92	6,530.20	1,236.00	6,620.53
Contract Management Total											
Work Order 25109 Total 230 BOA VISTA ST, PORT CHARLOTTE, FL, 33983											
#22-547 FY23 Stormwater Collection System Rehab											
	50345	Contracted Pipe Lining		12/03/2024	0.50	43.21	0.00	0.00	0.00		43.21
	50345	Contracted Pipe Lining		12/30/2024	0.50	43.21	0.00	0.00	0.00		43.21
Contract Management Total											
	50345	Contracted Pipe Lining		12/30/2024	1.00	86.41	0.00	0.00	0.00		86.42
Work Order 50345 Total 26294 ASUNCION DR, PUNTA GORDA, FL											
#22-547 FY23 Stormwater Collection System Rehab											
	70972	Contracted Pipe Lining		10/01/2024	0.25	21.60	0.00	0.00	0.00		21.60
	70972	Contracted Pipe Lining		10/30/2024	0.50	43.21	0.00	0.00	0.00		43.21
	70972	Contracted Pipe Lining		11/04/2024	0.25	21.60	0.00	0.00	0.00		21.60
	70972	Contracted Pipe Lining		11/07/2024	0.25	21.60	0.00	0.00	0.00		21.60

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 7 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Contract Management Total											
Work Order 70972 Total			547 CORRIENTES CIR, PORT CHARLOTTE, FL, 33983		1.25	108.01	0.00	0.00	0.00	0.00	108.01
					1.25	108.01	0.00	0.00	0.00	0.00	108.01
Contract Management Total											
71067		Contracted Pipe Lining		10/01/2024	0.25	21.60	0.00	0.00	0.00	0.00	21.60
71067		Contracted Pipe Lining		10/30/2024	0.50	43.21	0.00	0.00	0.00	0.00	43.21
71067		Contracted Pipe Lining		11/04/2024	0.25	21.60	0.00	0.00	0.00	0.00	21.60
71067		Contracted Pipe Lining		11/07/2024	0.25	21.60	0.00	0.00	0.00	0.00	21.60
Contract Management Total											
Work Order 71067 Total			460 SAN CRISTOBAL AVE, PORT CHARLOTTE, FL, 33983		1.25	108.01	0.00	0.00	0.00	0.00	108.01
					1.25	108.01	0.00	0.00	0.00	0.00	108.01
Contract Management Total											
#22-547 FY23 Stormwater Collection System Rehab											
71069		Contracted Pipe Lining		10/01/2024	0.25	21.60	0.00	0.00	0.00	0.00	21.60
71069		Contracted Pipe Lining		10/30/2024	0.50	43.21	0.00	0.00	0.00	0.00	43.21
71069		Contracted Pipe Lining		11/04/2024	0.25	21.60	0.00	0.00	0.00	0.00	21.60
71069		Contracted Pipe Lining		11/07/2024	0.25	21.60	0.00	0.00	0.00	0.00	21.60
71069		Contracted Pipe Lining		12/11/2024	0.50	43.21	0.00	0.00	0.00	0.00	43.21
Contract Management Total											
Work Order 71069 Total			26284 TRINILAS DR, PORT CHARLOTTE, FL, 33983		1.75	151.22	0.00	0.00	0.00	0.00	151.22
					1.75	151.22	0.00	0.00	0.00	0.00	151.22
Contract Management Total											
#22-547 FY23 Stormwater Collection System Rehab											
71194		Contracted Pipe Lining		10/02/2024	1.00	86.41	0.00	3.92	0.00	0.00	90.33
Contract Inspection Total											
					1.00	86.41	0.00	3.92	0.00	0.00	90.33
71194		Contracted Pipe Lining		10/02/2024	0.50	43.21	0.00	0.00	0.00	0.00	43.21
71194		Contracted Pipe Lining		11/04/2024	0.25	21.60	0.00	0.00	0.00	0.00	21.60
71194		Contracted Pipe Lining		11/07/2024	0.25	21.60	0.00	0.00	0.00	0.00	21.60

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 8 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Contract Management Total											
347 Rio De Janeiro Ave and Mamora Dr											
Work Order 71194 Total											
					1.00	86.41	0.00	0.00	0.00		86.41
					2.00	172.82	0.00	3.92	0.00	0.00	176.74
Contracted Pipe Lining Total											
					7.50	648.08	0.00	3.92	36,410.00	149.00	37,062.00
Contracted Work											
	76518			12/03/2024	0.00	0.00	0.00	0.00	3,265.10		3,265.10
Contracted Work											
	76518			12/17/2024	0.00	0.00	0.00	0.00	1,308.10		1,308.10
Contracted Work											
	76518			11/07/2024	0.25	21.60	0.00	0.00	0.00		21.60
Contracted Work											
	76518			12/03/2024	0.25	21.60	0.00	0.00	0.00		21.60
Contract Management Total											
					0.50	43.21	0.00	0.00	0.00		43.20
North County Safety Mowing and Litter Removal											
					0.50	43.21	0.00	0.00	4,573.20	0.00	4,616.40
Work Order 76518 Total											
#22-530 Safety Mowing - North County											
	81531			12/11/2024	0.25	21.60	0.00	0.00	0.00		21.60
Contracted Work											
	81531			12/16/2024	0.50	43.21	0.00	0.00	0.00		43.21
Contract Management Total											
					0.75	64.81	0.00	0.00	0.00		64.81
Work Order 81531 Total											
					0.75	64.81	0.00	0.00	0.00	0.00	64.81
#23-603 Concrete Flatwork											
2270 NUREMBERG BLVD											
	81533			12/11/2024	0.25	21.60	0.00	0.00	0.00		21.60
Contracted Work											
	81533			12/16/2024	0.50	43.21	0.00	0.00	0.00		43.21
Contract Management Total											
					0.75	64.81	0.00	0.00	0.00		64.81
Work Order 81533 Total											
					0.75	64.81	0.00	0.00	0.00	0.00	64.81
26370 BRIDGEWATER RD											
					0.75	64.81	0.00	0.00	0.00	0.00	64.81

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 9 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
#23-603 Concrete Flatwork											
Contracted Work Total											
	80350	Contracted Work - Inspection		12/04/2024	2.00	172.82	0.00	0.00	4,573.20	0.00	4,746.02
Work Order 80350 Total											
		CONSTANTINE RD, PORT CHARLOTTE, FL, 33983			4.00	302.96	0.00	16.63	0.00		319.60
#22-530 Safety Mowing - North County											
Contracted Work - Inspection Total											
					4.00	302.96	0.00	16.63	0.00	4.00	319.60
3214											
		Drainage Maintenance - Swale Grading		12/10/2024	12.00	869.80	0.00	635.60	0.00		1,505.40
3214											
		Drainage Maintenance - Swale Grading		12/11/2024	56.25	3,910.01	0.00	1,058.24	0.00		4,968.25
Work Order 3214 Total											
		25463 TEVESINE CT, Punta Gorda, 33983			68.25	4,779.81	0.00	1,693.84	0.00	2,500.00	6,473.65
7743											
		Drainage Maintenance - Swale Grading		11/07/2024	6.00	408.60	0.00	9.50	0.00		418.10
7743											
		Drainage Maintenance - Swale Grading		11/13/2024	20.00	1,362.00	0.00	454.00	0.00		1,816.00
7743											
		Drainage Maintenance - Swale Grading		12/10/2024	0.00	0.00	618.75	0.00	0.00		618.75
Work Order 7743 Total											
		264 VALDIVA ST, PORT CHARLOTTE, 33983			26.00	1,770.60	618.75	463.50	0.00	720.00	2,852.85
13124											
		Drainage Maintenance - Swale Grading		11/07/2024	8.00	544.80	0.00	9.50	0.00		554.30
13124											
		Drainage Maintenance - Swale Grading		11/12/2024	40.00	2,724.00	0.00	908.00	0.00		3,632.00
13124											
		Drainage Maintenance - Swale Grading		11/13/2024	24.00	1,640.88	0.00	499.32	0.00		2,140.20
13124											
		Drainage Maintenance - Swale Grading		12/10/2024	0.00	0.00	1,710.00	0.00	0.00		1,710.00
Work Order 13124 Total											
		26133 COPIAPO CIR, PORT CHARLOTTE, 33983			72.00	4,909.68	1,710.00	1,416.82	0.00	3,400.00	8,036.50

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 10 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	13272	Drainage Maintenance - Swale Grading		10/03/2024	5.00	351.26	0.00	9.32	0.00		360.58
	13272	Drainage Maintenance - Swale Grading		11/20/2024	21.25	1,465.10	0.00	145.96	0.00		1,611.06
	13272	Drainage Maintenance - Swale Grading		11/21/2024	49.50	3,402.31	0.00	1,113.55	0.00		4,515.86
	13272	Drainage Maintenance - Swale Grading		12/10/2024	0.00	0.00	1,200.00	0.00	0.00		1,200.00
Work Order 13272 Total		34 LA SERENA DR, PORT CHARLOTTE, 33983			75.75	5,218.67	1,200.00	1,268.83	0.00	16,800.00	7,687.50
	13277	Drainage Maintenance - Swale Grading		12/17/2024	9.25	636.32	0.00	11.87	0.00		648.19
Work Order 13277 Total		25896 AYSEN DR, PORT CHARLOTTE, 33983			9.25	636.32	0.00	11.87	0.00	2,350.00	648.19
	14509	Drainage Maintenance - Swale Grading		12/17/2024	9.25	636.32	0.00	11.88	0.00		648.19
	14509	Drainage Maintenance - Swale Grading		12/18/2024	19.50	1,391.75	0.00	452.60	0.00		1,844.35
Work Order 14509 Total		25256 PARAGUAY ST, PORT CHARLOTTE, 33983			28.75	2,028.06	0.00	464.48	0.00	1,250.00	2,492.54
	14514	Drainage Maintenance - Swale Grading		12/09/2024	18.50	1,325.16	0.00	102.16	0.00		1,427.33
Work Order 14514 Total		499 CORRIENTES CIR			18.50	1,325.16	0.00	102.16	0.00	900.00	1,427.33
	17074	Drainage Maintenance - Swale Grading		10/23/2024	49.00	3,517.63	0.00	544.18	0.00		4,061.81
	17074	Drainage Maintenance - Swale Grading		11/05/2024	0.00	0.00	1,980.00	0.00	0.00		1,980.00
Work Order 17074 Total		111 MOCHA CT, PORT CHARLOTTE, 33983			49.00	3,517.63	1,980.00	544.18	0.00	1,850.00	6,041.81
	26809	Drainage Maintenance - Swale Grading		10/28/2024	8.00	563.04	0.00	9.32	0.00		572.36
	26809	Drainage Maintenance - Swale Grading		10/30/2024	45.25	3,234.10	0.00	691.54	0.00		3,925.64

2/6/2025 5:12:10 PM

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 11 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	26809	Drainage Maintenance - Swale Grading		11/25/2024	0.00	0.00	0.00	0.00	1,170.08		1,170.08
	26809	Drainage Maintenance - Swale Grading		12/10/2024	0.00	0.00	1,350.00	0.00	0.00		1,350.00
	Work Order 26809 Total		26440 DEEP CREEK BLVD, PORT CHARLOTTE, 33983		53.25	3,797.14	1,350.00	700.86	1,170.08	3,300.00	7,018.08
	28133	Drainage Maintenance - Swale Grading		11/25/2024	8.00	544.80	0.00	9.50	0.00		554.30
	28133	Drainage Maintenance - Swale Grading		12/09/2024	15.00	1,045.90	0.00	517.85	0.00		1,563.75
	Work Order 28133 Total		26062 QUITO DR, PORT CHARLOTTE, 33983		23.00	1,590.70	0.00	527.35	0.00	600.00	2,118.05
	32501	Drainage Maintenance - Swale Grading		12/02/2024	22.00	1,510.60	0.00	764.71	0.00		2,275.31
	32501	Drainage Maintenance - Swale Grading		12/03/2024	32.00	2,234.11	0.00	847.23	0.00		3,081.34
	Work Order 32501 Total		26156 LA PAZ CT		54.00	3,744.71	0.00	1,611.94	0.00	3,500.00	5,356.65
	36371	Drainage Maintenance - Swale Grading		11/22/2024	44.50	3,183.09	0.00	1,188.36	0.00		4,371.45
	Work Order 36371 Total		430 JAPURA ST, Punta Gorda, 33983		44.50	3,183.09	0.00	1,188.36	0.00	700.00	4,371.45
	37133	Drainage Maintenance - Swale Grading		10/03/2024	7.50	531.45	0.00	11.65	0.00		543.10
	37133	Drainage Maintenance - Swale Grading		11/05/2024	54.00	3,732.56	0.00	1,180.04	0.00		4,912.60
	37133	Drainage Maintenance - Swale Grading		11/06/2024	42.50	2,968.51	0.00	1,058.58	0.00		4,027.09
	37133	Drainage Maintenance - Swale Grading		12/10/2024	0.00	0.00	3,035.75	0.00	0.00		3,035.75
	Work Order 37133 Total		26384 COPIAPO CIR		104.00	7,232.52	3,035.75	2,250.27	0.00	5,000.00	12,518.54
	41483	Drainage Maintenance - Swale Grading		11/14/2024	4.50	305.19	0.00	7.13	0.00		312.32
	41483	Drainage Maintenance - Swale Grading		11/19/2024	32.50	2,275.68	0.00	998.60	0.00		3,274.28

2/6/2025 5:12:10 PM

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 12 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	41483	Drainage Maintenance - Swale Grading		11/20/2024	31.25	2,147.78	0.00	626.62	0.00		2,774.40
	41483	Drainage Maintenance - Swale Grading		12/10/2024	0.00	0.00	1,870.00	0.00	0.00		1,870.00
	Work Order 41483 Total		26061 CORUPANO DR, PORT CHARLOTTE, FL, 33983		68.25	4,728.64	1,870.00	1,632.35	0.00	3,300.00	8,231.00
	42831	Drainage Maintenance - Swale Grading		10/21/2024	9.00	622.86	0.00	13.98	0.00		636.84
	42831	Drainage Maintenance - Swale Grading		11/04/2024	20.00	1,362.00	0.00	517.85	0.00		1,879.85
	42831	Drainage Maintenance - Swale Grading		12/10/2024	0.00	0.00	660.00	0.00	0.00		660.00
	Work Order 42831 Total		26124 PAYSANDU DR, PORT CHARLOTTE, FL, 33983		29.00	1,984.86	660.00	531.83	0.00	1,100.00	3,176.69
	43413	Drainage Maintenance - Swale Grading		10/21/2024	21.00	1,453.34	0.00	353.57	0.00		1,806.91
	43413	Drainage Maintenance - Swale Grading		10/28/2024	50.00	3,529.50	0.00	529.40	0.00		4,058.90
	43413	Drainage Maintenance - Swale Grading		10/29/2024	50.00	3,470.60	0.00	605.80	0.00		4,076.40
	43413	Drainage Maintenance - Swale Grading		10/30/2024	45.00	3,088.95	0.00	390.60	0.00		3,479.55
	43413	Drainage Maintenance - Swale Grading		12/10/2024	0.00	0.00	2,160.00	0.00	0.00		2,160.00
	Work Order 43413 Total		26369 COPIAPO CIR, PORT CHARLOTTE, FL, 33983		166.00	11,542.39	2,160.00	1,879.37	0.00	5,110.00	15,581.76
	63977	Drainage Maintenance - Swale Grading		12/13/2024	35.25	2,510.70	0.00	929.84	0.00		3,440.54
	63977	Drainage Maintenance - Swale Grading		12/16/2024	26.00	1,794.29	0.00	522.01	0.00		2,316.30
	Work Order 63977 Total		472 SANTIGUAY ST, PORT CHARLOTTE, FL, 33983		61.25	4,304.99	0.00	1,451.85	0.00	2,600.00	5,756.84
	64227	Drainage Maintenance - Swale Grading		10/28/2024	35.00	2,461.32	0.00	626.87	0.00		3,088.19
	64227	Drainage Maintenance - Swale Grading		11/05/2024	0.00	0.00	1,730.00	0.00	0.00		1,730.00

2/6/2025 5:12:10 PM

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 13 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 64227 Total										
			27241 SALTA DR, PORT CHARLOTTE, FL, 33983		35.00	2,461.32	1,730.00	626.87	0.00	1,900.00	4,818.19
	76392 Drainage Maintenance - Swale Grading										
				12/10/2024	10.00	682.68	0.00	19.00	0.00		701.68
	Work Order 76392 Total										
			2333 MONTPELIER RD, PORT CHARLOTTE, FL, 33983		10.00	682.68	0.00	19.00	0.00	8,590.00	701.68
	Drainage Maintenance - Swale Grading Total										
					995.75	69,438.96	16,314.50	18,385.73	1,170.08	65,570.00	105,309.30
	76481 GIS Update										
				11/07/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 76481 Total										
			27239 PUNTA CABELLO CT, PORT CHARLOTTE, FL, 33983		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	76645 GIS Update										
				11/07/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 76645 Total										
			25848 AYSER DR, PORT CHARLOTTE, FL, 33983		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	77268 GIS Update										
				11/14/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 77268 Total										
			26399 BARBINS DR, PORT CHARLOTTE, FL, 33983		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	77269 GIS Update										
				11/14/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 77269 Total										
			26387 BARBINS DR, PORT CHARLOTTE, FL, 33983		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	77372 GIS Update										
				11/14/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 77372 Total										
			27052 CURITIBA DR, PORT CHARLOTTE, FL, 33983		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	81074 GIS Update										
				12/10/2024	0.25	18.48	0.00	0.00	0.00		18.48

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 14 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 81074 Total		26370 BRIDGEWATER RD, PORT CHARLOTTE, FL, 33983		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	81328	GIS Update		12/10/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 81328 Total		2270 NUREMBERG BLVD		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	81648	GIS Update		12/12/2024	0.50	36.95	0.00	0.00	0.00		36.95
	Work Order 81648 Total				0.50	36.95	0.00	0.00	0.00	2.00	36.95
	82656	GIS Update		12/19/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 82656 Total		383 ROSARIO ST, PORT CHARLOTTE, FL, 33983		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	82657	GIS Update		12/19/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 82657 Total		375 ROSARIO ST, PORT CHARLOTTE, FL, 33983		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	82659	GIS Update		12/19/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 82659 Total		355 ROSARIO ST, PORT CHARLOTTE, FL, 33983		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	82876	GIS Update		12/20/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 82876 Total		27473 OBIDOS DR, PORT CHARLOTTE, FL, 33983		0.25	18.48	0.00	0.00	0.00	1.00	18.48
	82973	GIS Update		12/20/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 82973 Total		40230301002, 277 SEASONS DR, PUNTA GORDA, FL		0.25	18.48	0.00	0.00	0.00	1.00	18.48

2/6/2025 5:12:10 PM

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 15 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	83172	GIS Update		12/23/2024	0.25	18.48	0.00	0.00	0.00		18.48
	Work Order 83172 Total 1383 NEAPOLITAN RD, PUNTA GORDA, FL										
					0.25	18.48	0.00	0.00	0.00	1.00	18.48
	GIS Update Total										
	63383	Investigation		11/05/2024	3.75	277.13	0.00	0.00	0.00	15.00	277.19
	Work Order 63383 Total 402308176003, 25172 ZODIAC LN, PUNTA GORDA, FL										
					1.50	113.61	0.00	6.24	0.00		119.85
					1.50	113.61	0.00	6.24	0.00	1.00	119.85
	Investigation										
	64221	Investigation		11/06/2024	3.00	227.22	0.00	12.48	0.00		239.70
	Work Order 64221 Total 2333 MONTPELIER RD, PORT CHARLOTTE, FL, 33983										
					3.00	227.22	0.00	12.48	0.00	1.00	239.70
	Investigation										
	64234	Investigation		11/07/2024	2.50	189.35	0.00	10.40	0.00		199.75
	Work Order 64234 Total 27189 PUNTA CABELLO CT, PORT CHARLOTTE, FL, 33983										
					2.50	189.35	0.00	10.40	0.00	1.00	199.75
	Investigation										
	65073	Investigation		11/07/2024	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 65073 Total 25848 AYSEN DR, PORT CHARLOTTE, FL, 33983										
					1.00	75.74	0.00	4.16	0.00	1.00	79.90
	Investigation										
	65120	Investigation		11/12/2024	2.00	151.48	0.00	8.32	0.00		159.80
	Work Order 65120 Total 25209 CHICLAYO AVE, PORT CHARLOTTE, FL, 33983										
					2.00	151.48	0.00	8.32	0.00	1.00	159.80
	Investigation										
	65510	Investigation		11/12/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 65510 Total 98 TOCOPILLA ST, PORT CHARLOTTE, FL, 33983										
					1.50	113.61	0.00	6.24	0.00	1.00	119.85

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 16 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	65523	Investigation		11/12/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 65523 Total										119.85
			26387 BARBINOS DR, PORT CHARLOTTE, FL, 33983		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	65631	Investigation		11/13/2024	2.00	151.48	0.00	8.32	0.00		159.80
	Work Order 65631 Total										159.80
			27060 CURITIBA DR, PORT CHARLOTTE, FL, 33983		2.00	151.48	0.00	8.32	0.00	1.00	159.80
	66104	Investigation		11/18/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 66104 Total										119.85
			1301 NAVIGATOR RD, PORT CHARLOTTE, FL, 33983		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	66207	Investigation		11/18/2024	0.25	18.94	0.00	1.04	0.00		19.98
	Work Order 66207 Total										19.98
			1330 RIO DE JANEIRO AVE, PORT CHARLOTTE, FL, 33983		0.25	18.94	0.00	1.04	0.00	1.00	19.98
	66266	Investigation		11/19/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 66266 Total										119.85
			26344 DEEP CREEK BLVD, PORT CHARLOTTE, FL, 33983		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	66280	Investigation		11/19/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 66280 Total										119.85
			2243 KENYA LN, PORT CHARLOTTE, FL, 33983		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	66429	Investigation		11/20/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 66429 Total										119.85
			25429 RUPERT RD, PORT CHARLOTTE, FL, 33983		1.50	113.61	0.00	6.24	0.00	1.00	119.85

2/6/2025 5:12:10 PM

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 17 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	66663	Investigation		12/05/2024	2.00	151.48	0.00	8.32	0.00		159.80
	Work Order 66663 Total		402304161005, 215 VALDIVA ST, PUNTA GORDA, FL		2.00	151.48	0.00	8.32	0.00	1.00	159.80
	66695	Investigation		12/05/2024	2.00	151.48	0.00	8.32	0.00		159.80
	Work Order 66695 Total		125 ANGOL ST, PORT CHARLOTTE, FL, 33983		2.00	151.48	0.00	8.32	0.00	1.00	159.80
	66697	Investigation		12/05/2024	2.00	151.48	0.00	8.32	0.00		159.80
	Work Order 66697 Total		402303301001, 269 SEASONS DR, PUNTA GORDA, FL		2.00	151.48	0.00	8.32	0.00	1.00	159.80
	67333	Investigation		12/06/2024	0.33	25.25	0.00	1.39	0.00		26.63
	Work Order 67333 Total		1356 RIO DE JANEIRO AVE, PORT CHARLOTTE, FL, 33983		0.33	25.25	0.00	1.39	0.00	1.00	26.63
	67536	Investigation		12/10/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 67536 Total		436 MALPELO AVE, PORT CHARLOTTE, FL, 33983		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	67737	Investigation		12/13/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 67737 Total		402305437014, 396 CONCORDIA ST, PUNTA GORDA, FL		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	67857	Investigation		12/18/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 67857 Total		402305235005, 113 SANTAREM CIR, PUNTA GORDA, FL		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	67864	Investigation		12/13/2024	1.50	113.61	0.00	6.24	0.00		119.85

2/6/2025 5:12:10 PM

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 18 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 67864 Total										
			625 CORRIENTES CIR, PORT CHARLOTTE, FL, 33983		1.50	113.61	0.00	6.24	0.00	1.00	119.85
	68698 Investigation										
			383 ROSARIO ST, PORT CHARLOTTE, FL, 33983	12/19/2024	2.00	151.48	0.00	8.32	0.00		159.80
	Work Order 68698 Total										
					2.00	151.48	0.00	8.32	0.00	1.00	159.80
	68722 Investigation										
			402308388006, 25252 RAMPART BLVD, PORT CHARLOTTE, FL	12/19/2024	0.50	37.87	0.00	2.08	0.00		39.95
	Work Order 68722 Total										
					0.50	37.87	0.00	2.08	0.00	1.00	39.95
	68754 Investigation										
			2000 RIO DE JANEIRO AVE, PORT CHARLOTTE, FL, 33983	12/19/2024	0.95	72.30	0.00	3.97	0.00		76.27
	Work Order 68754 Total										
					0.95	72.30	0.00	3.97	0.00	1.00	76.27
	69255 Investigation										
			402308426003, 25443 ST HELENA LN, PUNTA GORDA, FL	12/20/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 69255 Total										
					1.50	113.61	0.00	6.24	0.00	1.00	119.85
	69269 Investigation										
			25228 NOCTURNE LN, PORT CHARLOTTE, FL, 33983	12/20/2024	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 69269 Total										
					1.00	75.74	0.00	4.16	0.00	1.00	79.90
	69333 Investigation										
			27445 OBIDOS DR, PORT CHARLOTTE, FL, 33983	12/20/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 69333 Total										
					1.50	113.61	0.00	6.24	0.00	1.00	119.85
	69340 Investigation										
			25552 BANIFF LN, PORT CHARLOTTE, FL, 33983	12/23/2024	2.00	151.48	0.00	8.32	0.00		159.80
	Work Order 69340 Total										
					2.00	151.48	0.00	8.32	0.00	1.00	159.80

2/6/2025 5:12:10 PM

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 19 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	69446	Investigation		12/23/2024	1.50	113.61	0.00	6.24	0.00		119.85
	Work Order 69446 Total										119.85
	69470	Investigation	215 SANTAREM CIR, PORT CHARLOTTE, FL, 33983	12/30/2024	1.00	75.74	0.00	4.16	0.00	1.00	79.90
	Work Order 69470 Total										79.90
	69619	Investigation	402305262002, 251 BAHIA BLANCA DR, PUNTA GORDA, FL	12/30/2024	1.50	113.61	0.00	6.24	0.00	1.00	119.85
	Work Order 69619 Total										119.85
	70804	Investigation	1370 CAPRICORN BLVD, PORT CHARLOTTE, FL, 33983	10/01/2024	1.00	75.74	0.00	3.92	0.00	1.00	79.66
	Work Order 70804 Total										79.66
	70957	Investigation	26098 CONSTANTINE RD, PORT CHARLOTTE, FL, 33983	10/01/2024	1.00	75.74	0.00	3.92	0.00	1.00	79.66
	Work Order 70957 Total										79.66
	71522	Investigation	473 SAN AMBROSIO ST, PORT CHARLOTTE, FL, 33983	10/04/2024	1.50	113.61	0.00	5.88	0.00	1.00	119.49
	Work Order 71522 Total										119.49
	71869	Investigation	2294 BENGAL CT, PORT CHARLOTTE, FL, 33983	11/01/2024	0.75	59.84	0.00	3.12	0.00	1.00	62.96
	Work Order 71869 Total										62.96

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 20 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	72537	Investigation		10/23/2024	1.00	75.74	0.00	3.92	0.00		79.66
	Work Order 72537 Total										
			402316181003, 2166 AMARILLO LN, PUNTA GORDA, FL		1.00	75.74	0.00	3.92	0.00	1.00	79.66
	74282	Investigation		10/24/2024	2.00	138.68	0.00	4.66	0.00		143.34
	Work Order 74282 Total										
			25114 BOLIVAR DR, PORT CHARLOTTE, FL, 33983		2.00	138.68	0.00	4.66	0.00	1.00	143.34
	77639	Investigation		11/15/2024	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 77639 Total										
			25179 MERCEDES DR, PORT CHARLOTTE, 33983		1.00	75.74	0.00	4.16	0.00	1.00	79.90
	81993	Investigation		12/23/2024	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 81993 Total										
			402316455003, 2407 SOFIA LN, PUNTA GORDA, FL		1.00	75.74	0.00	4.16	0.00	1.00	79.90
	82335	Investigation		12/15/2024	3.00	206.82	0.00	14.25	0.00		221.07
	Work Order 82335 Total										
			402316355004, 26106 CONSTANTINE RD, PUNTA GORDA, FL		3.00	206.82	0.00	14.25	0.00	1.00	221.07
	83352	Investigation		12/30/2024	1.00	75.74	0.00	4.16	0.00		79.90
	Work Order 83352 Total										
			402305437005, 25541 AREQUIPA DR, PUNTA GORDA, FL		1.00	75.74	0.00	4.16	0.00	1.00	79.90
	Investigation Total										
					60.29	4,536.04	0.00	247.83	0.00	41.00	4,783.87
	72635	MSBU Administrative Work		12/03/2024	2.50	466.20	0.00	0.00	0.00		466.20
	72635	MSBU Administrative Work		10/01/2024	0.50	36.95	0.00	0.00	0.00		36.95
	72635	MSBU Administrative Work		10/07/2024	0.50	36.95	0.00	0.00	0.00		36.95

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 21 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	72635	MSBU Administrative Work		10/14/2024	1.50	110.85	0.00	0.00	0.00		110.85
	72635	MSBU Administrative Work		10/15/2024	0.75	55.43	0.00	0.00	0.00		55.43
	72635	MSBU Administrative Work		10/21/2024	1.00	73.90	0.00	0.00	0.00		73.90
	72635	MSBU Administrative Work		10/22/2024	1.00	73.90	0.00	0.00	0.00		73.90
	72635	MSBU Administrative Work		10/28/2024	1.25	92.38	0.00	0.00	0.00		92.38
	72635	MSBU Administrative Work		10/29/2024	0.75	55.43	0.00	0.00	0.00		55.43
	72635	MSBU Administrative Work		10/30/2024	0.50	36.95	0.00	0.00	0.00		36.95
	72635	MSBU Administrative Work		10/31/2024	0.75	55.43	0.00	0.00	0.00		55.43
	72635	MSBU Administrative Work		11/05/2024	0.50	36.95	0.00	0.00	0.00		36.95
	72635	MSBU Administrative Work		11/06/2024	0.25	18.48	0.00	0.00	0.00		18.48
	72635	MSBU Administrative Work		11/07/2024	1.50	110.85	0.00	0.00	0.00		110.85
	72635	MSBU Administrative Work		11/19/2024	1.25	92.38	0.00	0.00	0.00		92.38
	72635	MSBU Administrative Work		11/20/2024	3.25	240.18	0.00	0.00	0.00		240.18
	72635	MSBU Administrative Work		12/02/2024	0.50	36.95	0.00	0.00	0.00		36.95
	72635	MSBU Administrative Work		12/05/2024	0.75	55.43	0.00	0.00	0.00		55.43
	72635	MSBU Administrative Work		12/09/2024	0.50	36.95	0.00	0.00	0.00		36.95
	72635	MSBU Administrative Work		12/17/2024	1.25	92.38	0.00	0.00	0.00		92.38
Administrative Time Total											
	72635	MSBU Administrative Work		11/20/2024	18.25	1,348.68	0.00	0.00	0.00		1,348.72
MSBU Meeting Total											
	72635	MSBU Administrative Work		11/20/2024	3.25	240.18	0.00	0.00	0.00		240.18
MSBU Minutes Total											
	72635	MSBU Administrative Work		11/20/2024	1.25	92.38	0.00	0.00	0.00		92.38
	72635	MSBU Administrative Work			1.25	92.38	0.00	0.00	0.00		92.38

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 22 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Work Order 72635 Total											
					25.25	2,147.43	0.00	0.00	0.00	0.00	2,147.48
MSBU Administrative Work Total											
					25.25	2,147.43	0.00	0.00	0.00	0.00	2,147.48
71033		Open Road Cut Road Repair		10/22/2024	16.00	1,126.08	0.00	331.44	0.00		1,457.52
Work Order 71033 Total											
			632 CORRIENTES CIR, PORT CHARLOTTE, FL, 33983		16.00	1,126.08	0.00	331.44	0.00	1.00	1,457.52
Open Road Cut Road Repair Total											
					16.00	1,126.08	0.00	331.44	0.00	1.00	1,457.52
76720		Pavement Restoration		11/15/2024	8.50	595.21	46.00	52.75	0.00		693.96
76720		Pavement Restoration		12/16/2024	0.00	0.00	0.00	0.00	870.08		870.08
Work Order 76720 Total											
			25148 ROSAMOND CT, PUNTA GORDA, FL		8.50	595.21	46.00	52.75	870.08	0.50	1,564.04
Pavement Restoration Total											
					8.50	595.21	46.00	52.75	870.08	0.50	1,564.04
6552		Project Management		10/02/2024	1.00	86.41	0.00	0.00	0.00		86.41
6552		Project Management		10/17/2024	1.00	86.41	0.00	0.00	0.00		86.41
6552		Project Management		10/24/2024	1.00	86.41	0.00	0.00	0.00		86.41
6552		Project Management		10/29/2024	2.00	172.82	0.00	0.00	0.00		172.82
6552		Project Management		10/31/2024	1.00	86.41	0.00	0.00	0.00		86.41
6552		Project Management		11/05/2024	1.00	86.41	0.00	0.00	0.00		86.41
6552		Project Management		11/07/2024	1.00	86.41	0.00	0.00	0.00		86.41
6552		Project Management		11/12/2024	1.00	86.41	0.00	0.00	0.00		86.41
6552		Project Management		11/26/2024	1.00	86.41	0.00	0.00	0.00		86.41
6552		Project Management		12/10/2024	2.00	172.82	0.00	0.00	0.00		172.82

Monthly Funding Report

START DATE:

10/01/2024

END DATE:

12/31/2024

Page 24 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	77535	Sign Maintenance		11/14/2024	1.00	64.78	0.00	5.19	0.00		69.97
	Work Order 77535 Total										
			1486 NAVIGATOR RD, Charlotte, FL, 33983		1.00	64.78	0.00	5.19	0.00	7.00	69.97
	Sign Maintenance Total										
					1.00	64.78	0.00	5.19	0.00	7.00	69.97
	22546	Small Pipe Install (Pipes 31" And Under)		12/10/2024	40.00	2,730.72	1,551.32	448.00	735.71		5,465.75
	Work Order 22546 Total										
			2270 NUREMBERG BLVD		40.00	2,730.72	1,551.32	448.00	735.71	24.00	5,465.75
	38415	Small Pipe Install (Pipes 31" And Under)		12/10/2024	0.00	0.00	270.00	0.00	0.00		270.00
	Work Order 38415 Total										
			25457 TERRAIN LN, PORT CHARLOTTE, FL, 33983		0.00	0.00	270.00	0.00	0.00	24.00	270.00
	58597	Small Pipe Install (Pipes 31" And Under)		12/02/2024	10.00	704.38	0.00	215.46	0.00		919.84
	58597	Small Pipe Install (Pipes 31" And Under)		12/20/2024	0.00	0.00	276.50	0.00	0.00		276.50
	Work Order 58597 Total										
			2222 Nuremberg Blvd.		10.00	704.38	276.50	215.46	0.00	24.00	1,196.34
	59034	Small Pipe Install (Pipes 31" And Under)		10/03/2024	0.00	0.00	72.00	0.00	0.00		72.00
	Work Order 59034 Total										
			25168 PARAGUAY ST, PORT CHARLOTTE, FL, 33983		0.00	0.00	72.00	0.00	0.00	24.00	72.00
	64340	Small Pipe Install (Pipes 31" And Under)		12/09/2024	40.00	2,765.60	1,624.99	335.80	421.37		5,147.76
	Work Order 64340 Total										
			26370 BRIDGEWATER RD		40.00	2,765.60	1,624.99	335.80	421.37	24.00	5,147.76

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 25 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	83234	Small Pipe Install (Pipes 31" And Under)		12/20/2024	3.50	241.29	0.00	16.62	0.00		257.92
	Work Order 83234 Total										
			1091 SAN CRISTOBAL AVE, PORT CHARLOTTE, FL, 33983		3.50	241.29	0.00	16.62	0.00	0.00	257.92
	Small Pipe Install (Pipes 31" And Under) Total										
	47794	Small Pipe Repair (Pipes 31" And Under)		10/21/2024	15.25	1,103.88	0.00	41.48	0.00		1,145.36
	Work Order 47794 Total										
			132 MOCHA CT, PORT CHARLOTTE, FL, 33983		15.25	1,103.88	0.00	41.48	0.00	1.00	1,145.36
	Small Pipe Repair (Pipes 31" And Under)										
	48150	Small Pipe Repair (Pipes 31" And Under)		12/05/2024	2.00	144.40	0.00	4.75	0.00		149.15
	Work Order 48150 Total										
			26098 CONSTANTINE RD, PORT CHARLOTTE, FL, 33983		2.00	144.40	0.00	4.75	0.00	1.00	149.15
	Small Pipe Repair (Pipes 31" And Under)										
	65963	Small Pipe Repair (Pipes 31" And Under)		12/11/2024	47.50	3,203.21	817.54	552.14	0.00		4,572.89
	Small Pipe Repair (Pipes 31" And Under)										
	65963	Small Pipe Repair (Pipes 31" And Under)		12/12/2024	2.00	137.88	0.00	25.54	0.00		163.42
	Work Order 65963 Total										
			26142 PAYSANDU DR, PORT CHARLOTTE, FL, 33983		49.50	3,341.09	817.54	577.68	0.00	1.00	4,736.31
	Small Pipe Repair (Pipes 31" And Under)										
	71353	Small Pipe Repair (Pipes 31" And Under)		10/03/2024	18.25	1,322.22	0.00	325.07	0.00		1,647.29
	Work Order 71353 Total										
			460 San Cristobal Ave.		18.25	1,322.22	0.00	325.07	0.00	1.00	1,647.29
	Small Pipe Repair (Pipes 31" And Under)										
	75781	Small Pipe Repair (Pipes 31" And Under)		11/04/2024	25.00	1,760.95	84.33	163.35	0.00		2,008.63
	Small Pipe Repair (Pipes 31" And Under)										
	75781	Small Pipe Repair (Pipes 31" And Under)		12/10/2024	0.00	0.00	120.00	0.00	0.00		120.00
	Work Order 75781 Total										
			2294 BENGAL CT, PORT CHARLOTTE, FL, 33983		25.00	1,760.95	204.33	163.35	0.00	1.00	2,128.63

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 26 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
		Small Pipe Repair (Pipes 31" And Under) Total									
	32057	Standard Cuts		10/22/2024	12.00	844.56	0.00	110.94	0.00	5.00	986.50
	32057	Standard Cuts		11/05/2024	0.00	0.00	150.00	0.00	0.00		150.00
	Work Order 32057 Total		25404 RUPERT RD		12.00	844.56	150.00	110.94	0.00	240.00	1,105.50
	43192	Standard Cuts		12/10/2024	6.00	433.20	0.00	272.40	0.00		705.60
	Work Order 43192 Total		453 SANTIGUAY ST, PORT CHARLOTTE, FL, 33983		6.00	433.20	0.00	272.40	0.00	220.00	705.60
	Standard Cuts Total										
	81649	Support (Post) Maintenance		12/12/2024	1.50	101.21	0.00	7.79	0.00		108.99
	Work Order 81649 Total		Mauritania Rd		1.50	101.21	0.00	7.79	0.00	2.00	108.99
	Support (Post) Maintenance Total										
	25039	Vacuum Culvert Cleaning		11/26/2024	3.00	204.30	0.00	37.97	0.00		242.28
	Work Order 25039 Total		2026 NUREMBERG BLVD, PORT CHARLOTTE, 33983		3.00	204.30	0.00	37.97	0.00	0.00	242.28
	58074	Vacuum Culvert Cleaning		11/26/2024	13.00	896.99	0.00	151.89	0.00		1,048.88
	Work Order 58074 Total		2214 NUREMBERG BLVD, PORT CHARLOTTE, 33983		13.00	896.99	0.00	151.89	0.00	3.00	1,048.88
	59220	Vacuum Culvert Cleaning		11/26/2024	4.00	272.40	0.00	50.63	0.00		323.03

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 27 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 59220 Total										
			402308434008, 1870 NUREMBERG BLVD, PUNTA GORDA, FL		4.00	272.40	0.00	50.63	0.00	1.00	323.03
	59484	Vacuum Culvert Cleaning		11/26/2024	4.00	272.40	0.00	50.63	0.00		323.03
	Work Order 59484 Total										
			1956 NUREMBERG BLVD, PORT CHARLOTTE, FL, 33983		4.00	272.40	0.00	50.63	0.00	2.00	323.03
	59871	Vacuum Culvert Cleaning		10/17/2024	15.00	1,071.45	0.00	275.28	0.00		1,346.73
	Work Order 59871 Total										
			402305161006, 263 CAMPINAS ST, PUNTA GORDA, FL		15.00	1,071.45	0.00	275.28	0.00	6.00	1,346.73
	62027	Vacuum Culvert Cleaning		11/19/2024	9.00	644.96	0.00	160.58	0.00		805.54
	Work Order 62027 Total										
			25308 VANTAGE LN, PORT CHARLOTTE, FL, 33983		9.00	644.96	0.00	160.58	0.00	4.00	805.54
	63360	Vacuum Culvert Cleaning		10/29/2024	14.00	1,002.11	0.00	252.34	0.00		1,254.45
	Work Order 63360 Total										
			2166 AMARILLO LN, PORT CHARLOTTE, FL, 33983		14.00	1,002.11	0.00	252.34	0.00	4.00	1,254.45
	63682	Vacuum Culvert Cleaning		11/19/2024	2.00	138.68	0.00	45.88	0.00		184.56
	Work Order 63682 Total										
			1061 FERGIUS LN, PORT CHARLOTTE, FL, 33983		2.00	138.68	0.00	45.88	0.00	2.00	184.56
	64770	Vacuum Culvert Cleaning		12/04/2024	6.00	426.49	0.00	114.70	0.00		541.19
	Work Order 64770 Total										
			15540 SUNKIST DR, PUNTA GORDA, FL, 33955		6.00	426.49	0.00	114.70	0.00	3.00	541.19
	64797	Vacuum Culvert Cleaning		11/19/2024	2.25	158.63	0.00	45.88	0.00		204.51
	Work Order 64797 Total										
			1434 OLANCHIA CT, PORT CHARLOTTE, FL, 33983		2.25	158.63	0.00	45.88	0.00	1.00	204.51

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 28 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	65583	Vacuum Culvert Cleaning		11/19/2024	5.00	346.70	0.00	114.70	0.00		461.40
	65583	Vacuum Culvert Cleaning		11/20/2024	4.00	277.36	0.00	91.76	0.00		369.12
	Work Order 65583 Total		2120 CALCUTTA RD, PORT CHARLOTTE, FL, 33983		9.00	624.06	0.00	206.46	0.00	6.00	830.52
	65623	Vacuum Culvert Cleaning		12/13/2024	12.50	882.43	0.00	275.28	0.00		1,157.71
	Work Order 65623 Total		26116 COPIAPO CIR, PORT CHARLOTTE, FL, 33983		12.50	882.43	0.00	275.28	0.00	4.00	1,157.71
	65701	Vacuum Culvert Cleaning		12/17/2024	3.00	208.02	0.00	68.82	0.00		276.84
	Work Order 65701 Total		26223 BARCELOS CT, PORT CHARLOTTE, FL, 33983		3.00	208.02	0.00	68.82	0.00	1.00	276.84
	66086	Vacuum Culvert Cleaning		11/15/2024	8.50	605.06	0.00	160.58	0.00		765.65
	Work Order 66086 Total		1684 BLUE LAKE CIR, PORT CHARLOTTE, FL, 33983		8.50	605.06	0.00	160.58	0.00	3.00	765.65
	66970	Vacuum Culvert Cleaning		12/17/2024	3.00	208.02	0.00	68.82	0.00		276.84
	Work Order 66970 Total		313 CORRIENTES CIR, PORT CHARLOTTE, FL, 33983		3.00	208.02	0.00	68.82	0.00	2.00	276.84
	67261	Vacuum Culvert Cleaning		11/15/2024	2.50	178.58	0.00	45.88	0.00		224.46
	67261	Vacuum Culvert Cleaning		11/19/2024	5.00	357.15	0.00	91.76	0.00		448.91
	Work Order 67261 Total		1141 PARACLETE RD, PORT CHARLOTTE, FL, 33983		7.50	535.73	0.00	137.64	0.00	1.00	673.37
	67318	Vacuum Culvert Cleaning		11/20/2024	18.25	1,288.97	0.00	367.04	0.00		1,656.01

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 29 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	67318	Vacuum Culvert Cleaning		11/21/2024	16.00	1,109.44	0.00	367.04	0.00		1,476.48
	Work Order 67318 Total		25496 BANIFF LN, PORT CHARLOTTE, FL, 33983		34.25	2,398.41	0.00	734.08	0.00	11.00	3,132.49
	67439	Vacuum Culvert Cleaning		11/15/2024	9.00	644.96	0.00	160.58	0.00		805.54
	Work Order 67439 Total		402308407002, 25291 OJIBWAY CT, PUNTA GORDA, FL		9.00	644.96	0.00	160.58	0.00	4.00	805.54
	67936	Vacuum Culvert Cleaning		12/04/2024	3.00	208.02	0.00	68.82	0.00		276.84
	Work Order 67936 Total		11498 ROYAL RD, PUNTA GORDA, FL, 33955		3.00	208.02	0.00	68.82	0.00	1.00	276.84
	67951	Vacuum Culvert Cleaning		11/06/2024	14.00	991.66	0.00	275.28	0.00		1,266.94
	67951	Vacuum Culvert Cleaning		11/07/2024	5.00	357.15	0.00	91.76	0.00		448.91
	Work Order 67951 Total		26447 EUROPA LN, PORT CHARLOTTE, 33983		19.00	1,348.81	0.00	367.04	0.00	9.00	1,715.85
	71491	Vacuum Culvert Cleaning		11/13/2024	19.00	1,359.26	0.00	344.10	0.00		1,703.36
	Work Order 71491 Total		1473 Blue Lake Cir		19.00	1,359.26	0.00	344.10	0.00	10.00	1,703.36
	72413	Vacuum Culvert Cleaning		11/22/2024	10.00	714.30	0.00	183.52	0.00		897.82
	72413	Vacuum Culvert Cleaning		12/03/2024	12.25	872.93	0.00	229.40	0.00		1,102.33
	72413	Vacuum Culvert Cleaning		12/04/2024	3.00	208.02	0.00	45.88	0.00		253.90
	Work Order 72413 Total		26272 RAMPART BLVD, PORT CHARLOTTE, FL, 33983		25.25	1,795.25	0.00	458.80	0.00	3.00	2,254.05
	72536	Vacuum Culvert Cleaning		11/06/2024	2.00	138.68	0.00	45.88	0.00		184.56

Monthly Funding Report

START
DATE:

10/01/2024

END DATE:

12/31/2024

Page 30 of 31

Deep Creek (Non-Urban) Street and Drainage Unit

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
	Work Order 72536 Total		402316181004, 2174 AMARILLO LN, PUNTA GORDA, FL		2.00	138.68	0.00	45.88	0.00	2.00	184.56
	75494	Vacuum Culvert Cleaning		12/04/2024	7.00	495.83	0.00	137.64	0.00		633.47
	Work Order 75494 Total		11297 PINEAPPLE RD, FL, 33955		7.00	495.83	0.00	137.64	0.00	2.00	633.47
	Vacuum Culvert Cleaning Total				234.25	16,540.94	0.00	4,420.32	0.00	85.00	20,961.28
	Deep Creek (Non-Urban) Street and Drainage Unit Total				1,830.01	129,063.94	23,151.75	27,381.35	73,881.69		253,478.84

Project	WO Number	WO Description	Location	Date Worked	Labor Hours	Labor Cost	Materials Cost	Equip. Cost	Contractor Cost	Work Accomp	Total Cost
Grand totals for all MSBUs reported											
					1,830.01	129,063.94	23,151.75	27,381.35	73,881.69		253,478.84

Deep Creek Street and Drainage MSBU

Preliminary 2 Year Budget

FY2026 & FY2027

Estimated ERU's and Cost per ERU

	FY2026	FY2027
Vacant		
<i>Estimated ERU's</i>	1,375.300	1,375.300
<i>Cost per ERU</i>	\$ 305.00	\$ 305.00
Occupied		
<i>Estimated ERU's</i>	7,270.310	7,270.310
<i>Cost per ERU</i>	\$ 305.00	\$ 305.00
Current FY25 Vacant Rate	\$ 305.00	
Current FY25 Occupied Rate	\$ 305.00	
Current Maximum Rate	\$ 305.00	

Beginning Balance

Revenues

	Preliminary Budget FY2026	Preliminary Budget FY2027
Assessments & Earnings		
<i>Assessments</i>	2,636,912	2,636,912
<i>Interest</i>	11,492	8,636
<i>Less 5% Reserve - FS 129.01(2)b</i>	(132,421)	(132,278)
Grant & Subsidy Revenue		
Loans & Borrowing		
Total Revenue	\$ 2,515,983	\$ 2,513,270

Expenditures

Contract Services

<i>Engineering</i>	-	-
<i>Other Contractual Svcs</i>	-	-
<i>Concrete Flatwork</i>	150,000	150,000
<i>Drainage</i>	-	-
<i>Street Sweeping</i>	-	-
<i>Installed Sod</i>	-	-
<i>Paving</i>	-	-

Contract Services; other

<i>Pipe Lining</i>	420,000	420,000
<i>Right of Way Maint</i>	30,279	31,188
<i>ROW Reclamation</i>	-	-
<i>Specialty Mowing</i>	10,000	15,000

Public Works Services

<i>*Equip Repl Charges-PubWrks</i>	119,768	122,522
<i>*Operating Exp-PubWrks</i>	643,908	659,018
<i>*Road & Bridge Materials</i>	380,358	409,624
<i>Sign Materials</i>	-	-

	Preliminary Budget FY2026	Preliminary Budget FY2027
Internal Charges		
<i>Central/Indirect Svcs</i>	30,710	32,246
Purchased Services		
<i>Personal Svcs-InterDept</i>	-	-
<i>Postage</i>	-	-
<i>Printing & Binding</i>	-	-
<i>Other Current Chrgs and Oblig</i>	-	-
<i>Advertising-Legal</i>	-	-
<i>Fees-Landfill</i>	15,000	15,000
<i>Collection Fee-Tax Collector</i>	52,739	52,739
Materials and Supplies		
Capital Outlay		
<i>Imprv-Other Than Bldgs</i>	-	-
Debt Services		
<i>Principal</i>	689,900	-
<i>Interest</i>	22,269	-
<i>Other Debt Service Costs</i>	-	-
Project Costs		
Deep Creek Sidewalks (Rio De Janeiro-Navigator)		
<i>Engineering</i>	70,000	-
<i>Construction</i>	514,785	-
<i>Labor</i>	41,870	-
Deep Creek Sidewalks (Rio De Janeiro-Seasons)		
<i>Engineering</i>	125,330	-
<i>Construction</i>	-	1,042,089
<i>Labor</i>	15,000	25,000
Total Expenditures	3,331,916	2,974,426
Reserves (Ending Fund Balance)	\$ 2,467,247	\$ 2,006,091
<i>Reserve %</i>	42.5%	40.3%

*Road & Bridge Materials includes Sod for work program activities

*Equip Repl Charges and Operating Exp includes Investigation for work program activities

Version Date

2/19/2025

Budget Report

Deep Creek (Non-Urban) Street and Drainage Unit

Budget Year: 2026

Activity Description: All

Budget Details						
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost
ADA Mat	4	MATS	\$444.27	\$241.11	\$17.30	\$702.68
Asphalt Maintenance	3	TONS	\$666.40	\$110.96	\$74.05	\$851.41
Brush Cutting	3,750	CY	\$3,929.06		\$737.81	\$4,666.88
Camera/Video	20	PIPES	\$11,488.00		\$4,730.40	\$16,218.40
Concrete - Armoring	30	CY	\$7,729.13	\$5,498.96	\$1,459.50	\$14,687.59
Concrete (Driveways)	720	SF	\$3,198.72	\$1,931.88	\$360.24	\$5,490.84
Concrete (Mitered Ends)	2	PIPE END	\$1,332.80	\$977.93	\$161.80	\$2,472.53
Concrete (Sidewalk) Repair/Replace	800	SF	\$10,662.40	\$8,209.44	\$1,878.40	\$20,750.24
Concrete Catch Basin Repair	8	REPAIRS	\$5,331.20	\$463.36	\$647.20	\$6,441.76
Data Collection	75	CT	\$2,246.85		\$62.40	\$2,309.25
Drainage Maintenance - Swale Grading	250,000	SF	\$196,292.86	\$2,468.57	\$34,257.14	\$233,018.57
Drainage Maintenance Re-grading	25,000	SF	\$14,118.50	\$172.80	\$2,398.00	\$16,689.30
Fuel Work	100	EQUIPMENT	\$8,039.00		\$2,266.00	\$10,305.00
GIS Update	100	CT	\$2,565.33			\$2,565.33
Graffiti Removal	50	LF	\$27.27	\$13.83	\$32.25	\$73.35
Ground Penetrating Radar	4	TICKETS	\$145.66		\$16.34	\$162.00
Large Pipe Install (Pipes 31" And Up)	420	LF	\$28,855.05	\$53,969.27	\$12,215.70	\$95,040.02
MSBU Administrative Work	150	HOURS	\$11,544.00		\$624.00	\$12,168.00
Open Road Cut Road Repair	9	TONS	\$1,499.40	\$1,050.89	\$166.61	\$2,716.90
Pavement Markings	50	MARKINGS	\$2,686.20	\$269.09	\$508.90	\$3,464.19
Pavement Restoration	9	TONS	\$5,997.60	\$926.55	\$666.45	\$7,590.60
Project Management	20	LABOR	\$2,659.60			\$2,659.60
Road Edging	10,000	LF	\$2,040.40		\$531.20	\$2,571.60

Budget Report

Deep Creek (Non-Urban) Street and Drainage Unit

Budget Year: 2026

Activity Description: All

Budget Details						
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost
ROW - Clearing / Haul Debris	5	TONS	\$2,136.70		\$429.50	
ROW - Vegetation / Boom Mowing	50,000	CY	\$2,290.00		\$801.67	
ROW - Vegetation Management	1,000	STRUCTURES	\$2,152.67	\$31.10	\$595.67	
ROW Watering	500,000	GALLONS	\$114,500.00		\$16,366.67	
RPM Install	400	RPM	\$1,927.54	\$502.92	\$181.43	
Shoulder Repair	1	MILES	\$1,332.80	\$93.90	\$97.60	
Sidelot Outfall Maintenance	4,800	SF	\$4,662.53	\$503.29	\$1,565.76	
Sign Fabrication	50	SIGNS	\$1,040.43	\$1,581.94	\$48.86	
Sign Inspection	1,500	SIGNS	\$5,208.06		\$791.94	
Sign Installation	5	SIGNS	\$161.45	\$78.83	\$24.55	
Sign Maintenance	1,500	SIGNS	\$48,435.00	\$22,528.50	\$7,365.00	
Small Pipe Install (Pipes 31" And Under)	800	LF	\$53,417.50	\$46,743.50	\$7,357.50	
Small Pipe Repair (Pipes 31" And Under)	10	REPAIRS	\$10,683.50	\$213.80	\$2,021.00	
Standard Cuts	3,200	SF	\$22,791.47		\$3,139.20	
Striping	15,000	LF	\$1,363.70	\$1,863.25	\$254.45	
Transport	26	TRIP	\$6,311.93		\$1,103.27	
Vacuum Culvert Cleaning	300	CULVERTS	\$41,223.00		\$13,764.00	
Deep Creek (Non-Urban) Street and Drainage Unit Total			\$643,137.98	\$150,445.65	\$119,719.75	\$913,303.38

Budget Report

Activity Description: All Deep Creek (Non-Urban) Street and Drainage Unit
Budget Year: 2027

Budget Details						
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost
ADA Mat	4	MATS	\$444.27	\$265.82	\$17.30	\$727.39
Asphalt Maintenance	3	TONS	\$666.40	\$122.33	\$74.05	\$862.78
Brush Cutting	3,750	CY	\$3,929.06		\$737.81	\$4,666.88
Camera/Video	20	PIPES	\$11,488.00		\$4,730.40	\$16,218.40
Concrete - Armoring	30	CY	\$7,729.13	\$6,062.59	\$1,459.50	\$15,251.21
Concrete (Driveways)	720	SF	\$3,198.72	\$2,129.90	\$360.24	\$5,688.86
Concrete (Mitered Ends)	2	PIPE END	\$1,332.80	\$1,078.17	\$161.80	\$2,572.77
Concrete (Sidewalk) Repair/Replace	800	SF	\$10,662.40	\$9,050.96	\$1,878.40	\$21,591.76
Concrete Catch Basin Repair	8	REPAIRS	\$5,331.20	\$510.84	\$647.20	\$6,489.24
Data Collection	75	CT	\$2,246.85		\$62.40	\$2,309.25
Drainage Maintenance - Swale Grading	250,000	SF	\$196,292.86	\$2,468.57	\$34,257.14	\$233,018.57
Drainage Maintenance Re-grading	25,000	SF	\$14,118.50	\$172.80	\$2,398.00	\$16,689.30
Fuel Work	100	EQUIPMENT	\$8,039.00		\$2,266.00	\$10,305.00
GIS Update	100	CT	\$2,565.33			\$2,565.33
Graffiti Removal	100	LF	\$54.55	\$30.48	\$64.50	\$149.53
Ground Penetrating Radar	4	TICKETS	\$145.66		\$16.34	\$162.00
Large Pipe Install (Pipes 31" And Up)	420	LF	\$28,855.05	\$59,501.19	\$12,215.70	\$100,571.94
MSBU Administrative Work	150	HOURS	\$11,544.00		\$624.00	\$12,168.00
Open Road Cut Road Repair	9	TONS	\$1,499.40	\$1,158.60	\$166.61	\$2,824.62
Pavement Markings	260	MARKINGS	\$13,968.24	\$1,542.68	\$2,646.28	\$18,157.20
Pavement Restoration	9	TONS	\$5,997.60	\$1,021.55	\$666.45	\$7,685.60
Project Management	20	LABOR	\$2,659.60			\$2,659.60
Road Edging	20,000	LF	\$4,080.80		\$1,062.40	\$5,143.20

Budget Report

Deep Creek (Non-Urban) Street and Drainage Unit

Budget Year: 2027

Activity Description: All

Budget Details						
Activity Description	Work Quantity	Unit of Measure	Labor Cost	Materials Cost	Equipment Cost	Contractor Cost
ROW - Clearing / Haul Debris	5	TONS	\$2,136.70		\$429.50	
ROW - Vegetation / Boom Mowing	50,000	CY	\$2,290.00		\$801.67	
ROW - Vegetation Management	500	STRUCTURES	\$1,076.33	\$17.15	\$297.83	
ROW Watering	500,000	GALLONS	\$114,500.00		\$16,366.67	
RPM Install	800	RPM	\$3,855.09	\$1,108.94	\$362.86	
Shoulder Repair	1	MILES	\$1,332.80	\$103.53	\$97.60	
Sidewalk Outfall Maintenance	4,800	SF	\$4,662.53	\$554.88	\$1,565.76	
Sign Fabrication	50	SIGNS	\$1,040.43	\$1,744.09	\$48.86	
Sign Inspection	1,500	SIGNS	\$5,208.06		\$791.94	
Sign Installation	5	SIGNS	\$161.45	\$86.91	\$24.55	
Sign Maintenance	1,500	SIGNS	\$48,435.00	\$24,837.75	\$7,365.00	
Small Pipe Install (Pipes 31" And Under)	800	LF	\$53,417.50	\$51,534.75	\$7,357.50	
Small Pipe Repair (Pipes 31" And Under)	10	REPAIRS	\$10,683.50	\$235.70	\$2,021.00	
Standard Cuts	3,200	SF	\$22,791.47		\$3,139.20	
Striping	25,000	LF	\$2,272.83	\$3,423.72	\$424.08	
Transport	26	TRIP	\$6,311.93		\$1,103.27	
Vacuum Culvert Cleaning	300	CULVERTS	\$41,223.00		\$13,764.00	
Deep Creek (Non-Urban) Street and Drainage Unit Total			\$658,248.04	\$168,763.90	\$122,473.80	
						\$949,485.74

FY2026 Capital Improvements Budget / FY 2026 - FY 2031 Project Detail										Project No. c412609												
GENERAL PROJECT DATA:		Status	In Progress	CONCURRENCY REQUIREMENTS		PROJECT NEED CRITERIA		PROJECT SCHEDULE		FY26		FY27		FY28		FY29		FY30		FY31		
Project Title:	Deep Creek Blvd Sidewalks/Rio De Janeiro to Seasons	Does project add new capacity?	Yes/No	Safety	x	Design/Arch	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Functional Area:	Pedestrian Mobility	Is project required to maintain level of service:	Yes/No	Mandate		Land/ROW																
Department:	Public Works/Engineering	- Within 5 years? List project in CIE	Yes/No	Replace		Construct																
Location:	Deep Creek MSBU	- From 6 to 10 years? Monitor Annually	Yes/No	Growth	x	Equipment																
PROJECT DESCRIPTION: To construct sidewalks throughout the Deep Creek MSBU based on priorities in their sidewalk master plan. Location - Deep Creek Blvd from Rio De Janeiro to Seasons - 3,995 LF																						
OPERATING BUDGET IMPACT: Mowing and edging to be funded by the MSBU.																						
REPLACEMENT COUNTY PROPERTY NO.:																						
 																						
Design/Arch/Eng																						
Land (or ROW)																						
Construction																						
Internal Costs																						
Equipment																						
Interest																						
Other Fees & Costs																						
Total Project Cost																						
MSBU/TU Assessments																						
Total Funding																						
Total Loan Repayment																						
Personal Svc.																						
Non-personal Capital																						
Total Operating																						

[illegible]