Two Week Look Ahead

Project:	**Parkside CRA Utility Improvements**
Owner:	Charlotte County
Contractor:	Andrew Sitework LLC.

From Date: 10/13/2016 To Date: 10/27/2016

Task:

1	Crew-1	Set Concrete Pipe and Structure at Lift Station Site (Linton and Lakeshore)
2	Crew-1	Pour concrete driveway at Lift Station
3	Crew-1	Install 2" Conduits for lighting along W. Tarpon and Ambrose from US-41 to Elkcam
4	Crew-1	Set connections for pumper to grout deep sewer main that is to be abandoned in place.
5	Crew-1	Make water line connections at Lakeshore and Linton. (Last of the Water Main)
6	SUBS	B&J Linings scheduled to line remaining manholes Monday -Wednesday 10/27-10/19
7	SUBS	Sewer Viewer to TV and test 8" Sewer Run between MH-8 and MH-9 on 10/20. They will also air test remaining Manholes.

Note:

* As always, continue to water the roads, and keep site as clean and organized as possible